

FFY 2020 - 2021 STP - Shared Fund Contingency Program Status Report: January 2020

PROJECT INFORMATION						REQUESTED FUNDING						TARGET AUTH	CURRENT STATUS		PRIOR STATUS		
Rank	CFP ID	TIP IP	Project	Sponsor	Phases	2020	2021	2022	2023	2024	5-year Total	Project Total	Date	Status	Status Date	Status	Status Date
3	CFP01-19-0013	01-12-0012	Canal Street Viaducts - Taylor to Harrison stage	CDOT	C/CE			\$48,000,000			\$48,000,000	\$48,000,000	7/2022	Phase 1 DA 9/2016; Phase 2 kick-off targeting March 2020	12/18/2019	Forms submitted	11/15/2019
13	CFP01-19-0014	01-12-0015	Grand Avenue Bridge and Viaduct	CDOT	CON		\$25,600,000				\$25,600,000	\$28,000,000	7/2022	Phase 1 PDR submittal targeting 1/2020	12/18/2019	Forms submitted	11/15/2019
13	CFP01-19-0014	01-12-0015	Grand Avenue Bridge and Viaduct	CDOT	CE		\$2,400,000				\$2,400,000	\$28,000,000	7/2022	Phase 1 PDR submittal targeting 1/2020	12/18/2019	Forms submitted	11/15/2019
15	CFP17-19-0003		South Halsted Bus Enhancements	Pace	CON				\$40,840,000		\$40,840,000	\$40,840,000	12/2021	NEPA process underway with completion anticipated 12/2020.	12/30/2019	Forms submitted	11/12/2019
18	CFP16-19-0030		Harlem Station Bus Bridge Reconstruction	CTA	ENG	\$3,014,189					\$3,014,189	\$26,087,186	3/2021	No milestones met	12/20/2019	Forms submitted	11/8/2019
18	CFP16-19-0030		Harlem Station Bus Bridge Reconstruction	CTA	CON			\$23,072,997			\$23,072,997	\$26,087,186	9/2022	No milestones met	12/20/2019	Forms submitted	11/8/2019
20	CFP08-19-0024		Fabyan Parkway Roadway Improvements (DuPage/Kane County Line to IL 38)	DuPage Co DOT	ENG2	\$1,012,080					\$1,012,080	\$13,540,160	6/2020	QBS advertisement (12/5/19); Consultant selection anticipated 6/2020; Tgt auth 6/2020 if funded or 7/2024 if not	12/20/2019	Forms submitted	11/7/2019
20	CFP08-19-0024		Fabyan Parkway Roadway Improvements (DuPage/Kane County Line to IL 38)	DuPage Co DOT	ROW		\$889,120				\$889,120	\$13,540,160	7/2024	Phase 2 not started	12/20/2019	Forms submitted	11/7/2019
20	CFP08-19-0024		Fabyan Parkway Roadway Improvements (DuPage/Kane County Line to IL 38)	DuPage Co DOT	CON				\$10,120,800	\$10,120,800	\$10,120,800	\$13,540,160	11/2024	Phase 2 not started	12/20/2019	Forms submitted	11/7/2019
20	CFP08-19-0024		Fabyan Parkway Roadway Improvements (DuPage/Kane County Line to IL 38)	DuPage Co DOT	CE				\$1,518,160	\$1,518,160	\$1,518,160	\$13,540,160	11/2024	Phase 2 not started	12/20/2019	Forms submitted	11/7/2019
22	CFP09-19-0010		Dauberman Road Extension	Kane Co DOT	CON		\$5,350,874				\$5,350,874	\$5,350,874	11/2020	State/Fed Ph2 Coord Meeting (10/22/19); Pre-final plans targeting 5/2020; ROW initiated, targeting certification 9/2020	12/20/2019	Forms submitted	11/4/2019
26	CFP06-19-0008	06-16-0007	131st Street - Pulaski Road to Kedzie Avenue	Alsip	ENG2	\$853,000					\$853,000	\$4,809,000	Not provided	Phase 1 DA 3/15/19; No other progress made, but pre-finals are anticipated 8/2020	12/23/2019	Forms submitted	11/14/2019
26	CFP06-19-0008	06-16-0007	131st Street - Pulaski Road to Kedzie Avenue	Alsip	ROW	\$480,000					\$480,000	\$4,809,000	Not provided	Phase 1 DA 3/15/19; No other progress made, but pre-finals are anticipated 8/2020	12/23/2019	Forms submitted	11/14/2019
26	CFP06-19-0008	06-16-0007	131st Street - Pulaski Road to Kedzie Avenue	Alsip	CON		\$2,624,000				\$2,624,000	\$4,809,000	1/2021	Phase 1 DA 3/15/19; No other progress made	12/23/2019	Forms submitted	11/14/2019
26	CFP06-19-0008	06-16-0007	131st Street - Pulaski Road to Kedzie Avenue	Alsip	CE		\$852,000				\$852,000	\$4,809,000	1/2021	Phase 1 DA 3/15/19; No other progress made	12/23/2019	Forms submitted	11/14/2019
27	CFP09-19-0011		Wolfs Crossing and Harvey Road Roundabout	Oswego	CON			\$2,448,913			\$2,448,913	\$2,620,331	10/2021	Phase 1 PDR submitted 6/2019; DA anticipated 1/2020; pre-final plans anticipated 2/2021	12/20/2019	Forms submitted	11/14/2019
27	CFP09-19-0011		Wolfs Crossing and Harvey Road Roundabout	Oswego	CE			\$171,418			\$171,418	\$2,620,331	10/2021	Phase 1 PDR submitted 6/2019; DA anticipated 1/2020; pre-final plans anticipated 2/2021	12/20/2019	Forms submitted	11/14/2019
29	CFP02-19-0005		Happ Road from Winnetka Road to Willow Road and Happ Rd/Orchard Lane Roundabout	Northfield	ENG2	\$440,000					\$440,000	\$4,730,000	12/2020	PDR submitted 11/2019; DA anticipated 5/2020	12/30/2019	Forms submitted	11/13/2019
29	CFP02-19-0005		Happ Road from Winnetka Road to Willow Road and Happ Rd/Orchard Lane Roundabout	Northfield	CON				\$3,850,000	\$3,850,000	\$3,850,000	\$4,730,000	12/2023	Pre-final plans submittal anticipated 10/2021	12/30/2019	Forms submitted	11/13/2019
29	CFP02-19-0005		Happ Road from Winnetka Road to Willow Road and Happ Rd/Orchard Lane Roundabout	Northfield	CE				\$440,000	\$440,000	\$440,000	\$4,730,000	12/2023	Pre-final plans submittal anticipated 10/2021	12/30/2019	Forms submitted	11/13/2019

FFY 2020 - 2021 STP - Shared Fund Contingency Program Status Report: January 2020

PROJECT INFORMATION						REQUESTED FUNDING						TARGET AUTH	CURRENT STATUS		PRIOR STATUS		
Rank	CFP ID	TIP IP	Project	Sponsor	Phases	2020	2021	2022	2023	2024	5-year Total	Project Total	Date	Status	Status Date	Status	Status Date
30	CFP04-19-0002		Armitage Avenue Reconstruction	Melrose Park	ENG2	\$400,000					\$400,000	\$5,100,000	6/2021	PDR submitted 12/10/18; DA anticipated 3/2020	12/23/2019	Forms submitted	10/25/2019
30	CFP04-19-0002		Armitage Avenue Reconstruction	Melrose Park	CON		\$4,200,000				\$4,200,000	\$5,100,000	6/2022	Pre-final plans submittal anticipated 12/2021	12/23/2019	Forms submitted	10/25/2019
30	CFP04-19-0002		Armitage Avenue Reconstruction	Melrose Park	CE		\$500,000				\$500,000	\$5,100,000	6/2022	Pre-final plans submittal anticipated 12/2021	12/23/2019	Forms submitted	10/25/2019
32	CFP01-19-0018		606 Trail Extension to Elston + Clybourn (Metra UP North/NW) Station Relocation	Cook Co DOTH	CON	\$86,490,080					\$86,490,080	\$86,490,080	TBD	No milestones met.	12/31/2019	Forms submitted	11/15/2019
33	CFP10-19-0019	10-03-0005	Deerfield Road from Milwaukee Avenue to Saunders Road	Lake Co DOT	ROW	\$628,000					\$628,000	\$9,598,898	9/2020	PDR submitted 5/2019; DA anticipated 6/2020; Phase 2 consultant selected	12/30/2019	Forms submitted	11/14/2019
33	CFP10-19-0019	10-03-0005	Deerfield Road from Milwaukee Avenue to Saunders Road	Lake Co DOT	CON			\$7,424,135			\$7,424,135	\$9,598,898	3/2022	Pre-finals anticipated 10/2021	12/30/2019	Forms submitted	11/14/2019
33	CFP10-19-0019	10-03-0005	Deerfield Road from Milwaukee Avenue to Saunders Road	Lake Co DOT	CE			\$1,546,763			\$1,546,763	\$9,598,898	3/2022	Pre-finals anticipated 10/2021	12/30/2019	Forms submitted	11/14/2019
35	CFP17-19-0039	17-18-0002	Pulse 95th Street Line	Pace	CON				\$21,040,000		\$21,040,000	\$21,040,000	7/2024	Anticipate NEPA process from 10/2020-10/2021; Final design 8/2023	12/31/2019	Forms submitted	11/12/2019
36	CFP02-19-0003		Chestnut Avenue Improvements from Leigh Av to IL 43 (Waukegan Rd)	Glenview	CON		\$2,740,200				\$2,740,200	\$3,028,200	9/2022	Phase 2 QBS advertisement anticipated 3/2020; Pre-final plans anticipated 4/2022.	12/27/2019	Forms submitted	11/15/2019
36	CFP02-19-0003		Chestnut Avenue Improvements from Leigh Av to IL 43 (Waukegan Rd)	Glenview	CE		\$288,000				\$288,000	\$3,028,200	9/2022	Phase 2 QBS advertisement anticipated 3/2020; Pre-final plans anticipated 4/2022.	12/27/2019	Forms submitted	11/15/2019
41	CFP07-19-0021		Robbins Metra Small Area Safety Improvements	Robbins	ENG1	\$1,361,000					\$1,361,000	\$7,989,046	TBD	Project not started	12/29/2019	Forms submitted	11/15/2019
41	CFP09-19-0018		McLean Boulevard from Spring St to IL 31	South Elgin	CON		\$6,628,046				\$6,628,046	\$7,989,046	11/2021	Phase 1 PDR submitted (8/2019)	12/19/2019	Forms submitted	11/25/2019
42	CFP09-19-0018		McLean Boulevard from Spring St to IL 31	South Elgin	CE		\$662,805				\$662,805	\$662,805	11/2021	Phase 1 PDR submitted (8/2019)	12/19/2019	Forms submitted	11/25/2019
43	CFP12-19-0021	12-06-0005	80th Avenue (CH 83) from 183rd St to 191st St	Will Co DOT	CON		\$18,000,000				\$18,000,000	\$18,000,000	4/2021	Phase 2 kick-off held (1/16/19); Pre-final plans targeting 5/2020	12/20/2019	Forms submitted	10/22/2019
44	CFP16-19-0032		Dearborn Subway Waterproofing and Track Improvements	CTA	ENG2	\$3,589,624					\$3,589,624	\$35,589,026	4/2021	Systems Mgmt Plan, Prelim. Design, Prelim. Cost Est., and Prelim. Contract Packaging Plan complete	12/20/2019	Forms submitted	11/8/2019
44	CFP16-19-0032		Dearborn Subway Waterproofing and Track Improvements	CTA	CON			\$31,999,402			\$31,999,402	\$35,589,026	1/2022	Systems Mgmt Plan, Prelim. Design, Prelim. Cost Est., and Prelim. Contract Packaging Plan complete	12/20/2019	Forms submitted	11/8/2019
45	CFP06-19-0005		143rd Street from Will-Cook Road to Wolf Road	Orland Park	ROW	\$180,000					\$180,000	\$9,462,742	immediate	Phase 2 pre-finals complete, holding finals until funding awarded	12/20/2019	Forms submitted	11/7/2019
45	CFP06-19-0005		143rd Street from Will-Cook Road to Wolf Road	Orland Park	CON		\$7,969,942				\$7,969,942	\$9,462,742	TBD	If funding is awarded, ready to initiate phase	12/20/2019	Forms submitted	11/7/2019
45	CFP06-19-0005		143rd Street from Will-Cook Road to Wolf Road	Orland Park	CE		\$1,312,800				\$1,312,800	\$9,462,742	TBD	If funding is awarded, ready to initiate phase	12/20/2019	Forms submitted	11/7/2019

FFY 2020 - 2021 STP - Shared Fund Contingency Program Status Report: January 2020

PROJECT INFORMATION						REQUESTED FUNDING						TARGET AUTH	CURRENT STATUS		PRIOR STATUS		
Rank	CFP ID	TIP IP	Project	Sponsor	Phases	2020	2021	2022	2023	2024	5-year Total	Project Total	Date	Status	Status Date	Status	Status Date
47	CFP04-19-0003		Washington Boulevard Improvements - 21st Avenue to 9th Avenue	Maywood	CON		\$3,840,000				\$3,840,000	\$4,224,000	4/2021	Phase 2 agreements submitted 10/2019; pre-final plans submittal anticipated 10/2020	12/30/2019	Forms submitted	11/4/2019
47	CFP04-19-0003		Washington Boulevard Improvements - 21st Avenue to 9th Avenue	Maywood	CE		\$384,000				\$384,000	\$4,224,000	4/2021	Phase 2 agreements submitted 10/2019; pre-final plans submittal anticipated 10/2020	12/30/2019	Forms submitted	11/4/2019
49	CFP10-19-0024		Darrell Road Corridor Improvement	Lake Co DOT	CON		\$4,296,000				\$4,296,000	\$11,708,800	1/2022	DA anticipated 6/2020 (waiting on PSI); pre-final plans anticipated 10/2021; ROW cert. anticipated 11/2021	12/20/2019	Forms submitted	11/14/2019
49	CFP10-19-0024		Darrell Road Corridor Improvement	Lake Co DOT	CE		\$648,000				\$648,000	\$11,708,800	1/2022	DA anticipated 6/2020 (waiting on PSI); pre-final plans anticipated 10/2021; ROW cert. anticipated 11/2021	12/20/2019	Forms submitted	11/14/2019
49	CFP10-19-0024		Darrell Road Corridor Improvement	Lake Co DOT	CON				\$5,884,800		\$5,884,800	\$11,708,800	1/2022	DA anticipated 6/2020 (waiting on PSI); pre-final plans anticipated 10/2021; ROW cert. anticipated 11/2021	12/20/2019	Forms submitted	11/14/2019
49	CFP10-19-0024		Darrell Road Corridor Improvement	Lake Co DOT	CE				\$880,000		\$880,000	\$11,708,800	1/2022	DA anticipated 6/2020 (waiting on PSI); pre-final plans anticipated 10/2021; ROW cert. anticipated 11/2021	12/20/2019	Forms submitted	11/14/2019
50	CFP10-19-0011		IL 59 and Grand Avenue Intersection Improvement	Lake Co DOT	CON		\$3,568,000				\$3,568,000	\$3,924,800	n/a	as of 1/10/2020 sponsor withdrew project from contingency program	1/10/2020	Forms submitted	11/12/2019
50	CFP10-19-0011		IL 59 and Grand Avenue Intersection Improvement	Lake Co DOT	CE		\$356,800				\$356,800	\$3,924,800	n/a	as of 1/10/2020 sponsor withdrew project from contingency program	1/10/2020	Forms submitted	11/12/2019
51	CFP11-19-0010		Randall Road from Alexandra Blvd to Acorn Ln	McHenry Co DOT	CON				\$14,720,000		\$14,720,000	\$14,720,000	10/2023	Phase 2 QBS consultant selected, but phase not started	12/23/2019	Forms submitted	11/7/2019
55	CFP10-19-0023	10-00-0117	Fairfield Road at IL 134	Lake Co DOT	ROW	\$1,440,000					\$1,440,000	\$18,852,702	TBD	Phase 2 at 60%; updated targets anticipated by March 2020 update	12/30/2019	Forms submitted	11/14/2019
55	CFP10-19-0023	10-00-0117	Fairfield Road at IL 134	Lake Co DOT	CON		\$16,026,756				\$16,026,756	\$18,852,702	TBD	Phase 2 at 60%; updated targets anticipated by March 2020 update	12/30/2019	Forms submitted	11/14/2019
55	CFP10-19-0023	10-00-0117	Fairfield Road at IL 134	Lake Co DOT	CE		\$1,385,946				\$1,385,946	\$18,852,702	TBD	Phase 2 at 60%; updated targets anticipated by March 2020 update	12/30/2019	Forms submitted	11/14/2019
57	CFP09-19-0009		Bliss/Main/Fabyan Intersection Realignment and Roundabout	Kane Co DOT	CON	\$6,800,000					\$6,800,000	\$6,800,000	3/2021	DA 6/18/18; Phase 2 in progress with pre-final plans submittal anticipated 11/2020 and ROW certification anticipated 1/2021	12/30/2019	Forms submitted	11/4/2019

FFY 2020 - 2021 STP - Shared Fund Contingency Program Status Report: January 2020

PROJECT INFORMATION						REQUESTED FUNDING						TARGET AUTH	CURRENT STATUS		PRIOR STATUS		
Rank	CFP ID	TIP IP	Project	Sponsor	Phases	2020	2021	2022	2023	2024	5-year Total	Project Total	Date	Status	Status Date	Status	Status Date
59	CFP12-19-0018		143rd St from Wolf Road to Southwest Highway	Orland Park	ENG2	\$36,628					\$36,628	\$42,263,974	TBD	Phase 1 PDR submitted 5/2019; Bio clearance 8/2019; DA targeting 6/2020	12/20/2019	Forms submitted	11/7/2019
59	CFP12-19-0018		143rd St from Wolf Road to Southwest Highway	Orland Park	ENG2		\$1,376,862				\$1,376,862	\$42,263,974	TBD	Phase 1 PDR submitted 5/2019; Bio clearance 8/2020	12/20/2019	Forms submitted	11/7/2019
59	CFP12-19-0018		143rd St from Wolf Road to Southwest Highway	Orland Park	ROW		\$2,000,000				\$2,000,000	\$42,263,974	TBD	Phase 1 PDR submitted 5/2019; Bio clearance 8/2021	12/20/2019	Forms submitted	11/7/2019
59	CFP12-19-0018		143rd St from Wolf Road to Southwest Highway	Orland Park	CON		\$457,850				\$457,850	\$42,263,974	TBD	Phase 1 PDR submitted 5/2019; Bio clearance 8/2022	12/20/2019	Forms submitted	11/7/2019
59	CFP12-19-0018		143rd St from Wolf Road to Southwest Highway	Orland Park	CE		\$45,785				\$45,785	\$42,263,974	TBD	Phase 1 PDR submitted 5/2019; Bio clearance 8/2023	12/20/2019	Forms submitted	11/7/2019
59	CFP12-19-0018		143rd St from Wolf Road to Southwest Highway	Orland Park	CON				\$34,860,772		\$34,860,772	\$42,263,974	TBD	Phase 1 PDR submitted 5/2019; Bio clearance 8/2024	12/20/2019	Forms submitted	11/7/2019
59	CFP12-19-0018		143rd St from Wolf Road to Southwest Highway	Orland Park	CE				\$3,486,077		\$3,486,077	\$42,263,974	TBD	Phase 1 PDR submitted 5/2019; Bio clearance 8/2025	12/20/2019	Forms submitted	11/7/2019
61	CFP12-19-0011		Will Road Reconstruction Project	Diamond	ENG2	\$250,000					\$250,000	\$5,717,000	Not provided	DA 10/22/19; Not started; no target provided but pre-final plans due 9/2020 to meet CON target	12/20/2019	Phase 1 DA Received	10/22/2019
61	CFP12-19-0011		Will Road Reconstruction Project	Diamond	ROW	\$160,000					\$160,000	\$5,717,000	Not provided	DA 10/22/19; Not started; no target provided but pre-final plans due 9/2020 to meet CON target	12/19/2019	N/A	N/A
61	CFP12-19-0011		Will Road Reconstruction Project	Diamond	CON		\$4,550,000				\$4,550,000	\$5,717,000	3/2021	Not started	12/21/2019	N/A	N/A
61	CFP12-19-0011		Will Road Reconstruction Project	Diamond	CE		\$757,000				\$757,000	\$5,717,000	3/2021	Not started	12/22/2019	N/A	N/A
62	CFP12-19-0026		Laraway Road from Gougar Road to Cedar Road (Nelson to Cedar)	Will Co DOT	CON		\$9,000,000				\$9,000,000	\$18,000,000	11/2020	Phase 2 kick-off held (10/30/18); ROW initiated 5/4/18; Target pre-finals 5/2020	12/20/2019	Forms submitted	10/22/2019
62	CFP12-19-0026		Laraway Road from Gougar Road to Cedar Road (Gouger to Nelson)	Will Co DOT	CON				\$9,000,000		\$9,000,000	\$18,000,000	2023	Phase 2 kick-off held (10/30/18); ROW initiated 5/4/18; Target pre-finals 5/2020	12/20/2019	Forms submitted	10/22/2019
63	CFP12-19-0027		Gougar Road Grade Separation at Wisconsin Central Ltd. Railroad	New Lenox	ENG2	\$1,774,253					\$1,774,253	\$28,668,888	10/2021	Draft PDR 8/13/18, DA anticipated 4/2020	12/17/2019	Forms submitted	11/13/2019
63	CFP12-19-0027		Gougar Road Grade Separation at Wisconsin Central Ltd. Railroad	New Lenox	ROW		\$2,942,224				\$2,942,224	\$28,668,888	10/2021	Draft PDR 8/13/18, DA anticipated 4/2020	12/17/2019	Forms submitted	11/13/2019
63	CFP12-19-0027		Gougar Road Grade Separation at Wisconsin Central Ltd. Railroad	New Lenox	CON			\$22,178,158			\$22,178,158	\$28,668,888	1/2024	Pre-final plans anticipated 8/2023	12/17/2019	Forms submitted	11/13/2019
63	CFP12-19-0027		Gougar Road Grade Separation at Wisconsin Central Ltd. Railroad	New Lenox	CE			\$1,774,253			\$1,774,253	\$28,668,888	1/2024	Pre-final plans anticipated 8/2023	12/17/2019	Forms submitted	11/13/2019
66	CFP07-19-0018		Crawford Avenue (Pulaski Road) Widening and Resurfacing	Country Club Hills	ENG2	\$396,000					\$396,000	\$6,400,000	Not provided	Phase 1 DA received 12/2010	12/27/2019	Forms submitted	11/20/2019
66	CFP07-19-0018		Crawford Avenue (Pulaski Road) Widening and Resurfacing	Country Club Hills	ROW	\$563,200					\$563,200	\$6,400,000	Not provided	Phase 1 DA received 12/2010	12/27/2019	Forms submitted	11/20/2019
66	CFP07-19-0018		Crawford Avenue (Pulaski Road) Widening and Resurfacing	Country Club Hills	CON		\$4,946,160				\$4,946,160	\$6,400,000	4/2024	Phase 1 DA received 12/2010	12/27/2019	Forms submitted	11/20/2019
66	CFP07-19-0018		Crawford Avenue (Pulaski Road) Widening and Resurfacing	Country Club Hills	CE		\$494,640				\$494,640	\$6,400,000	4/2024	Phase 1 DA received 12/2010	12/27/2019	Forms submitted	11/20/2019