

CMAQ Program Summary - 2014 - 2018

Proposed Changes Based on May Status Updates

TIP ID	Sponsor	Brief Description	Phase	CMAQ \$ (Fed)	Increases*	Withdrawals*	Obligations*	Balance
2014								
11-12-0006	Algonquin	Randall Rd Pedestrian Crossing from Golden Eagle Dr to Stonegate Rd	ROW	\$320,000			\$320,000 O	\$0
			ROW	\$320,000	\$0			\$320,000
09-14-0002	Aurora	Station Blv Extension to IL 59 Commuter Parking Lot	ENG2	\$100,000				\$100,000
09-12-0005	Batavia	Pedestrian Crossings Various (8) Locations along IL 31 and IL 25	CONST	\$419,200	\$11,200 T			\$430,400
08-10-0018	Burr Ridge	Madison St at 79th St	ENG2	\$132,800		\$132,800	S	\$0
01-03-0004	CDOT	Roosevelt Rd from Western Ave to US 41/Lake Shore Dr	ENG	\$638,400		\$538,400	0	\$100,000
01-05-0002	CDOT	41st St Bicycle-Pedestrian Bridge	ENG2	\$880,000	\$265,000 T			\$1,145,000
			ENG2	\$880,000				\$880,000
01-06-0005	CDOT	Walk to Transit - Pedestrian Improvements to Intersections near CTA Rail Stations	ENG1	\$188,000				\$188,000
01-09-0004	CDOT	Union Station Transportation Center	CONST	\$15,788,000				\$15,788,000
Previously pr	ogrammed in FFY 2015		CONST	\$15,788,000				\$15,788,000
01-12-0002	CDOT	Arterial VMS Traveler Information System, Phase I	ENG	\$172,000				\$172,000
01-12-0003	CDOT	Chicago Bike Sharing Program - Startup	IMP	\$3,000,000				\$3,000,000
01-12-0008	CDOT	Build new Washington/Wabash Station on Loop Elevated to replace Randolph/Wabash and Madison/Wabash	CONST	\$39,273,000				\$39,273,000
Previously pro	ogrammed in FFY 2017		CONST	\$39,273,000				\$39,273,000
01-94-0045	CDOT	Bike Parking	ENG	\$480,000	\$257,523 T		\$387,845 O	\$349,678

^{*}Increase, Withdrawal and Obligation codes can be found at the end of this report.

Lines highlighted and shown in italics represent line item status as of prior PSC meeting.

TIP ID	Sponsor	Brief Description	Phase	CMAQ \$ (Fed)	Increases*	Withdrawals*	Obligations*		Balance
01-94-0092	CDOT	BIKE FAC-CHICAGO-STREETS FOR CYCLING/BIKE 2015 Plan Implementation	ENG	\$3,440,000			\$1,416,000	0	\$2,024,000
01-94-0092	CDOT	BIKE FAC-CHICAGO-STREETS FOR CYCLING/BIKE 2015 Plan Implementation	IMP	\$23,360,000	\$77,315 T	\$10,000,000	Т		\$13,437,315
			IMP	\$23,360,000	\$77,315		\$2,000,000		\$21,437,315
16-14-0001	СТА	Bus Improvement, Purchase and Install up to 32 Hybrid Engines on 60' Articulated Buses	IMP	\$4,056,000					\$4,056,000
10-06-0003	Deerfield	Deerfield Rd Sidewalk	CONST	\$302,492	\$84,172 C	\$84,172	Т		\$302,492
03-12-0005	Des Plaines	Ballard Rd from Bender Rd to Good Av	ENG2	\$20,000	\$17,000 T				\$37,000
03-96-0021	DuPage County DOT	Elgin-O'Hare/Thorndale Av and I-290 Interchange	CONST	\$34,000,000					\$34,000,000
Previously pr	ogrammed in FFY 2016		CONST	\$34,000,000					\$34,000,000
08-12-0011	DuPage County DOT	DuPage Co Central Signal System - Phase I	ENG2	\$80,000	\$80,000 T		\$80,000	0	\$80,000
			ENG2	\$80,000	\$0		\$80,000		\$0
08-12-0012	DuPage County DOT	DuPage Co Central Signal System - Phase II	ENG2	\$80,000		\$80,000	X		\$0
			ENG2	\$80,000					\$80,000
08-12-0012	DuPage County DOT	DuPage Co Central Signal System - Phase II	CONST	\$596,800		\$596,800	Х		\$0
			CONST	\$596,800					\$596,800
09-12-0009	Elgin	Elgin CBD Bike Racks Program	ENG2	\$8,000					\$8,000
02-12-0006	Evanston	Dempster St from Fowler Av to Ridge Av	ENG2	\$51,000			\$51,000	0	\$0
			ENG2	\$51,000					\$51,000
08-14-0002	FPD of DuPage County	Winfield Mounds Segment - West Branch Regional Trail	ENG2	\$189,200					\$189,200
12-12-0004	Frankfort	St Francis Rd Multi-Use Trail	ENG2	\$12,000					\$12,000
08-14-0003	Glen Ellyn	Glen Ellyn Signalized Pedestrian Crossing Improvements	CONST	\$150,700					\$150,700

^{*}Increase, Withdrawal and Obligation codes can be found at the end of this report.

Lines highlighted and shown in italics represent line item status as of prior PSC meeting.

TIP ID	Sponsor	Brief Description	Phase	CMAQ \$ (Fed)	Increases*	Withdrawals*	Obligations*		Balance
10-14-0003	Highland Park	Robert McClory Bike Path from Roger Williams Av to Roger Williams Av	ENG2	\$9,600					\$9,600
10-14-0003	Highland Park	Robert McClory Bike Path from Roger Williams Av to Roger Williams Av	CONST	\$77,800					\$77,800
12-12-0002	Homer Glen	Homer Glen Community Trail - South Extension	ENG2	\$31,000			\$31,168	0	(\$168)
			ENG2	\$31,000					\$31,000
02-12-0001	IDOT	IL 68/Dundee Rd at Landwehr Rd and Pfingsten Rd	ROW	\$96,000	\$160,000 T				\$256,000
02-12-0005	IDOT	IL 68/Dundee Rd at Pfingsten Rd	ROW	\$160,000		\$160,000	X		\$0
03-12-0001	IDOT	IL 68/E Dundee Rd at S Barrington Rd	ROW	\$96,000			\$6,000	0	\$90,000
03-12-0002	IDOT	IL 59 at W Bartlett Rd	ROW	\$96,000			\$96,000	0	\$0
03-12-0003	IDOT	IL 62/Algonquin Rd at Barrington Rd	ROW	\$80,000					\$80,000
03-12-0004	IDOT	IL 59/Sutton Rd at Stearns Rd	ROW	\$160,000					\$160,000
03-12-0006	IDOT	Barrington Rd at Bode Rd	ROW	\$64,000			\$64,000	0	\$0
03-12-0006	IDOT	Barrington Rd at Bode Rd	CONST	\$320,000					\$320,000
Previously pr	ogrammed in FFY 2015		CONST	\$320,000					\$320,000
03-12-0007	IDOT	IL 68/Dundee Rd at North Wilke Rd	ROW	\$64,000					\$64,000
03-12-0008	IDOT	IL 68/Dundee Rd at Kennicott Av	ROW	\$56,000					\$56,000
03-12-0009	IDOT	IL 19/Irving Park Rd at IL 59	ROW	\$56,000					\$56,000
03-12-0014	IDOT	IL 68/Dundee Rd at McHenry Rd/Wheeling Rd and IL 83/Elmhurst Rd	ROW	\$160,000	\$160,000 T				\$320,000
03-12-0015	IDOT	IL 68/Dundee Rd at IL 83	ROW	\$160,000		\$160,000	Х		\$0
03-14-0004	IDOT	Cumberland Circle Improvement at Golf Rd/State St/Wolf Rd/Broadway St	ROW	\$80,000					\$80,000
06-12-0004	IDOT	Pulaski Rd at 115th St	ROW	\$160,000					\$160,000

^{*}Increase, Withdrawal and Obligation codes can be found at the end of this report.

Lines highlighted and shown in italics represent line item status as of prior PSC meeting.

TIP ID	Sponsor	Brief Description	Phase	CMAQ \$ (Fed)	Increases*	Withdrawals*	Obligations*		Balance
06-12-0005	IDOT	IL 43/Harlem Av at 151st St	ROW	\$160,000	\$200,000 C	,	\$160,000	0	\$200,000
			ROW	\$160,000					\$160,000
07-12-0001	IDOT	IL 394 at Sauk Trail	CONST	\$540,000					\$540,000
Previously pr	ogrammed in FFY 2015		CONST	\$540,000					\$540,000
08-12-0002	IDOT	IL 38/Roosevelt Rd at Ardmore Av	ROW	\$160,000			\$160,000	0	\$0
08-12-0013	IDOT	IL 59 at IL 38 (north ramps)	ROW	\$80,000					\$80,000
09-12-0003	IDOT	IL 47/72/Higgins Rd at US 20	CONST	\$1,400,000	\$1,240,000 C	;			\$2,640,000
09-12-0007	IDOT	IL 47/72 at US 20	CONST	\$1,000,000	\$600,000 C	,			\$1,600,000
10-12-0005	IDOT	IL 68/Dundee Rd at Buffalo Grove Rd	ROW	\$160,000					\$160,000
12-12-0005	IDOT	US 6/Southwest Hwy at Gougar Rd	ROW	\$160,000					\$160,000
12-12-0006	IDOT	US 30/Lincoln Hwy at I-55 Ramps	CONST	\$800,000	\$346,000 C	,	\$792,000	0	\$354,000
12-12-0010	IDOT	US 6/Southwest Hwy at Parker Rd	ROW	\$160,000	\$32,000 C	,	\$160,000	0	\$32,000
17-14-0002	IDOT	Regional Bus on Shoulders, I-55 from Kedzie to Lake Shore Dr	ENG2	\$80,000					\$80,000
17-14-0002	IDOT	Regional Bus on Shoulders, I-55 from Kedzie to Lake Shore Dr	CONST	\$855,920			\$198,000	0	\$657,920
13-10-0005	IEPA	Norfolk Southern Railway Co Switchyard Diesel Locomotive Retrofit Project	IMP	\$3,380,000	\$12,324,000 C	;	\$15,704,000	0	\$0
13-14-0001	IEPA	Chicago Area Green Fleet Grant Program	IMP	\$1,000,000					\$1,000,000
09-08-0002	Kane County DOT	Kirk Rd at Douglas Rd	CONST	\$720,000					\$720,000
09-12-0006	Kane County DOT	Fabyan Pkwy/CH 8 at Kaneville Rd/CH 84	ENG2	\$112,000					\$112,000
09-12-0010	Kane County DOT	Kane County Bike Rack Program	IMP	\$67,200					\$67,200
09-12-0014	Kane County DOT	Stearns Rd/CH 37 from Randall Rd to Kane/DuPage County Line	CONST	\$1,628,600					\$1,628,600
10-08-0031	Lake County DOT	Washington St/CH A22 at CN/Metra Crossing	CONST	\$16,939,000					\$16,939,000

^{*}Increase, Withdrawal and Obligation codes can be found at the end of this report.

Lines highlighted and shown in italics represent line item status as of prior PSC meeting.

TIP ID	Sponsor	Brief Description	Phase	CMAQ \$ (Fed)	Increases*	Withdrawals*	Obligations*		Balance
10-10-0002	Lake County DOT	Washington St Bike Path (sidepath)	CONST	\$624,480	\$142,000 C	\$166,601	Т		\$599,879
			CONST	\$624,480	\$142,000	\$107,373			\$659,107
			CONST	\$624,480	\$142,000	\$59,228			\$707,252
10-14-0005	Lake County DOT	Cedar Lake Rd from Rollins Rd to Hart Rd	CONST	\$800,000			\$488,258	0	\$311,742
			CONST	\$800,000					\$800,000
10-14-0010	Lake County DOT	Lake Cook/Braeside Shuttle Bug Service	IMP	\$212,000			\$212,000	0	\$0
10-12-0002	Lake Forest	Bicycle Parking Facility adjacent to Lake Forest Train Station	ENG1	\$2,080		\$2,080	S		\$0
10-12-0002	Lake Forest	Bicycle Parking Facility adjacent to Lake Forest Train Station	CONST	\$41,600					\$41,600
02-12-0003	Lincolnwood	Touhy Av Overpass (Skokie Valley Bike Trail)	ENG1	\$88,000	\$53,520 C		\$135,357	0	\$6,163
04-14-0002	Maywood	Maywood Train Station Facility	ENG2	\$232,000		\$232,000	Т		\$0
04-12-0005	Oak Park	Bike Parking along North Blv from Marion St to Forest Av and at Parking Lots at the CTA Oak Park Blue Line Station	ENG2	\$20,000			\$39,996	0	(\$19,996)
			ENG2	\$20,000					\$20,000
04-12-0005	Oak Park	Bike Parking along North Blv from Marion St to Forest Av and at Parking Lots at the CTA Oak Park Blue Line Station	ENG2	\$20,000					\$20,000
04-13-0015	Oak Park	Chicago Av at Lombard Av HAWK Signal	ENG2	\$10,000			\$9,556	0	\$444
			ENG2	\$10,000					\$10,000
09-12-0008	Oswego	Mill Rd Multi-use Path	CONST	\$190,400	\$73,479 C		\$264,000	0	(\$121)
			CONST	\$190,400	\$73,479				\$263,879
17-12-0002	Pace	Regional Rideshare Program	IMP	\$400,000					\$400,000
17-12-0003	Pace	Transit Diesel Engine Retrofits 2012-2016	IMP	\$2,280,000					\$2,280,000
17-12-0004	Pace	I-55 Corridor Market Enhancement	IMP	\$719,250					\$719,250
06-14-0001	Palos Heights	Palos Heights sidewalks to Pace Buses	ENG2	\$73,500					\$73,500

^{*}Increase, Withdrawal and Obligation codes can be found at the end of this report.

Lines highlighted and shown in italics represent line item status as of prior PSC meeting.

TIP ID	Sponsor	Brief Description	Phase	CMAQ \$ (Fed)	Increases*	Withdrawals*	Obligations*		Balance
07-14-0009	Park Forest	Bicycle Lanes and Way-Finding Signs on Lakewood Blv, Indianwood Blv, Orchard Dr and Blackhawk Dr	ENG2	\$8,586					\$8,586
07-14-0010	Park Forest	Install CNG Facilities in Park Forest and Homewood; Purchase CNG Refuse Haulers	IMP	\$2,505,000					\$2,505,000
03-14-0005	Rolling Meadows	Golf Rd (IL 58) from IL 53/I-290 to New Wilke Rd Transit Access Improvements	ENG2	\$120,000					\$120,000
02-12-0002	Skokie	Skokie Valley Trail from Oakton St to Village Limits	CONST	\$544,000	\$251,630 C				\$795,630
02-12-0004	Skokie	Old Orchard Rd from Skokie Blv to Gross Point Rd	ROW	\$33,000			\$33,000	0	\$0
02-14-0002	Skokie	Main St from Lincoln Av to McCormick Blv	ENG2	\$32,000					\$32,000
07-13-0019	Tinley Park	Oak Park Av Complete Streets	CONST	\$744,000			\$571,399	М	\$172,601
			CONST	\$744,000			\$744,000		\$0
85 line iten	ns in 2014 totalling:			\$168,766,608	\$16,374,839	\$12,152,853	\$21,379,579		\$151,609,015
2015									
11-12-0006	Algonquin	Randall Rd Pedestrian Crossing from Golden Eagle Dr to Stonegate Rd	CONST	\$2,600,000		\$90,000	Т		\$2,510,000
09-14-0002	Aurora	Station Blv Extension to IL 59 Commuter Parking Lot	CONST	\$1,506,000					\$1,506,000
01-01-0009	CDOT	CDOT-Lakefront Trail-Navy Pier Flyover	CONST	\$7,200,000					\$7,200,000
01-05-0002	CDOT	41st St Bicycle-Pedestrian Bridge	CONST	\$187,771		\$187,771	Т		\$0
			CONST	\$187,771					\$187,771
01-06-0005	CDOT	Walk to Transit - Pedestrian Improvements to Intersections near CTA Rail Stations	ENG2	\$372,000					\$372,000
				22-2 222					\$372,000
Previously pr	ogrammed in FFY 2014		ENG2	\$372,000					\$372,000

^{*}Increase, Withdrawal and Obligation codes can be found at the end of this report.

Lines highlighted and shown in italics represent line item status as of prior PSC meeting.

TIP ID	Sponsor	Brief Description	Phase	CMAQ \$ (Fed)	Increases*	Withdrawals*	Obligations*	Balance
01-94-0092	CDOT	BIKE FAC-CHICAGO-STREETS FOR CYCLING/BIKE 2015 Plan Implementation	ENG	\$2,400,000				\$2,400,000
01-94-0092	CDOT	BIKE FAC-CHICAGO-STREETS FOR CYCLING/BIKE 2015 Plan Implementation	ENG	\$3,466,000				\$3,466,000
Previously pro	ogrammed in FFY 2014		ENG	\$3,466,000				\$3,466,000
01-94-0092	CDOT	BIKE FAC-CHICAGO-STREETS FOR CYCLING/BIKE 2015 Plan Implementation	IMP	\$8,000,000				\$8,000,000
Previously pro	ogrammed in FFY 2014		IMP	\$8,000,000				\$8,000,000
01-97-0092	CDOT	IL 50/Cicero Ave from US 14/Peterson Ave to Lexington Ave	CONST	\$8,108,000				\$8,108,000
03-12-0005	Des Plaines	Ballard Rd from Bender Rd to Good Av	ROW	\$40,000		\$13,300	Т	\$26,700
03-12-0005	Des Plaines	Ballard Rd from Bender Rd to Good Av	CONST	\$346,400				\$346,400
08-12-0004	DuPage County DOT	55th St/CH 35 from Dunham Rd to Clarendon Hills Rd and 55th St at Main St	ROW	\$148,000				\$148,000
Previously pro	ogrammed in FFY 2014		ROW	\$148,000				\$148,000
08-12-0004	DuPage County DOT	55th St/CH 35 from Dunham Rd to Clarendon Hills Rd and 55th St at Main St	ENG2	\$80,000				\$80,000
Previously pro	ogrammed in FFY 2014		ENG2	\$80,000				\$80,000
08-12-0004	DuPage County DOT	55th St/CH 35 from Dunham Rd to Clarendon Hills Rd and 55th St at Main St	ENG2	\$104,000	\$52,000 T			\$156,000
Previously pro	ogrammed in FFY 2014		ENG2	\$104,000	\$52,000			\$156,000
08-12-0011	DuPage County DOT	DuPage Co Central Signal System - Phase I	CONST	\$636,000	\$746,000 T			\$1,382,000
Previously pro	ogrammed in FFY 2014		CONST	\$636,000				\$636,000
09-12-0009	Elgin	Elgin CBD Bike Racks Program	CONST	\$68,800				\$68,800
02-12-0006	Evanston	Dempster St from Fowler Av to Ridge Av	CONST	\$717,000				\$717,000
02-14-0001	Evanston	Dodge Av Protected Bike Lane from Church St to Howard St	CONST	\$480,000				\$480,000
Previously pro	ogrammed in FFY 2014		CONST	\$480,000				\$480,000
08-14-0002	FPD of DuPage County	Winfield Mounds Segment - West Branch Regional Trail	CONST	\$1,861,724				\$1,861,724

^{*}Increase, Withdrawal and Obligation codes can be found at the end of this report.

Lines highlighted and shown in italics represent line item status as of prior PSC meeting.

TIP ID	Sponsor	Brief Description	Phase	CMAQ \$ (Fed)	Increases*	Withdrawals*	Obligations*	Balance
12-12-0001	FPD of Will County	DuPage River Trail - Segment 5	ENG2	\$68,000				\$68,000
12-12-0001	FPD of Will County	DuPage River Trail - Segment 5	CONST	\$1,232,000				\$1,232,000
12-12-0004	Frankfort	St Francis Rd Multi-Use Trail	CONST	\$118,000	\$12,000 T			\$130,000
Previously pr	ogrammed in FFY 2014		CONST	\$118,000	\$12,000			\$130,000
04-12-0002	Hillside	Butterfield Rd from Wolf Rd to Mannheim Rd	ROW	\$640,000				\$640,000
04-12-0002	Hillside	Butterfield Rd from Wolf Rd to Mannheim Rd	CONST	\$452,000				\$452,000
12-12-0002	Homer Glen	Homer Glen Community Trail - South Extension	CONST	\$360,000				\$360,000
03-12-0001	IDOT	IL 68/E Dundee Rd at S Barrington Rd	CONST	\$480,000				\$480,000
03-12-0002	IDOT	IL 59 at W Bartlett Rd	CONST	\$480,000				\$480,000
03-12-0003	IDOT	IL 62/Algonquin Rd at Barrington Rd	CONST	\$400,000				\$400,000
03-12-0004	IDOT	IL 59/Sutton Rd at Stearns Rd	CONST	\$1,200,000				\$1,200,000
03-12-0007	IDOT	IL 68/Dundee Rd at North Wilke Rd	CONST	\$320,000				\$320,000
03-12-0008	IDOT	IL 68/Dundee Rd at Kennicott Av	CONST	\$280,000				\$280,000
03-12-0009	IDOT	IL 19/Irving Park Rd at IL 59	CONST	\$280,000				\$280,000
03-12-0014	IDOT	IL 68/Dundee Rd at McHenry Rd/Wheeling Rd and IL 83/Elmhurst Rd	CONST	\$800,000	\$680,000 T			\$1,480,000
03-12-0015	IDOT	IL 68/Dundee Rd at IL 83	CONST	\$680,000		\$680,000	Х	\$0
06-12-0002	IDOT	IL 43/Harlem Av at 143rd St	CONST	\$400,000	\$364,000 C			\$764,000
Previously pr	ogrammed in FFY 2014		CONST	\$400,000	\$364,000			\$764,000
06-12-0004	IDOT	Pulaski Rd at 115th St	CONST	\$680,000	_			\$680,000
06-12-0005	IDOT	IL 43/Harlem Av at 151st St	CONST	\$640,000	\$128,000 C			\$768,000
			CONST	\$640,000				\$640,000
08-12-0002	IDOT	IL 38/Roosevelt Rd at Ardmore Av	CONST	\$400,000	\$296,000 C			\$696,000

^{*}Increase, Withdrawal and Obligation codes can be found at the end of this report.

Lines highlighted and shown in italics represent line item status as of prior PSC meeting.

TIP ID	Sponsor	Brief Description	Phase	CMAQ \$ (Fed)	Increases*	Withdrawals*	Obligations*	Balance
08-12-0007	IDOT	IL 59 at IL 38 (north & south ramps)	CONST	\$320,000		\$320,000	Т	\$0
08-12-0013	IDOT	IL 59 at IL 38 (north ramps)	CONST	\$560,000	\$320,000	Т		\$880,000
09-10-0016	IDOT	IL 47 at Plato Rd	ROW	\$160,000				\$160,000
Previously pr	rogrammed in FFY 2014		ROW	\$160,000				\$160,000
10-14-0004	IDOT	IL 120 at Hainesville Rd	ROW	\$64,000	\$212,000	С		\$276,000
Previously pr	rogrammed in FFY 2014		ROW	\$64,000	\$212,000			\$276,000
12-12-0005	IDOT	US 6/Southwest Hwy at Gougar Rd	CONST	\$800,000	\$400,000	С		\$1,200,000
12-12-0010	IDOT	US 6/Southwest Hwy at Parker Rd	CONST	\$2,400,000	\$400,000	С		\$2,800,000
13-14-0001	IEPA	Chicago Area Green Fleet Grant Program	IMP	\$1,000,000				\$1,000,000
13-14-0002	IEPA	Indiana Harbor Belt Railroad Locomotive Fuel Conversion	IMP	\$3,066,000				\$3,066,000
09-06-0068	Kane County DOT	Burlington Rd at IL 47 - Roundabout	CONST	\$856,000	\$1,000,000	C \$8,000	U	\$1,848,000
Previously pr	rogrammed in FFY 2014		CONST	\$856,000	\$1,000,000	\$8,000		\$1,848,000
09-12-0011	Kane County DOT	Fabyan Pkwy/CH 8 at Kirk Rd/CH 77	ROW	\$280,000				\$280,000
09-12-0011	Kane County DOT	Fabyan Pkwy/CH 8 at Kirk Rd/CH 77	ENG2	\$356,000				\$356,000
09-14-0003	Kane County DOT	CAD Integration to Various PSAPs in Kane County	IMP	\$386,400				\$386,400
09-14-0005	Kane County DOT	Randall Rd Transit Infrastructure Improvements	ENG2	\$95,300				\$95,300
05-14-0001	LaGrange	LaGrange Stone Av Metra Station Area Pedestrian Access Improvements	CONST	\$308,100				\$308,100
Previously pr	rogrammed in FFY 2014		CONST	\$308,100				\$308,100
10-00-0129	Lake County DOT	Hart Rd at US 14/W Northwest Hwy	ROW	\$659,000				\$659,000
Previously pr	rogrammed in FFY 2014		ROW	\$659,000				\$659,000
10-00-0129	Lake County DOT	Hart Rd at US 14/W Northwest Hwy	CONST	\$2,300,000		\$236,083	Т	\$2,063,917
Previously pr	rogrammed in FFY 2016		CONST	\$2,300,000		\$236,083		\$2,063,917
02-12-0003	Lincolnwood	Touhy Av Overpass (Skokie Valley Bike Trail)	ENG2	\$88,000				\$88,000

^{*}Increase, Withdrawal and Obligation codes can be found at the end of this report.

Lines highlighted and shown in italics represent line item status as of prior PSC meeting.

TIP ID	Sponsor	Brief Description	Phase	CMAQ \$ (Fed)	Increases*	Withdrawals*	Obligations*	Balance
04-14-0002	Maywood	Maywood Train Station Facility	CONST	\$990,000	\$232,000 1	Г		\$1,222,000
11-96-0007	McHenry County Conservation District	BIKE FAC-MCHENRY CONSERVATION DISTRICT-WOODSTOCK CRYSTAL LAKE BIKEWAY	CONST	\$419,200				\$419,200
18-14-0003	Metra	Install engine/generator set for hotel power	IMP	\$4,000,000				\$4,000,000
08-13-0015	Naperville	Washington St Corridor Centralized Traffic Management System; Washington St from Warrenville Rd to Royce Rd	CONST	\$127,000				\$127,000
03-12-0012	Niles	Cleveland St Crosswalks from Waukegan Rd to Caldwell Av	CONST	\$94,000				\$94,000
Previously pro	ogrammed in FFY 2014		CONST	\$94,000				\$94,000
04-12-0005	Oak Park	Bike Parking along North Blv from Marion St to Forest Av and at Parking Lots at the CTA Oak Park Blue Line Station	CONST	\$60,000				\$60,000
Previously pro	ogrammed in FFY 2014		CONST	\$60,000				\$60,000
04-12-0005	Oak Park	Bike Parking along North Blv from Marion St to Forest Av and at Parking Lots at the CTA Oak Park Blue Line Station	CONST	\$168,000				\$168,000
Previously pro	ogrammed in FFY 2014		CONST	\$168,000				\$168,000
04-13-0015	Oak Park	Chicago Av at Lombard Av HAWK Signal	CONST	\$136,000				\$136,000
17-12-0001	Pace	I-90 Corridor Enhanced Markets	ENG1	\$1,000,000				\$1,000,000
Previously pro	ogrammed in FFY 2014		ENG1	\$1,000,000				\$1,000,000
17-12-0001	Pace	I-90 Corridor Enhanced Markets	ENG2	\$2,000,000				\$2,000,000
Previously pro	ogrammed in FFY 2014		ENG2	\$2,000,000				\$2,000,000
17-12-0001	Pace	I-90 Corridor Enhanced Markets	CONST	\$12,500,000				\$12,500,000
Previously pro	ogrammed in FFY 2014		CONST	\$12,500,000				\$12,500,000
17-12-0001	Pace	I-90 Corridor Enhanced Markets	IMP	\$12,500,000	-			\$12,500,000
Previously pro	ogrammed in FFY 2014		IMP	\$12,500,000				\$12,500,000
17-12-0003	Pace	Transit Diesel Engine Retrofits 2012-2016	IMP	\$480,000				\$480,000

^{*}Increase, Withdrawal and Obligation codes can be found at the end of this report.

Lines highlighted and shown in italics represent line item status as of prior PSC meeting.

TIP ID	Sponsor	Brief Description	Phase	CMAQ \$ (Fed)	Increases*	Withdrawals*	Obligations*	Balance
17-14-0001	Pace	Pedestrian Infrastructure Improvements along Pace Bus Routes	CONST	\$1,200,000				\$1,200,000
Previously pr	ogrammed in FFY 2014		CONST	\$1,200,000				\$1,200,000
17-14-0003	Pace	Milwaukee Av Arterial Rapid Transit Project	ENG1	\$409,745				\$409,745
Previously pr	ogrammed in FFY 2014		ENG1	\$409,745				\$409,745
17-14-0003	Pace	Milwaukee Av Arterial Rapid Transit Project	IMP	\$9,178,288				\$9,178,288
06-06-0061	Palos Heights	Cal Sag Greenway Bike Trail from IL 83 to 127th St	CONST	\$1,521,000				\$1,521,000
Previously pr	ogrammed in FFY 2014		CONST	\$1,521,000				\$1,521,000
06-14-0001	Palos Heights	Palos Heights sidewalks to Pace Buses	CONST	\$422,700				\$422,700
Previously pr	ogrammed in FFY 2014		CONST	\$422,700				\$422,700
07-14-0009	Park Forest	Bicycle Lanes and Way-Finding Signs on Lakewood Blv, Indianwood Blv, Orchard Dr and Blackhawk Dr	CONST	\$94,454				\$94,454
Previously pr	ogrammed in FFY 2014		CONST	\$94,454				\$94,454
07-14-0009	Park Forest	Bicycle Lanes and Way-Finding Signs on Lakewood Blv, Indianwood Blv, Orchard Dr and Blackhawk Dr	IMP	\$5,000				\$5,000
Previously pr	ogrammed in FFY 2014		IMP	\$5,000				\$5,000
03-14-0005	Rolling Meadows	Golf Rd (IL 58) from IL 53/I-290 to New Wilke Rd Transit Access Improvements	CONST	\$853,500				\$853,500
Previously pr	ogrammed in FFY 2014		CONST	\$853,500				\$853,500
02-12-0004	Skokie	Old Orchard Rd from Skokie Blv to Gross Point Rd	CONST	\$428,000				\$428,000
Previously pr	ogrammed in FFY 2014		CONST	\$428,000				\$428,000
02-14-0002	Skokie	Main St from Lincoln Av to McCormick Blv	CONST	\$424,000				\$424,000
12-12-0003	Will County Department of Highways	Bell Rd/CH 16 at 143rd St/CH 37	CONST	\$10,384,000				\$10,384,000
80 line item	ns in 2015 totalling:			\$122,845,382	\$5,283,890	\$1,535,154		\$126,594,118

2016

^{*}Increase, Withdrawal and Obligation codes can be found at the end of this report.

Lines highlighted and shown in italics represent line item status as of prior PSC meeting.

	Sponsor	Brief Description	Phase	CMAQ \$ (Fed)	Increases*	Withdrawals*	Obligations*	Balance
08-10-0018 i	Burr Ridge	Madison St at 79th St	CONST	\$1,831,700		\$1,831,700	S	\$0
01-06-0005	CDOT	Walk to Transit - Pedestrian Improvements to Intersections near CTA Rail Stations	CONST	\$2,460,000				\$2,460,000
01-06-0005	CDOT	Walk to Transit - Pedestrian Improvements to Intersections near CTA Rail Stations	IMP	\$100,000				\$100,000
01-12-0002	CDOT	Arterial VMS Traveler Information System, Phase I	IMP	\$1,141,200				\$1,141,200
01-12-0004	CDOT	Chicago Area Alternative Fuel Deployment Project, Phase 2	IMP	\$10,400,000				\$10,400,000
02-97-0006	Cook County DOTH	Old Orchard Rd from Harms to Skokie Blvd (new limits E of I-94/Edens Expy to W of IL 41/Skokie Blvd	CONST	\$800,000				\$800,000
Previously pro	ogrammed in FFY 2015		CONST	\$800,000	\$0			\$800,000
03-11-0020	Cook County DOTH	Lake Cook Rd at 3 lBuffalo Grove Rd, Weiland Rd and IL 83/McHenry Rd.	CONST	\$2,974,000				\$2,974,000
03-11-0020	Cook County DOTH	Lake Cook Rd at 3 lBuffalo Grove Rd, Weiland Rd and IL 83/McHenry Rd.	CONST	\$4,185,000				\$4,185,000
16-14-0001	СТА	Bus Improvement, Purchase and Install up to 32 Hybrid Engines on 60' Articulated Buses	IMP	\$4,056,000				\$4,056,000
08-12-0004	DuPage County DOT	55th St/CH 35 from Dunham Rd to Clarendon Hills Rd and 55th St at Main St	CONST	\$664,000				\$664,000
Previously pro	ogrammed in FFY 2015		CONST	\$664,000				\$664,000
08-12-0004	DuPage County DOT	55th St/CH 35 from Dunham Rd to Clarendon Hills Rd and 55th St at Main St	CONST	\$1,120,000				\$1,120,000
Previously pro	ogrammed in FFY 2015		CONST	\$1,120,000				\$1,120,000
02-12-0001	IDOT	IL 68/Dundee Rd at Landwehr Rd and Pfingsten Rd	CONST	\$480,000	\$640,000 T			\$1,120,000
02-12-0005	IDOT	IL 68/Dundee Rd at Pfingsten Rd	CONST	\$640,000		\$640,000	Х	\$0
03-14-0004	IDOT	Cumberland Circle Improvement at Golf Rd/State St/Wolf Rd/Broadway St	CONST	\$2,800,000				\$2,800,000

^{*}Increase, Withdrawal and Obligation codes can be found at the end of this report.

Lines highlighted and shown in italics represent line item status as of prior PSC meeting.

TIP ID	Sponsor	Brief Description	Phase	CMAQ \$ (Fed)	Increases*	Withdrawals*	Obligations*	Balance
09-10-0016	IDOT	IL 47 at Plato Rd	CONST	\$2,400,000				\$2,400,000
Previously pr	rogrammed in FFY 2015		CONST	\$2,400,000				\$2,400,000
10-12-0005	IDOT	IL 68/Dundee Rd at Buffalo Grove Rd	CONST	\$2,000,000				\$2,000,000
Previously pr	ogrammed in FFY 2015		CONST	\$2,000,000				\$2,000,000
10-14-0004	IDOT	IL 120 at Hainesville Rd	CONST	\$320,000	\$208,000 C			\$528,000
13-12-0003	IEPA	Illinois Clean Diesel Engine Repowers	IMP	\$1,000,000		\$1,000,000	Т	\$0
13-12-0003	IEPA	Illinois Clean Diesel Engine Repowers	IMP	\$1,000,000		\$1,000,000	Т	\$0
13-12-0003	IEPA	Illinois Clean Diesel Engine Repowers	IMP	\$1,000,000		\$1,000,000	Т	\$0
13-12-0003	IEPA	Illinois Clean Diesel Engine Repowers	IMP	\$1,000,000		\$1,000,000	Т	\$0
13-14-0001	IEPA	Chicago Area Green Fleet Grant Program	IMP	\$1,000,000				\$1,000,000
13-14-0002	IEPA	Indiana Harbor Belt Railroad Locomotive Fuel Conversion	IMP	\$7,342,392				\$7,342,392
09-12-0006	Kane County DOT	Fabyan Pkwy/CH 8 at Kaneville Rd/CH 84	CONST	\$1,083,100				\$1,083,100
09-12-0011	Kane County DOT	Fabyan Pkwy/CH 8 at Kirk Rd/CH 77	CONST	\$3,846,000				\$3,846,000
09-14-0004	Kane County DOT	Randall Rd Adaptive Signal Control from Huntley Rd to Big Timber Rd	CONST	\$80,000				\$80,000
09-14-0004	Kane County DOT	Randall Rd Adaptive Signal Control from Huntley Rd to Big Timber Rd	IMP	\$750,700				\$750,700
09-14-0005	Kane County DOT	Randall Rd Transit Infrastructure Improvements	CONST	\$1,240,000				\$1,240,000
09-96-0017	Kane County DOT	Longmeadow Pkwy at Randall Rd	CONST	\$767,600				\$767,600
10-14-0008	Lake County DOT	IL 120/Belvidere Rd from IL 134/Main St to US 45	CONST	\$1,837,000				\$1,837,000
07-03-0012	Lan-Oak Park District	Lansing Greenway Connection from Grand Illinois Trail to Thom Creek Trail	CONST	\$323,014				\$323,014
02-12-0003	Lincolnwood	Touhy Av Overpass (Skokie Valley Bike Trail)	CONST	\$1,256,000				\$1,256,000

^{*}Increase, Withdrawal and Obligation codes can be found at the end of this report.

Lines highlighted and shown in italics represent line item status as of prior PSC meeting.

TIP ID	Sponsor	Brief Description	Phase	CMAQ \$ (Fed)	Increases*	Withdrawals*	Obligations*	Balance
18-14-0001	Metra	Purchase Components to Repower F40PH/F40PHM Locomotives	IMP	\$8,800,000				\$8,800,000
08-13-0014	Naperville	Washington St from Warrenville Rd to Royce Rd Adaptive Signal Control	CONST	\$102,000				\$102,000
17-12-0002	Pace	Regional Rideshare Program	IMP	\$400,000				\$400,000
17-12-0003	Pace	Transit Diesel Engine Retrofits 2012-2016	IMP	\$1,132,800				\$1,132,800
17-14-0001	Pace	Pedestrian Infrastructure Improvements along Pace Bus Routes	CONST	\$1,200,000				\$1,200,000
06-06-0061	Palos Heights	Cal Sag Greenway Bike Trail from IL 83 to 127th St	ROW	\$40,000				\$40,000
06-06-0061	Palos Heights	Cal Sag Greenway Bike Trail from IL 83 to 127th St	CONST	\$1,823,000				\$1,823,000
07-14-0010	Park Forest	Install CNG Facilities in Park Forest and Homewood; Purchase CNG Refuse Haulers	IMP	\$405,000				\$405,000
02-06-0035	Skokie	Gross Point Rd from Old Orchard Rd to Golf Rd	ENG2	\$32,000				\$32,000
Previously pr	ogrammed in FFY 2014		ENG2	\$32,000				\$32,000
41 line item	ns in 2016 totalling:			\$75,832,506	\$848,000	\$6,471,700		\$70,208,806
2017								
08-00-0020	Aurora	Eola Rd from 83rd St/Montgomery Rd to 87th St	CONST	\$4,080,000				\$4,080,000
01-12-0004	CDOT	Chicago Area Alternative Fuel Deployment Project, Phase 2	IMP	\$10,400,000				\$10,400,000
01-94-0092	CDOT	BIKE FAC-CHICAGO-STREETS FOR CYCLING/BIKE 2015 Plan Implementation	IMP	\$5,600,000				\$5,600,000
03-11-0020	Cook County DOTH	Lake Cook Rd at 3 IBuffalo Grove Rd, Weiland Rd and IL 83/McHenry Rd.	CONST	\$5,113,000				\$5,113,000
Previously pro	ogrammed in FFY 2016		CONST	\$5,113,000				\$5,113,000
03-14-0003	Cook County DOTH	Elmhurst Rd and Touhy Av/IL 72	CONST	\$11,450,000				\$11,450,000
13-14-0002	IEPA	Indiana Harbor Belt Railroad Locomotive Fuel Conversion	IMP	\$12,262,966				\$12,262,966

^{*}Increase, Withdrawal and Obligation codes can be found at the end of this report.

Lines highlighted and shown in italics represent line item status as of prior PSC meeting.

TIP ID	Sponsor	Brief Description	Phase	CMAQ \$ (Fed)	Increases*	Withdrawals*	Obligations*	Balance
10-14-0006	Lake County DOT	IL 137/Sheridan Rd from IL 173/21st St to Grand Av	CONST	\$2,955,000				\$2,955,000
10-14-0009	Lake County DOT	Waukegan Rd from Casimir Pulaski Dr to Norman Dr South	CONST	\$1,544,000				\$1,544,000
11-03-0018	McHenry County DOT	Randall Rd at Algonquin Rd Intersection Improvement and Signal Interconnect	CONST	\$10,583,000				\$10,583,000
18-14-0002	Metra	Repower F40PHM Locomotives	ENG	\$160,000				\$160,000
18-14-0002	Metra	Repower F40PHM Locomotives	IMP	\$3,840,000				\$3,840,000
17-12-0001	Pace	I-90 Corridor Enhanced Markets	IMP	\$10,360,350				\$10,360,350
Previously pro	ogrammed in FFY 2015		IMP	\$10,360,350				\$10,360,350
07-14-0010	Park Forest	Install CNG Facilities in Park Forest and Homewood; Purchase CNG Refuse Haulers	IMP	\$415,000				\$415,000
02-06-0035	Skokie	Gross Point Rd from Old Orchard Rd to Golf Rd	CONST	\$446,000				\$446,000
Previously pro	ogrammed in FFY 2015		CONST	\$446,000				\$446,000
02-14-0003	Skokie	Church St Bike Lane from Linder Av to McCormick Blv	ENG2	\$32,000				\$32,000
15 line item	ns in 2017 totalling:			\$79,241,316				\$79,241,316
2018								
03-96-0021	Cook County DOTH	Touhy Av and UPRR	CONST	\$23,289,000				\$23,289,000
13-14-0002	IEPA	Indiana Harbor Belt Railroad Locomotive Fuel Conversion	IMP	\$11,586,750				\$11,586,750
10-14-0007	Lake County DOT	IL 83 from IL 173 to Millstone Dr	CONST	\$1,498,000				\$1,498,000
07-14-0010	Park Forest	Install CNG Facilities in Park Forest and Homewood; Purchase CNG Refuse Haulers	IMP	\$421,000				\$421,000
07-14-0010	Park Forest	Install CNG Facilities in Park Forest and Homewood; Purchase CNG Refuse Haulers	IMP	\$430,000				\$430,000
02-14-0003	Skokie	Church St Bike Lane from Linder Av to McCormick Blv	CONST	\$440,000				\$440,000

^{*}Increase, Withdrawal and Obligation codes can be found at the end of this report.

Lines highlighted and shown in italics represent line item status as of prior PSC meeting.

TIP ID	Sponsor	Brief Description	Phase	CMAQ \$ (Fed)	Increases*	Withdrawals*	Obligations*	Balance
6 line items in 2018 totalling:				\$37,664,750				\$37,664,750
227 line it	tems in 2014 - 20°	18 totalling:		\$484,350,562	\$22,506,729	\$20,159,707	\$21,379,579	\$465,318,005

Increase Codes Withdrawal Codes Obligation Codes

C - Committee I - Internal C - Project Complete D - Phase Deferred F - Final Voucher/FTA Grant Closed M - Modified Project Agreement

O - Obligated

R - Reinstated T - Transfer

O - Obligation Remainder

S - Sponsor Request

T - Phase Transfer
U - Unknown (predates tracking)

X - Project Transfer

^{*}Increase, Withdrawal and Obligation codes can be found at the end of this report.

Lines highlighted and shown in italics represent line item status as of prior PSC meeting.