



# Chicago Metropolitan Agency for Planning

## CMAQ Program Summary - Deferred Projects

Includes obligations through March 13, 2015

TIP ID	Sponsor	Brief Description	Phase	Net CMAQ \$ (Fed)	Fund Status	Obligations*	Active Balance in Program	Deferred Funds Not Programmed
<b>2002</b>								
01-01-0011	CDOT	CDOT-New Resident/Student Bike Marketing Program	ENG	\$119,085	Sub. Phase Def.	\$119,085 F	\$0	\$0
01-97-0086	CDOT	CDOT-Near West Side Signal Interconnect	ENG	\$0	Sub. Phase Def.		\$0	\$0
01-98-0080	CDOT	CDOT Peterson Ave from Cicero to Ridge Signal Interconnect	ENG1	\$189,618	Sub. Phase Def.	\$174,160 M	\$15,458	\$0
10-02-0007	Lake County DOT	Lake Zurich-US 12/Rand Road at Ela Road	ENG1	\$42,617	Sub. Phase Def.	\$42,721 M	(\$104)	\$0
<b>4 line items in 2002 totalling:</b>				<b>\$351,320</b>		<b>\$335,966</b>	<b>\$15,354</b>	<b>\$0</b>
<b>2003</b>								
01-01-0011	CDOT	CDOT-New Resident/Student Bike Marketing Program	ENG	\$120,000	Sub. Phase Def.	\$120,040 F	(\$40)	\$0
01-01-0013	CDOT	CDOT-Bike Transit Connection	ENG2	\$159,461	Sub. Phase Def.	\$159,461 M	\$0	\$0
07-01-0004	Chicago Heights	City of Chicago Heights-Old Plank Road Trail Extension from Western to Euclid	ENG1	\$57,550	Sub. Phase Def.	\$57,750 M	(\$200)	\$0
<b>3 line items in 2003 totalling:</b>				<b>\$337,011</b>		<b>\$337,251</b>	<b>(\$240)</b>	<b>\$0</b>
<b>2005</b>								
01-05-0001	CDOT	Safe Routes to School Program - Citywide	ENG1	\$111,249	Sub. Phase Def.	\$111,249 F	\$0	\$0
<b>1 line items in 2005 totalling:</b>				<b>\$111,249</b>		<b>\$111,249</b>	<b>\$0</b>	<b>\$0</b>

\*Obligation codes can be found at the end of this report.

*Lines highlighted and shown in italics represent line item status as of prior PSC meeting.*

3/16/2015 11:04:25 AM

TIP ID	Sponsor	Brief Description	Phase	Net CMAQ \$ (Fed)	Fund Status	Obligations*	Active Balance in Program	Deferred Funds Not Programmed
<b>2006</b>								
<b>01-04-0002</b>	CDOT	35th St Bicycle-Pedestrian Bridge	ENG1	\$829,322	Sub. Phase Def.	\$829,322 M	\$0	\$0
<b>1 line items in 2006 totalling:</b>				<b>\$829,322</b>		<b>\$829,322</b>	<b>\$0</b>	<b>\$0</b>
<b>2007</b>								
<b>01-02-0027</b>	CDOT	Cicero Ave Smart Corridor	ENG2	\$0	Sub. Phase Def.		\$0	\$0
<b>01-06-0002</b>	CDOT	43rd St Bicycle-Pedestrian Bridge	ENG1	\$563,422	Sub. Phase Def.	\$563,422 M	\$0	\$0
<b>10-06-0003</b>	Deerfield	Deerfield Rd Sidewalk	ENG2	\$15,485	Sub. Phase Def.	\$33,744 M	(\$18,259)	\$0
<b>07-06-0058</b>	FPD of Cook County	Thorn Creek Bicycle Trail Completion	ENG1	\$380,480	Sub. Phase Def.	\$377,530 M	\$2,950	\$0
<b>11-06-0032</b>	McHenry	Miller Rd/Bull Valley Rd at N. Front St and Green St	ENG1	\$89,360	Sub. Phase Def.	\$89,360 M	\$0	\$0
<b>10-06-0065</b>	Waukegan	Waukegan/North Chicago Lake Front Bike Path	ENG2	\$88,000	Sub. Phase Def.	\$88,000 O	\$0	\$0
<b>6 line items in 2007 totalling:</b>				<b>\$1,136,747</b>		<b>\$1,152,056</b>	<b>(\$15,309)</b>	<b>\$0</b>
<b>2008</b>								
<b>09-08-0005</b>	Carpentersville	IL 31 at Huntley Rd	ENG1	\$237,600	Sub. Phase Def.	\$237,025 O	\$575	\$0
<b>01-01-0011</b>	CDOT	CDOT-New Resident/Student Bike Marketing Program	IMP	\$174,600	Sub. Phase Def.	\$174,600 O	\$0	\$0
<b>01-08-0001</b>	FPD of Cook County	North Branch Bicycle Trail Extension (East Segment)	ENG1	\$359,000	Sub. Phase Def.	\$352,562 O	\$6,438	\$0
<b>07-08-0001</b>	Hazel Crest	S Kedzie Ave from 167th St to 172nd St	ENG1	\$47,178	Sub. Phase Def.	M	\$47,178	\$0

\*Obligation codes can be found at the end of this report.

*Lines highlighted and shown in italics represent line item status as of prior PSC meeting.*

3/16/2015 11:04:27 AM

TIP ID	Sponsor	Brief Description	Phase	Net CMAQ \$ (Fed)	Fund Status	Obligations*	Active Balance in Program	Deferred Funds Not Programmed
10-00-0128	Lake County DOT	Roberts Rd at River Rd	ENG1	\$218,000	Sub. Phase Def.	\$217,300 F	\$700	\$0
11-06-0032	McHenry	Miller Rd/Bull Valley Rd at N. Front St and Green St	ENG2	\$295,800	Sub. Phase Def.	\$273,176 M	\$22,624	\$0
04-08-0001	Melrose Park	North Ave Commuter Bicycle Path from Mannheim Rd to Riverwoods Dr	ENG1	\$55,835	Sub. Phase Def.	\$55,835 O	\$0	\$0
06-06-0061	Palos Heights	Cal Sag Greenway Bike Trail from IL 83 to 127th St	ENG1	\$680,000	Sub. Phase Def.	\$480,291 M	\$199,709	\$0
12-08-0003	Will County Department of Highways	Laraway Rd at Cedar Rd	ENG1	\$120,000	Sub. Phase Def.	\$120,000 O	\$0	\$0
9 line items in 2008 totalling:				\$2,188,013		\$1,910,789	\$277,224	\$0
<b>2009</b>								
01-97-0086	CDOT	CDOT-Near West Side Signal Interconnect	ENG	\$974,000	Sub. Phase Def.	\$916,000 M	\$58,000	\$0
09-09-0006	Elgin	Elgin Bikeway Plan Route 1 NE Quadrant	ENG2	\$101,400	Reinstated	\$101,131 F	\$269	\$0
			ENG2	\$101,400	Reinstated	\$101,381	\$19	\$0
09-09-0007	Elgin	Elgin Bikeway Plan Route 4 SW Quadrant	ENG1	\$180,099	Sub. Phase Def.	\$180,099 O	\$0	\$0
3 line items in 2009 totalling:				\$1,255,499		\$1,197,230	\$58,269	\$0
<b>2010</b>								
11-09-0006	Crystal Lake	Main St and Crystal Lake Ave Railroad Crossings	ENG1	\$72,000	Sub. Phase Def.	\$34,088 M	\$37,912	\$0
09-08-0003	Kane County DOT	Main St at Nelson Lake Rd	ENG1	\$80,000	Sub. Phase Def.	\$80,000 O	\$0	\$0
09-09-0010	Kane County DOT	Huntley Rd at Galligan Rd	ENG1	\$80,000	Sub. Phase Def.	\$80,000 O	\$0	\$0

\*Obligation codes can be found at the end of this report.

Lines highlighted and shown in italics represent line item status as of prior PSC meeting.

3/16/2015 11:04:28 AM

TIP ID	Sponsor	Brief Description	Phase	Net CMAQ \$ (Fed)	Fund Status	Obligations*		Active Balance in Program	Deferred Funds Not Programmed
09-09-0013	Kane County DOT	IL 64 from Randall Rd to Burlington Rd	ENG2	\$240,000	Sub. Phase Def.	\$233,680	F	\$6,320	\$0
07-08-0010	Riverdale	CSXT Barr Rail Yard Switch Engine Retrofit	IMP	\$2,925,000	Sub. Phase Def.	\$2,925,000	M	\$0	\$0
12-10-0001	Romeoville	135th St Metra Parking Lot	ENG1	\$340,000	Sub. Phase Def.	\$340,000	M	\$0	\$0
<b>6 line items in 2010 totalling:</b>				<b>\$3,737,000</b>		<b>\$3,692,768</b>		<b>\$44,232</b>	<b>\$0</b>
<b>2011</b>									
02-10-0001	Lincolnwood	Lincolnwood Union Pacific (UP) Rail Line/Weber Spur Bike/Multiuse Trail	ENG1	\$56,000	Sub. Phase Def.	\$55,834	F	\$166	\$0
02-10-0002	Lincolnwood	Lincolnwood Commonwealth Edison (ComEd) Utility ROW / Skokie Valley Bike/Multiuse Trail	ENG1	\$56,000	Sub. Phase Def.	\$56,000	M	\$0	\$0
<b>2 line items in 2011 totalling:</b>				<b>\$112,000</b>		<b>\$111,834</b>		<b>\$166</b>	<b>\$0</b>
<b>2012</b>									
01-01-0013	CDOT	CDOT-Bike Transit Connection	IMP	\$810,912	Sub. Phase Def.	\$775,136	F	\$35,776	\$0
01-01-0013	CDOT	CDOT-Bike Transit Connection	IMP	\$0	Reinstated			\$0	\$0
01-02-0027	CDOT	Cicero Ave Smart Corridor	ENG	\$733,000	Sub. Phase Def.	\$497,228	M	\$235,772	\$0
01-05-0001	CDOT	Safe Routes to School Program - Citywide	ENG2	\$0	Sub. Phase Def.			\$0	\$0
01-05-0001	CDOT	Safe Routes to School Program - Citywide	ENG2	\$331,151	Sub. Phase Def.	\$298,400	O	\$32,751	\$0
01-05-0001	CDOT	Safe Routes to School Program - Citywide	IMP	\$0	Sub. Phase Def.			\$0	\$0

\*Obligation codes can be found at the end of this report.

*Lines highlighted and shown in italics represent line item status as of prior PSC meeting.*

3/16/2015 11:04:30 AM

TIP ID	Sponsor	Brief Description	Phase	Net CMAQ \$ (Fed)	Fund Status	Obligations*	Active Balance in Program	Deferred Funds Not Programmed
01-06-0005	CDOT	Walk to Transit - Pedestrian Improvements to Intersections near CTA Rail Stations	ENG2	\$320,000	Sub. Phase Def.	\$320,000 O	\$0	\$0
01-08-0003	CDOT	Signal Controller Upgrade and Timing Program	ENG2	\$0	Sub. Phase Def.		\$0	\$0
01-97-0088	CDOT	87th St from Pulaski Rd to I-94/Dan Ryan Ewy	ENG1	\$200,000	Deferred		\$0	\$200,000
10-06-0003	Deerfield	Deerfield Rd Sidewalk	ROW	\$84,172	Sub. Phase Def.	\$84,172 M	\$0	\$0
07-06-0058	FPD of Cook County	Thorn Creek Bicycle Trail Completion	ENG2	\$304,400	Sub. Phase Def.	\$295,712 O	\$8,688	\$0
07-08-0002	Hazel Crest	New Commuter Parking Lot on the NW corner of 171st St at Park Ave.	ENG1	\$23,973	Sub. Phase Def.	\$23,973 O	\$0	\$0
07-09-0003	Hazel Crest	Commuter Parking along Park Av from 167th St to 171st St	ENG1	\$20,880	Sub. Phase Def.	M	\$20,880	\$0
09-08-0003	Kane County DOT	Main St at Nelson Lake Rd	ROW	\$0	Sub. Phase Def.		\$0	\$0
09-09-0010	Kane County DOT	Huntley Rd at Galligan Rd	ENG2	\$135,960	Sub. Phase Def.	\$135,960 O	\$0	\$0
09-09-0013	Kane County DOT	IL 64 from Randall Rd to Burlington Rd	CONST	\$477,882	Sub. Phase Def.	\$477,883 M	(\$1)	\$0
10-00-0128	Lake County DOT	Roberts Rd at River Rd	ROW	\$0	Sub. Phase Def.		\$0	\$0
10-00-0128	Lake County DOT	Roberts Rd at River Rd	ENG2	\$471,461	Sub. Phase Def.	\$471,461 O	\$0	\$0
04-08-0002	Northlake	Grand Ave Sidewalk from Northwest Ave to Rhodes Ave	ENG1	\$140,000	Sub. Phase Def.	\$99,737 O	\$40,263	\$0
08-05-0005	Oak Brook	Oak Brook Employment Area Distributor Service	ENG	\$50,000	Sub. Phase Def.	\$36,890 O	\$13,110	\$0

\*Obligation codes can be found at the end of this report.

*Lines highlighted and shown in italics represent line item status as of prior PSC meeting.*

3/16/2015 11:04:32 AM

TIP ID	Sponsor	Brief Description	Phase	Net CMAQ \$ (Fed)	Fund Status	Obligations*	Active Balance in Program	Deferred Funds Not Programmed
09-10-0002	Sleepy Hollow	Bike Path along Sleepy Hollow Road from Thorobred Lane to Dundee Township Bird Sanctuary Trail Head	ENG1	\$9,600	Sub. Phase Def.	\$9,600 F	\$0	\$0
07-10-0001	Tinley Park	183rd St at Oak Park Ave	ENG1	\$224,000	Sub. Phase Def.	\$224,000 M	\$0	\$0
12-08-0003	Will County Department of Highways	Laraway Rd at Cedar Rd	ROW	\$0	Sub. Phase Def.		\$0	\$0
23 line items in 2012 totalling:				\$4,337,391		\$3,750,152	\$387,239	\$200,000
<b>2013</b>								
01-01-0011	CDOT	CDOT-New Resident/Student Bike Marketing Program	IMP	\$1,186,315	Reinstated	\$1,006,372 O	\$179,943	\$0
01-01-0011	CDOT	CDOT-New Resident/Student Bike Marketing Program	IMP	\$0	Sub. Phase Def.		\$0	\$0
01-04-0002	CDOT	35th St Bicycle-Pedestrian Bridge	ENG2	\$649,637	Sub. Phase Def.	\$649,637 M	\$0	\$0
01-04-0002	CDOT	35th St Bicycle-Pedestrian Bridge	ENG2	\$0	Sub. Phase Def.		\$0	\$0
01-04-0002	CDOT	35th St Bicycle-Pedestrian Bridge	CONST	\$7,261,042	Reinstated	\$8,656,819 O	(\$1,395,777)	\$0
01-08-0007	CDOT	79th St from IL 50/Cicero Ave to Ashland Ave	ENG2	\$440,000	Sub. Phase Def.	\$68,636 M	\$371,364	\$0
07-01-0004	Chicago Heights	City of Chicago Heights-Old Plank Road Trail Extension from Western to Euclid	ENG2	\$65,000	Sub. Phase Def.	\$59,026 O	\$5,974	\$0
08-12-0006	DuPage County DOT	Fabyan Pkwy/Washington St at Roosevelt Rd	ENG2	\$549,000	Sub. Phase Def.	\$545,268 M	\$3,732	\$0
07-06-0058	FPD of Cook County	Thorn Creek Bicycle Trail Completion	CONST	\$4,922,400	Reinstated	\$4,793,527 M	\$128,873	\$0

\*Obligation codes can be found at the end of this report.

*Lines highlighted and shown in italics represent line item status as of prior PSC meeting.*

3/16/2015 11:04:33 AM

TIP ID	Sponsor	Brief Description	Phase	Net CMAQ \$ (Fed)	Fund Status	Obligations*	Active Balance in Program	Deferred Funds Not Programmed
<b>12-12-0001</b>	FPD of Will County	DuPage River Trail - Segment 5	ENG1	\$72,000	Sub. Phase Def.	\$71,833 O	\$167	\$0
<b>09-08-0003</b>	Kane County DOT	Main St at Nelson Lake Rd	ENG2	\$55,000	Sub. Phase Def.	\$54,446 O	\$554	\$0
<b>09-09-0010</b>	Kane County DOT	Huntley Rd at Galligan Rd	ROW	\$248,000	Sub. Phase Def.	\$248,000 O	\$0	\$0
<b>10-00-0129</b>	Lake County DOT	Hart Rd at US 14/W Northwest Hwy	ENG2	\$742,083	Sub. Phase Def.	\$742,083 O	\$0	\$0
<b>10-02-0007</b>	Lake County DOT	Lake Zurich-US 12/Rand Road at Ela Road	ENG2	\$86,000	Reinstated	\$86,150 O	(\$150)	\$0
<b>02-10-0001</b>	Lincolnwood	Lincolnwood Union Pacific (UP) Rail Line/Weber Spur Bike/Multiuse Trail	ENG2	\$52,000	Sub. Phase Def.	\$51,954 O	\$46	\$0
<b>02-10-0002</b>	Lincolnwood	Lincolnwood Commonwealth Edison (ComEd) Utility ROW / Skokie Valley Bike/Multiuse Trail	ENG2	\$56,000	Sub. Phase Def.	\$55,982 O	\$18	\$0
<b>03-12-0012</b>	Niles	Cleveland St Crosswalks from Waukegan Rd to Caldwell Av	ENG1	\$8,000	Sub. Phase Def.	\$7,996 O	\$4	\$0
<b>04-12-0007</b>	Northlake	Northwest Av from Grand Av to North Av	ENG1	\$57,200	Sub. Phase Def.	\$57,111 O	\$89	\$0
<b>06-06-0061</b>	Palos Heights	Cal Sag Greenway Bike Trail from IL 83 to 127th St	ROW	\$78,000	Reinstated	\$78,400 M	(\$400)	\$0
<b>09-10-0002</b>	Sleepy Hollow	Bike Path along Sleepy Hollow Road from Thorobred Lane to Dundee Township Bird Sanctuary Trail Head	ENG2	\$9,600	Sub. Phase Def.	\$9,600 F	\$0	\$0
<b>09-10-0002</b>	Sleepy Hollow	Bike Path along Sleepy Hollow Road from Thorobred Lane to Dundee Township Bird Sanctuary Trail Head	CONST	\$105,600	Reinstated	\$105,600 M	\$0	\$0
<b>07-06-0002</b>	University Park	Cicero Ave Shared Use Path	ENG1	\$60,000	Reinstated	\$60,000 O	\$0	\$0

\*Obligation codes can be found at the end of this report.

*Lines highlighted and shown in italics represent line item status as of prior PSC meeting.*

3/16/2015 11:04:35 AM

TIP ID	Sponsor	Brief Description	Phase	Net CMAQ \$ (Fed)	Fund Status	Obligations*	Active Balance in Program	Deferred Funds Not Programmed
12-08-0003	Will County Department of Highways	Laraway Rd at Cedar Rd	ENG2	\$0	Sub. Phase Def.		\$0	\$0
<b>23 line items in 2013 totalling:</b>				<b>\$16,702,877</b>		<b>\$17,408,440</b>	<b>(\$705,563)</b>	<b>\$0</b>
<b>2014</b>								
09-08-0005	Carpentersville	IL 31 at Huntley Rd	ENG2	\$190,400	Reinstated	\$190,400 O	\$0	\$0
01-06-0002	CDOT	43rd St Bicycle-Pedestrian Bridge	ENG2	\$868,578	Reinstated	\$687,823 O	\$104,177	\$76,578
01-09-0002	CDOT	Weber Spur Trail UPRR from Devon/Springfield to Elston/Kimberly	ENG1	\$2,880,000	Reinstated	\$2,661,614 O	\$218,386	\$0
01-09-0002	CDOT	Weber Spur Trail UPRR from Devon/Springfield to Elston/Kimberly	ENG2	\$0	Reinstated		\$0	\$0
01-09-0002	CDOT	Weber Spur Trail UPRR from Devon/Springfield to Elston/Kimberly	IMP	\$0	Sub. Phase Def.		\$0	\$0
08-12-0006	DuPage County DOT	Fabyan Pkwy/Washington St at Roosevelt Rd	ROW	\$1,137,000	Sub. Phase Def.	\$960,000 M	\$177,000	\$0
09-09-0006	Elgin	Elgin Bikeway Plan Route 1 NE Quadrant	CONST	\$418,000	Reinstated	\$380,672 O	\$37,328	\$0
01-08-0001	FPD of Cook County	North Branch Bicycle Trail Extension (East Segment)	ENG2	\$239,000	Reinstated	\$230,290 O	\$8,710	\$0
07-08-0002	Hazel Crest	New Commuter Parking Lot on the NW corner of 171st St at Park Ave.	ROW	\$0	Sub. Phase Def.		\$0	\$0
07-08-0002	Hazel Crest	New Commuter Parking Lot on the NW corner of 171st St at Park Ave.	ENG2	\$0	Sub. Phase Def.		\$0	\$0
07-08-0002	Hazel Crest	New Commuter Parking Lot on the NW corner of 171st St at Park Ave.	CONST	\$0	Sub. Phase Def.		\$0	\$0

\*Obligation codes can be found at the end of this report.

*Lines highlighted and shown in italics represent line item status as of prior PSC meeting.*

3/16/2015 11:04:36 AM



TIP ID	Sponsor	Brief Description	Phase	Net CMAQ \$ (Fed)	Fund Status	Obligations*	Active Balance in Program	Deferred Funds Not Programmed
03-12-0002	IDOT	IL 59 at W Bartlett Rd	ROW	\$96,000	Sub. Phase Def.	\$96,000 O	\$0	\$0
09-11-0013	Kane County	Arterial Management Center	CONST	\$854,940	Reinstated	\$855,200 O	(\$260)	\$0
10-00-0128	Lake County DOT	Roberts Rd at River Rd	CONST	\$6,858,539	Reinstated	\$5,542,524 M	\$1,316,015	\$0
10-00-0129	Lake County DOT	Hart Rd at US 14/W Northwest Hwy	ROW	\$659,000	Sub. Phase Def.	\$267,468 O	\$391,532	\$0
02-10-0001	Lincolnwood	Lincolnwood Union Pacific (UP) Rail Line/Weber Spur Bike/Multiuse Trail	ROW	\$4,724,000	Reinstated	\$1,600,000 O	\$0	\$3,124,000
02-12-0003	Lincolnwood	Touhy Av Overpass (Skokie Valley Bike Trail)	ENG1	\$158,520	Sub. Phase Def.	\$135,357 O	\$23,163	\$0
			ENG1	\$141,520	Sub. Phase Def.	\$135,357	\$6,163	\$0
10-13-0015	North Chicago	N Chicago Lakefront Bike Path	ENG1	\$17,795	Sub. Phase Def.	\$17,796 O	(\$1)	\$0
04-12-0007	Northlake	Northwest Av from Grand Av to North Av	ENG2	\$57,200	Deferred		\$0	\$57,200
04-12-0005	Oak Park	Bike Parking along North Blv from Marion St to Forest Av and at Parking Lots at the CTA Oak Park Blue Line Station	ENG2	\$40,000	Sub. Phase Def.	\$39,996 O	\$4	\$0
					Potential for de-obligation. Sponsor using local funds to accelerate phase.			
04-12-0005	Oak Park	Bike Parking along North Blv from Marion St to Forest Av and at Parking Lots at the CTA Oak Park Blue Line Station	ENG2	\$0	Sub. Phase Def.		\$0	\$0
06-06-0061	Palos Heights	Cal Sag Greenway Bike Trail from IL 83 to 127th St	ENG2	\$440,000	Reinstated	\$439,901 O	\$99	\$0
06-06-0061	Palos Heights	Cal Sag Greenway Bike Trail from IL 83 to 127th St	CONST	\$138,000	Reinstated	\$108,000 O	\$30,000	\$0
06-06-0061	Palos Heights	Cal Sag Greenway Bike Trail from IL 83 to 127th St	CONST	\$326,000	Reinstated	\$189,600 O	\$136,400	\$0

\*Obligation codes can be found at the end of this report.

Lines highlighted and shown in italics represent line item status as of prior PSC meeting.

3/16/2015 11:04:38 AM

TIP ID	Sponsor	Brief Description	Phase	Net CMAQ \$ (Fed)	Fund Status	Obligations*	Active Balance in Program	Deferred Funds Not Programmed
07-10-0001	Tinley Park	183rd St at Oak Park Ave	ENG2	\$144,000	Sub. Phase Def.	\$144,000 O	\$0	\$0
07-96-0003	University Park	University Parkway Bike Facility and Intersection Improvement at Governors Highway	CONST	\$1,660,000	Reinstated	\$1,660,000 O	\$0	\$0
07-96-0003	University Park	University Parkway Bike Facility and Intersection Improvement at Governors Highway	CONST	\$0	Sub. Phase Def.		\$0	\$0
10-06-0065	Waukegan	Waukegan/North Chicago Lake Front Bike Path	CONST	\$0	Sub. Phase Def.		\$0	\$0
08-12-0008	Wheaton	Sign the Wheaton Bicycle Network	ENG2	\$14,400	Sub. Phase Def.	\$10,879 O	\$3,521	\$0
29 line items in 2014 totalling:				\$21,921,372		\$16,217,520	\$2,446,074	\$3,257,778
<b>2015</b>								
07-12-0004	Burnham	Burnham Greenway Trail from State St to Brainard and Burnham	CONST	\$3,161,600	Deferred		\$0	\$3,161,600
<i>Tgt. letting 9/18/2015. Reinstatement request needed.</i>								
09-08-0005	Carpentersville	IL 31 at Huntley Rd	ROW	\$260,000	Deferred		\$0	\$260,000
01-01-0011	CDOT	CDOT-New Resident/Student Bike Marketing Program	IMP	\$2,000,000	Deferred		\$0	\$2,000,000
01-02-0027	CDOT	Cicero Ave Smart Corridor	CONST	\$2,187,000	Reinstated		\$2,187,000	\$0
<i>Final PS&amp;E est. to IDOT 11/1/14.</i>								
01-05-0001	CDOT	Safe Routes to School Program - Citywide	CONST	\$0	Sub. Phase Def.		\$0	\$0
<i>Draft PS&amp;E est. 10/31/14</i>								
01-05-0001	CDOT	Safe Routes to School Program - Citywide	CONST	\$1,321,600	Deferred		\$0	\$1,321,600

\*Obligation codes can be found at the end of this report.

*Lines highlighted and shown in italics represent line item status as of prior PSC meeting.*

3/16/2015 11:04:39 AM

TIP ID	Sponsor	Brief Description	Phase	Net CMAQ \$ (Fed)	Fund Status	Obligations*	Active Balance in Program	Deferred Funds Not Programmed
01-06-0004	CDOT	Walk Chicago-Pedestrian Encouragement Program	IMP	\$160,000	Deferred		\$0	\$160,000
<i>Contract revision est. to IDOT 12/1/14</i>								
01-06-0005	CDOT	Walk to Transit - Pedestrian Improvements to Intersections near CTA Rail Stations	CONST	\$528,000	Deferred		\$0	\$528,000
01-06-0074	CDOT	Chicago Diesel Fleet Retrofit Project	IMP	\$1,739,000	Deferred		\$0	\$1,739,000
01-06-0074	CDOT	Chicago Diesel Fleet Retrofit Project	IMP	\$672,800	Deferred		\$0	\$672,800
01-06-0074	CDOT	Chicago Diesel Fleet Retrofit Project	IMP	\$1,118,000	Deferred		\$0	\$1,118,000
01-08-0003	CDOT	Signal Controller Upgrade and Timing Program	IMP	\$1,920,000	Reinstated		\$1,920,000	\$0
<i>Est. final PS&amp;E 11/1/14</i>								
01-12-0002	CDOT	Arterial VMS Traveler Information System, Phase I	ENG	\$172,000	Deferred		\$0	\$172,000
01-12-0005	CDOT	Arterial Detection System Improvements	IMP	\$412,000	Deferred		\$0	\$412,000
<i>IPA expected 12/2014</i>								
01-12-0006	CDOT	US 41/Lakeshore Dr and Columbus Dr from Monroe Dr to US 41/Waldron Dr (1600 S)	ENG	\$124,000	Deferred		\$0	\$124,000
01-12-0007	CDOT	IL 19/Irving Park Rd from Western Av to US 41/Lake Shore Dr	ENG	\$122,000	Deferred		\$0	\$122,000
01-97-0086	CDOT	CDOT-Near West Side Signal Interconnect	CONST	\$1,692,000	Deferred		\$0	\$1,692,000
<i>Est. draft PS&amp;E 12/1/14</i>								
07-01-0004	Chicago Heights	City of Chicago Heights-Old Plank Road Trail Extension from Western to Euclid	CONST	\$1,288,450	Reinstated	\$910,400 O	\$378,050	\$0
<i>Withdrawn from March letting. Tgt. 4/24/15 letting</i>								

\*Obligation codes can be found at the end of this report.

*Lines highlighted and shown in italics represent line item status as of prior PSC meeting.*

3/16/2015 11:04:41 AM

TIP ID	Sponsor	Brief Description	Phase	Net CMAQ \$ (Fed)	Fund Status	Obligations*	Active Balance in Program	Deferred Funds Not Programmed
01-05-0005	Chicago Park District	Jackson Park/59th St Bicycle Path	CONST	\$578,000	Deferred		\$0	\$578,000
05-09-0002	Cicero	Cicero Rail Yard Switch Engine Retrofit	IMP	\$1,820,000	Deferred		\$0	\$1,820,000 <i>Buy America waiver received.</i>
03-12-0011	Des Plaines	Des Plaines - Pedestrian Refuge Medians	CONST	\$71,386	Deferred		\$0	\$71,386
08-12-0006	DuPage County DOT	Fabyan Pkwy/Washington St at Roosevelt Rd	CONST	\$8,302,000	Reinstated	\$8,248,000 O	\$54,000	\$0 <i>Let 1/30/2015.</i>
			<i>CONST</i>	<i>\$8,248,000</i>	<i>Reinstated</i>	<i>\$8,248,000</i>	<i>\$0</i>	<i>\$0</i>
09-12-0009	Elgin	Elgin CBD Bike Racks Program	ENG2	\$8,000	Sub. Phase Def.		\$8,000	\$0
01-08-0001	FPD of Cook County	North Branch Bicycle Trail Extension (East Segment)	CONST	\$5,792,000	Reinstated	\$5,792,000 O	\$0	\$0 <i>3/6/15 letting. Item 160. Received no bids.</i>
01-08-0001	FPD of Cook County	North Branch Bicycle Trail Extension (East Segment)	CONST	\$0	Sub. Phase Def.		\$0	\$0 <i>Combined with other Construction line item to match executed agreement (1/25/15).</i>
12-12-0001	FPD of Will County	DuPage River Trail - Segment 5	ENG2	\$68,000	Reinstated	\$67,918 O	\$82	\$0 <i>Locally executed agreement to D1 7/14/14.</i>
			<i>ENG2</i>	<i>\$68,000</i>	<i>Reinstated</i>		<i>\$68,000</i>	<i>\$0</i>
12-12-0001	FPD of Will County	DuPage River Trail - Segment 5	CONST	\$1,232,000	Deferred		\$0	\$1,232,000 <i>Tgt 2016 letting (per IDOT BLRS)</i>
07-09-0003	Hazel Crest	Commuter Parking along Park Av from 167th St to 171st St	ENG2	\$11,440	Deferred		\$0	\$11,440
04-11-0009	Hillside	Butterfield Rd from Wolf Rd to Mannheim Rd	ROW	\$640,000	Sub. Phase Def.		\$640,000	\$0 <i>Locally executed agreement to D1 7/31/2014</i>

\*Obligation codes can be found at the end of this report.

*Lines highlighted and shown in italics represent line item status as of prior PSC meeting.*

3/16/2015 11:04:42 AM

TIP ID	Sponsor	Brief Description	Phase	Net CMAQ \$ (Fed)	Fund Status	Obligations*	Active Balance in Program	Deferred Funds Not Programmed
<b>03-12-0002</b>	IDOT	IL 59 at W Bartlett Rd	CONST	\$800,000	Reinstated		\$800,000	\$0
			<i>CONST</i>	<i>\$480,000</i>	<i>Deferred</i>		<i>\$0</i>	<i>\$480,000</i>
								<i>Tgt. letting Apr. 2015.</i>
<b>09-08-0003</b>	Kane County DOT	Main St at Nelson Lake Rd	CONST	\$1,120,000	Reinstated	\$600,436 O	\$519,564	\$0
								<i>3/6/15 letting. Item 200. 80% of low bid: \$512,337.</i>
<b>10-02-0007</b>	Lake County DOT	Lake Zurich-US 12/Rand Road at Ela Road	CONST	\$694,183	Reinstated		\$694,183	\$0
								<i>Tgt. letting April 24, 2015. Sponsor change 2/2/15 from Lake Zurich to Lake County DOT.</i>
			<i>CONST</i>	<i>\$599,183</i>	<i>Deferred</i>		<i>\$0</i>	<i>\$599,183</i>
<b>10-02-0007</b>	Lake County DOT	Lake Zurich-US 12/Rand Road at Ela Road	CONST	\$0	Sub. Phase Def.		\$0	\$0
								<i>This line consolidated with above for obligation tracking.</i>
<b>02-10-0001</b>	Lincolnwood	Lincolnwood Union Pacific (UP) Rail Line/Weber Spur Bike/Multiuse Trail	CONST	\$764,000	Reinstated		\$764,000	\$0
								<i>Earliest tgt. letting 7/15/15 due to ROW.</i>
<b>02-10-0002</b>	Lincolnwood	Lincolnwood Commonwealth Edison (ComEd) Utility ROW / Skokie Valley Bike/Multiuse Trail	CONST	\$808,000	Reinstated		\$808,000	\$0
								<i>Earliest tgt. letting 7/15/15 due to ROW.</i>
<b>02-12-0003</b>	Lincolnwood	Touhy Av Overpass (Skokie Valley Bike Trail)	ENG2	\$231,000	Deferred		\$0	\$231,000
								<i>Est. ENG1 DA 6/15/2015 (implies early fall auth. of this phase).</i>
			<i>ENG2</i>	<i>\$88,000</i>	<i>Deferred</i>		<i>\$0</i>	<i>\$88,000</i>
<b>11-06-0032</b>	McHenry	Miller Rd/Bull Valley Rd at N. Front St and Green St	CONST	\$1,556,440	Reinstated	\$1,556,200 O	\$240	\$0
								<i>Let 1/30/2015.</i>

\*Obligation codes can be found at the end of this report.

*Lines highlighted and shown in italics represent line item status as of prior PSC meeting.*

3/16/2015 11:04:43 AM

TIP ID	Sponsor	Brief Description	Phase	Net CMAQ \$ (Fed)	Fund Status	Obligations*	Active Balance in Program	Deferred Funds Not Programmed
04-08-0001	Melrose Park	North Ave Commuter Bicycle Path from Mannheim Rd to Riverwoods Dr	ENG2	\$109,600	Reinstated	\$109,314 O	\$286	\$0
<i>Est. draft PS&amp;E 3/6/15</i>								
04-08-0001	Melrose Park	North Ave Commuter Bicycle Path from Mannheim Rd to Riverwoods Dr	CONST	\$1,320,000	Deferred		\$0	\$1,320,000
<i>Target letting: July 31, 2015</i>								
03-12-0012	Niles	Cleveland St Crosswalks from Waukegan Rd to Caldwell Av	CONST	\$94,000	Deferred		\$0	\$94,000
<i>Est. ENG1 DA 11/30/2014. No fed. funds for ENG2.</i>								
10-13-0015	North Chicago	N Chicago Lakefront Bike Path	ENG2	\$27,031	Deferred		\$0	\$27,031
<i>Est. ENG1 DA 2/1/15 (implies late spring auth. of this phase)</i>								
04-08-0002	Northlake	Grand Ave Sidewalk from Northwest Ave to Rhodes Ave	ENG2	\$140,000	Reinstated	\$140,000 O	\$0	\$0
04-12-0007	Northlake	Northwest Av from Grand Av to North Av	CONST	\$629,600	Deferred		\$0	\$629,600
<i>Waiting for completion of adjacent Tollway project before proceeding.</i>								
04-12-0001	Oak Park	Madison St from Home Av to Lombard Av	ENG1	\$52,000	Deferred		\$0	\$52,000
04-12-0005	Oak Park	Bike Parking along North Blv from Marion St to Forest Av and at Parking Lots at the CTA Oak Park Blue Line Station	CONST	\$228,000	Deferred		\$0	\$228,000
<i>Tgt. 5/15/2015 local letting. Need reinstatement request prior to Federal Authorization.</i>								
04-12-0005	Oak Park	Bike Parking along North Blv from Marion St to Forest Av and at Parking Lots at the CTA Oak Park Blue Line Station	CONST	\$0	Sub. Phase Def.		\$0	\$0
07-08-0010	Riverdale	CSXT Barr Rail Yard Switch Engine Retrofit	IMP	\$1,712,520	Reinstated		\$1,712,520	\$0
<i>CSX/Riverdale/IDOT signed agreements in Oct. 2014</i>								

\*Obligation codes can be found at the end of this report.

*Lines highlighted and shown in italics represent line item status as of prior PSC meeting.*

3/16/2015 11:04:44 AM

TIP ID	Sponsor	Brief Description	Phase	Net CMAQ \$ (Fed)	Fund Status	Obligations*	Active Balance in Program	Deferred Funds Not Programmed
12-10-0001	Romeoville	135th St Metra Parking Lot	ENG2	\$440,000	Reinstated	\$437,082 O	\$2,918	\$0
<i>DA rec'd 9/29/14. QBS in progress (10/2014).</i>							\$440,000	\$0
04-00-0010	Schiller Park	Des Plaines River Rd Continuous Left Turn Lane from River St to Winona	ENG2	\$24,000	Deferred		\$0	\$24,000
<i>Est. Ph. 1 DA 9/30/2015. This phase not likely to authorize in FFY15.</i>								
07-10-0001	Tinley Park	183rd St at Oak Park Ave	ROW	\$240,000	Deferred		\$0	\$240,000
<i>Est. draft PS&amp;E 8/21/2015</i>								
07-06-0002	University Park	Cicero Ave Shared Use Path	ENG2	\$14,000	Deferred		\$0	\$14,000
<i>Est. ENG1 DA 15/15/2015. (Implies late summer auth. of this phase.)</i>								
07-06-0002	University Park	Cicero Ave Shared Use Path	CONST	\$184,800	Deferred		\$0	\$184,800
<i>Tgt. letting 4/22/16.</i>								
10-06-0065	Waukegan	Waukegan/North Chicago Lake Front Bike Path	ENG1	\$165,140	Sub. Phase Def.		\$165,140	\$0
<i>Working with IDOT to re-open in FMIS.</i>								
12-08-0003	Will County Department of Highways	Laraway Rd at Cedar Rd	CONST	\$3,153,600	Deferred		\$0	\$3,153,600
<i>Re-doing drainage design</i>								
<b>54 line items in 2015 totalling:</b>				<b>\$51,909,190</b>		<b>\$17,861,350</b>	<b>\$10,653,983</b>	<b>\$23,393,857</b>
<b>2016</b>								
01-03-0002	CDOT	Stony Island Ave from Midway Plaisance to US 12/US 20/95th St	CONST	\$4,032,000	Deferred		\$0	\$4,032,000
01-08-0007	CDOT	79th St from IL 50/Cicero Ave to Ashland Ave	CONST	\$5,020,000	Deferred		\$0	\$5,020,000
01-09-0005	CDOT	Traffic Management Center Integrated Corridor Management	IMP	\$1,520,000	Deferred		\$0	\$1,520,000

\*Obligation codes can be found at the end of this report.

*Lines highlighted and shown in italics represent line item status as of prior PSC meeting.*

3/16/2015 11:04:46 AM

TIP ID	Sponsor	Brief Description	Phase	Net CMAQ \$ (Fed)	Fund Status	Obligations*	Active Balance in Program	Deferred Funds Not Programmed
01-12-0002	CDOT	Arterial VMS Traveler Information System, Phase I	IMP	\$1,141,200	Deferred		\$0	\$1,141,200
01-12-0005	CDOT	Arterial Detection System Improvements	IMP	\$140,800	Deferred		\$0	\$140,800
01-12-0005	CDOT	Arterial Detection System Improvements	IMP	\$140,800	Deferred		\$0	\$140,800
01-12-0005	CDOT	Arterial Detection System Improvements	IMP	\$140,800	Deferred		\$0	\$140,800
01-12-0005	CDOT	Arterial Detection System Improvements	IMP	\$140,800	Deferred		\$0	\$140,800
01-12-0006	CDOT	US 41/Lakeshore Dr and Columbus Dr from Monroe Dr to US 41/Waldron Dr (1600 S)	IMP	\$820,000	Deferred		\$0	\$820,000
01-12-0007	CDOT	IL 19/Irving Park Rd from Western Av to US 41/Lake Shore Dr	IMP	\$806,000	Deferred		\$0	\$806,000
01-97-0088	CDOT	87th St from Pulaski Rd to I-94/Dan Ryan Ewy	CONST	\$1,338,000	Deferred		\$0	\$1,338,000
01-97-0088	CDOT	87th St from Pulaski Rd to I-94/Dan Ryan Ewy	CONST	\$1,670,000	Deferred		\$0	\$1,670,000
01-97-0092	CDOT	IL 50/Cicero Ave from US 14/Peterson Ave to Lexington Ave	CONST	\$8,108,000	Deferred		\$0	\$8,108,000
01-97-0093	CDOT	95th St from Western Ave to US 41/Ewing Ave	CONST	\$3,460,000	Deferred		\$0	\$3,460,000
01-97-0093	CDOT	95th St from Western Ave to US 41/Ewing Ave	CONST	\$4,360,000	Deferred		\$0	\$4,360,000
01-98-0080	CDOT	CDOT Peterson Ave from Cicero to Ridge Signal Interconnect	CONST	\$2,301,182	Deferred		\$0	\$2,301,182

\*Obligation codes can be found at the end of this report.

*Lines highlighted and shown in italics represent line item status as of prior PSC meeting.*

3/16/2015 11:04:47 AM



TIP ID	Sponsor	Brief Description	Phase	Net CMAQ \$ (Fed)	Fund Status	Obligations*	Active Balance in Program	Deferred Funds Not Programmed
01-03-0019	Chicago Park District	Lakefront Trail Expansion, Ardmore Ave to Sheridan Rd	ENG1	\$300,000	Deferred		\$0	\$300,000
11-09-0006	Crystal Lake	Main St and Crystal Lake Ave Railroad Crossings	CONST	\$938,000	Deferred		\$0	\$938,000
10-06-0003	Deerfield	Deerfield Rd Sidewalk	CONST	\$302,492	Deferred		\$0	\$302,492
							<i>Tgt. letting 11/6/2015. In FFY16 in TIP.</i>	
09-09-0007	Elgin	Elgin Bikeway Plan Route 4 SW Quadrant	ENG2	\$143,801	Deferred		\$0	\$143,801
09-12-0009	Elgin	Elgin CBD Bike Racks Program	CONST	\$68,800	Deferred		\$0	\$68,800
08-12-0003	Elmhurst	IL 56/Butterfield Rd at York St	ENG1	\$112,000	Deferred		\$0	\$112,000
08-12-0003	Elmhurst	IL 56/Butterfield Rd at York St	ROW	\$349,920	Deferred		\$0	\$349,920
08-12-0003	Elmhurst	IL 56/Butterfield Rd at York St	ENG2	\$128,000	Deferred		\$0	\$128,000
07-08-0001	Hazel Crest	S Kedzie Ave from 167th St to 172nd St	ENG2	\$7,618	Deferred		\$0	\$7,618
07-08-0001	Hazel Crest	S Kedzie Ave from 167th St to 172nd St	CONST	\$0	Sub. Phase Def.		\$0	\$0
07-09-0003	Hazel Crest	Commuter Parking along Park Av from 167th St to 171st St	CONST	\$189,760	Deferred		\$0	\$189,760
04-11-0009	Hillside	Butterfield Rd from Wolf Rd to Mannheim Rd	CONST	\$452,000	Deferred		\$0	\$452,000
09-09-0010	Kane County DOT	Huntley Rd at Galligan Rd	CONST	\$1,058,840	Reinstated		\$1,058,840	\$0
							<i>Draft PS&amp;E submitted 5/3/13. Tgt. letting 1/15/2016.</i>	
10-00-0129	Lake County DOT	Hart Rd at US 14/W Northwest Hwy	CONST	\$2,063,917	Deferred		\$0	\$2,063,917

\*Obligation codes can be found at the end of this report.

*Lines highlighted and shown in italics represent line item status as of prior PSC meeting.*

3/16/2015 11:04:49 AM

TIP ID	Sponsor	Brief Description	Phase	Net CMAQ \$ (Fed)	Fund Status	Obligations*	Active Balance in Program	Deferred Funds Not Programmed
02-12-0003	Lincolnwood	Touhy Av Overpass (Skokie Valley Bike Trail)	CONST	\$3,179,000	Deferred		\$0	\$3,179,000
			CONST	\$1,256,000	Deferred		\$0	\$1,256,000
03-12-0010	Mount Prospect	Golf Rd Alt. 3 Regional Bike Route	ENG1	\$8,000	Deferred		\$0	\$8,000
03-12-0010	Mount Prospect	Golf Rd Alt. 3 Regional Bike Route	ENG2	\$12,000	Deferred		\$0	\$12,000
10-13-0015	North Chicago	N Chicago Lakefront Bike Path	CONST	\$249,040	Deferred		\$0	\$249,040
						<i>Est. draft PS&amp;E 6/19/2015 (implies tgt. letting Nov. 2015)</i>		
04-08-0002	Northlake	Grand Ave Sidewalk from Northwest Ave to Rhodes Ave	CONST	\$1,693,000	Deferred		\$0	\$1,693,000
08-05-0005	Oak Brook	Oak Brook Employment Area Distributor Service	IMP	\$910,000	Deferred		\$0	\$910,000
04-12-0001	Oak Park	Madison St from Home Av to Lombard Av	ENG2	\$32,000	Deferred		\$0	\$32,000
12-10-0001	Romeoville	135th St Metra Parking Lot	CONST	\$2,840,000	Deferred		\$0	\$2,840,000
12-10-0001	Romeoville	135th St Metra Parking Lot	CONST	\$812,000	Deferred		\$0	\$812,000
04-00-0010	Schiller Park	Des Plaines River Rd Continuous Left Turn Lane from River St to Winona	CONST	\$320,000	Deferred		\$0	\$320,000
07-10-0001	Tinley Park	183rd St at Oak Park Ave	CONST	\$2,464,000	Deferred		\$0	\$2,464,000
						<i>Est. draft PS&amp;E 8/21/2015. Tgt. letting 1/15/2016.</i>		
10-06-0065	Waukegan	Waukegan/North Chicago Lake Front Bike Path	ENG2	\$84,800	Deferred		\$0	\$84,800
10-06-0065	Waukegan	Waukegan/North Chicago Lake Front Bike Path	CONST	\$365,744	Deferred		\$0	\$365,744

\*Obligation codes can be found at the end of this report.

*Lines highlighted and shown in italics represent line item status as of prior PSC meeting.*

3/16/2015 11:04:51 AM

TIP ID	Sponsor	Brief Description	Phase	Net CMAQ \$ (Fed)	Fund Status	Obligations*	Active Balance in Program	Deferred Funds Not Programmed
08-12-0008	Wheaton	Sign the Wheaton Bicycle Network	CONST	\$129,760	Deferred		\$0	\$129,760 <i>tgt. 4/22/16 letting</i>
<b>44 line items in 2016 totalling:</b>				<b>\$54,354,074</b>		<b>\$0</b>	<b>\$1,058,840</b>	<b>\$53,295,234</b>
<b>2017</b>								
09-08-0005	Carpentersville	IL 31 at Huntley Rd	CONST	\$2,636,800	Deferred		\$0	\$2,636,800 <i>2/2015: Tgt. 4/22/2016 letting. Schedule Change req. will be needed. 10/2014: Tgt. auth. FFY17.</i>
09-09-0007	Elgin	Elgin Bikeway Plan Route 4 SW Quadrant	CONST	\$2,397,000	Deferred		\$0	\$2,397,000
03-12-0010	Mount Prospect	Golf Rd Alt. 3 Regional Bike Route	CONST	\$272,000	Deferred		\$0	\$272,000
04-12-0001	Oak Park	Madison St from Home Av to Lombard Av	CONST	\$372,000	Deferred		\$0	\$372,000
<b>4 line items in 2017 totalling:</b>				<b>\$5,677,800</b>		<b>\$0</b>	<b>\$0</b>	<b>\$5,677,800</b>
<b>2018</b>								
08-12-0003	Elmhurst	IL 56/Butterfield Rd at York St	CONST	\$1,025,920	Deferred		\$0	\$1,025,920 <i>Tgt. letting April 2015</i>
08-00-0008	IDOT	IL 53 from North Ave/IL 64 to St Charles Rd	CONST	\$209,000	Deferred		\$0	\$209,000
<b>2 line items in 2018 totalling:</b>				<b>\$1,234,920</b>		<b>\$0</b>	<b>\$0</b>	<b>\$1,234,920</b>

\*Obligation codes can be found at the end of this report.

*Lines highlighted and shown in italics represent line item status as of prior PSC meeting.*

3/16/2015 11:04:51 AM

TIP ID	Sponsor	Brief Description	Phase	Net CMAQ \$ (Fed)	Fund Status	Obligations*	Active Balance in Program	Deferred Funds Not Programmed
<b>214 line items totalling:</b>				<b>\$166,195,785</b>		<b>\$64,915,927</b>	<b>\$14,220,269</b>	<b>\$87,059,589</b>

Net CMAQ \$ (Fed) - Includes the initial amount of CMAQ funding programmed for the line item, plus any increases and less any withdrawals that are not related to the line item's deferral.

Awards/Obligations Codes

Fund Status - Indicates if the CMAQ \$ are currently deferred or have been reinstated for the line item. A status of "Sub. Phase Def." means that a subsequent phase of the project was deferred.

F - Final Voucher/FTA Grant Closed  
M - Modified Project Agreement  
O - Obligated

Obligations - The federal CMAQ funds authorized by FHWA/FTA for the line item.

Active Balance inProgram - The balance of funds yet to be authorized on line items with partial obligations and reinstated line items that have not yet had an authorization. This balance represents what is available for federal authorization in the CMAP TIP.

Deferred Funds Not Programmed - The balance of deferred funds that have not been reinstated.

\*Obligation codes can be found at the end of this report.

*Lines highlighted and shown in italics represent line item status as of prior PSC meeting.*

3/16/2015 11:04:51 AM