



Chicago Metropolitan Agency for Planning

TAP-L Milestones and Accomplishments <small>as of 5/1/15</small>		PHII locally executed agreements submitted		PHII Kick Off		Plats and Legals Approved		Appraisals Completed		ROW Negotiations concluded		Pre-Final Plans submitted to IDOT	
TIP ID	Project Description	Due Date	Date Accomplished	Due Date	Date Accomplished	Due Date	Date Accomplished	Due Date	Date Accomplished	Due Date	Date Accomplished	Due Date	Date Accomplished
01-11-0008	North Branch Trail	n/a	n/a	May 2014	April 2014	n/a	n/a	n/a	n/a	n/a	n/a	June 2016	
06-06-0061	Cal-Sag Trail East - Dolton Leg	February 2014	February 2014	May 2014		July 2014		October 2014		April 2015		June 2016	
06-06-0061	Cal-Sag Trail East - Alsip Segment	February 2014	February 2014	May 2014		July 2014		October 2014		April 2015		June 2016	
06-13-0004	Bridgeview Community Multi-Use Path	February 2014	March 2014	May 2014	November 2014	n/a	n/a	n/a	n/a	n/a	n/a	June 2015	
10-11-0017	Deerfield Rd from Milwaukee Ave to Des Plaines River	February 2014	April 2014	May 2014	February 2014	July 2014	March 2015	October 2014	In progress	April 2015	In progress	June 2016	
10-12-0002	Robert McClory Bike Path	Project Obligated!!											
10-14-0012	Wilson Rd Underpass	Project Obligated!!											
12-13-0007	Pfeiffer Rd Multi-Use Trail	Project Obligated!!											