

FFY 2024 - 2028 STP - Shared Fund Active Program Status Report: November 2023

FFY 2024

TIP ID	Project	Sponsor	Programmer	STP-SF Programmed	Match Source(s)	Match Amount	Phase Total	Max % STP-SF	Project Total	Cost Increases Limited To	Authorization Deadline	Phase	Target Let / Auth.	STP-SF Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date
11-18-0005	Randall Rd from Ackman Road to Polaris Dr/Acorn Ln	McHenry Co DOT	McHenry Council	\$20,000,000	Local, Community Project Funding, STP-L, STP-C, TAP-S	\$29,903,079	\$49,903,079	40%	\$65,353,079	100%	9/30/2024	CON	1/2024	\$0		Added to Active program from Contingency program 10/19/2023. Pre-final plans submitted 6/12/23	10/19/2023	Pre-final plans submitted 6/12/23; Target 11/2023 letting. Not recommended for funding in current CFP.	6/28/2023
03-14-0010	U.S. Route 14 Grade Separation at the Canadian National Railway -- Barrington	Barrington	Northwest Council	\$47,815,787	Private, Local, State, STP-L	\$17,135,157	\$69,638,305	80%	\$106,112,691	100%	3/31/2024	CON/CE	3/2024	\$0		Extended from FFY 2023; and cost increase from FFY 2024-2028 Program. Pre-final plans submittal targeting 10/2023 and ROW certification targeting 1/2024 for a 3/2024 target letting.	9/25/2023	Pre-final plans submittal targeting 7/2023 and ROW certification targeting 8/2023 for a 1/2024 letting. Request for additional funding submitted in current CFP is recommended for funding in FFY 2024. Obligation deadline extension requested and approved by staff.	6/26/2023
08-06-0028	North Aurora Rd (FAU Route 1509) Pennsbury Ln to Frontenac Rd	Naperville	DuPage Council	\$876,382	Local/ICC	\$40,086,504	\$40,962,886	80%	\$46,086,286	100%	9/30/2024	CON	3/2024	\$0		Carried over from FFY 2023; and cost increase from FFY 2024-2028 Program. Final plans submitted 8/8/2022. ROW certification anticipated 11/2023 pending ComEd negotiations for a 3/2024 target letting.	9/18/2023	ROW certification delayed due to negotiations with ComEd for a utility pole relocation and easement; target letting shifted to 1/2024. Request for additional funding submitted in current CFP is recommended for funding in FFY 2024. Updated target letting 8/20023	6/15/2023
07-19-0009	Cottage Grove Avenue grade separation (CREATE GS23a)	Cook DOTH	Cook DOTH	\$2,000,000	TDCH	\$400,000	\$2,000,000	100%	\$59,000,000	n/a	3/31/2024	ENG1	3/2024	\$0		Extended from FFY 2023. QBS closed 4/2023 and consultant selection anticipated 10/2023.	9/15/2023	Phase 1 QBS closed. Consultant selection anticipated 8/2023. Staff approved obligation deadline extension 7/31/2023.	7/31/2023
09-14-0019	East New York Street	Aurora	Kane/Kendall Council	\$1,221,385	Local, STP-L, TAP-L	\$305,346	\$1,526,731	80%	\$11,173,133	n/a	3/31/2024	CON	Supp	\$0		Project under construction. Final invoice anticipated 12/2023.	9/30/2023	Project under construction. Final invoice anticipated 12/2023.	6/21/2023
03-09-0073	Irving Park Road at Bartlett Road	Streamwood	Northwest Council	\$29,520	Local	\$7,380	\$136,799	80%	\$4,887,000	n/a	3/31/2024	ENG2	Supp	\$0		Project under construction; Initial invoice submitted 9/1/22.	9/30/2023	Project under construction; Initial invoice submitted 9/1/22	12/22/2022
Planned use of redistribution																			
08-06-0028	North Aurora Rd (FAU Route 1509) Pennsbury Ln to Frontenac Rd	Naperville	DuPage Council	\$19,257,959	Local/ICC	\$21,704,927	\$40,962,886	80%	\$46,086,286	100%	9/30/2024	CON	3/2024	\$0		Carried over from FFY 2023; and cost increase from FFY 2024-2028 Program. Final plans submitted 8/8/2022. ROW certification anticipated 11/2023 pending ComEd negotiations for a 3/2024 target letting.	9/18/2023	ROW certification delayed due to negotiations with ComEd for a utility pole relocation and easement; target letting shifted to 1/2024. Request for additional funding submitted in current CFP is recommended for funding in FFY 2024. Updated target letting 8/20023	6/15/2023
01-12-0013	LaSalle Street Bridge and Viaduct over Chicago River	CDOT	CDOT	\$39,200,000	SOCC	\$9,800,000	\$49,000,000	80%	\$52,000,000	n/a	9/30/2024	CON/CE	7/2024	\$0		Pre-final plans expected to be submitted 1/31/2024.	9/30/2023	Pre-final plans expected to be submitted 8/2023	6/30/2023

FFY 2025

TIP ID	Project	Sponsor	Programmer	STP-SF Programmed	Match Source(s)	Match Amount	Phase Total	Max % STP-SF	Project Total	Cost Increase Limitations	Authorization Deadline	Phase	Target Let / Auth.	STP-SF Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date
09-20-0082	Sullivan Road Widening/Resurfacing and Traffic Signal Modernization from Edgelawn Drive to Golden Oaks Parkway	Aurora	Kane/Kendall Council	\$1,029,780	Local, STP-L	\$3,549,121	\$4,578,901	22%	\$5,770,787	20%	9/30/2025	C/CE	9/2024	\$0		New FFY 2024-2028 Program; Pre-final plans submittal anticipated 5/2024 for 9/2024 target letting.	9/27/2023	N/A	N/A
04-06-0021	IL 171 1st Avenue at UP RR Geneva Subdivision (CREATE GS-12 - NAT_NBR 173996K)	Cook DOTH	Cook DOTH	\$3,500,000	TDCH	\$700,000	\$3,500,000	100%	\$101,500,000	0%	9/30/2025	ENG1	10/2024	\$0		New FFY 2024-2028 Program	10/11/2023	N/A	N/A
07-21-0008	Dixie Highway Corridor Improvement Project: 138th St to 159th St	Harvey	South Council	\$1,432,466	TDCH	\$286,493	\$1,432,466	100%	\$36,398,141	n/a	9/30/2025	ENG1	11/2024	\$0		No change; Phase 1 QBS anticipated to begin 10/2023	9/26/2023	No change; Phase 1 QBS anticipated to begin 10/2023	6/15/2023
07-23-0010	150th St Complete Street Project: Dixie Hwy to Halsted St.	Harvey	South Council	\$879,223	TDCH	\$175,845	\$879,223	100%	\$23,914,865	0%	9/30/2025	ENG1	11/2024	\$0		New FFY 2024-2028 Program; Phase 1 QBS anticipated to begin 10/2023	10/11/2023	N/A	N/A
05-16-0001	16th Street Traffic Improvements	Berwyn	Central Council	\$2,197,468	Local, STP-L	\$2,935,617	\$5,133,085	43%	\$6,200,510	n/a	9/30/2025	CON	3/2025	\$0		No September update. Phase 2 kick-off anticipated 7/2023; Pre-final plans targeting 7/2023 for a 3/2025 letting	6/30/2023	Phase 2 kick-off anticipated 5/2023; Pre-final plans targeting 7/2023 for a 3/2025 letting	3/31/2023
01-98-0068	Grand Avenue from Fullerton to Des Plaines (Ogden to Jefferson Road Reconstruction stage)	CDOT	CDOT	\$9,896,891	Local	\$3,303,109	\$13,200,000	75%	\$60,487,635	n/a	9/30/2025	CON	6/2025	\$0		Pre-final plans targeting 10/2024 for a 6/2025 letting.	9/30/2023	No change; Pre-final plans targeting 2/2024 for a 6/2025 letting.	6/30/2023
07-94-0027	Joe Orr Rd Extension	Cook DOTH	South Council	\$2,500,000	Local	\$10,879,808	\$13,379,808	20%	\$13,379,808	n/a	3/17/2023	CON	7/2025	\$0		No change; Pre-final plans submittal targeting 6/2024 and ROW certification targeting 12/2024 for a 7/2025 target letting	9/20/2023	No change; Pre-final plans submittal targeting 6/2024 and ROW certification targeting 12/2024 for a 7/2025 target letting	6/15/2023
08-20-0022	Bicycle and Pedestrian Overpass over IL 83	Elmhurst	DuPage Council	\$278,400	Local	\$69,600	\$348,000	80%	\$3,371,700	n/a	9/30/2025	CE	9/2025 (Auth 8/2025)	\$0		Design approval anticipated 12/2023; Pre-finals anticipated 4/2025 for a 9/2025 letting.	9/27/2023	Design approval anticipated 7/2023; Pre-finals anticipated 4/2025 for a 9/2025 letting.	6/23/2023
01-98-0072	Milwaukee Avenue from Gale St to Jefferson St (Logan to Armitage stage)	CDOT	CDOT	\$9,440,000	Local	\$3,110,000	\$12,550,000	75%	\$77,853,727	n/a	9/30/2025	CON	6/2025	\$0		Phase 2 kick-off anticipated 12/2023; Pre-final plans targeting 10/2024 for 6/2025 letting.	9/30/2023	Phase 2 kick-off anticipated 9/2023; Pre-final plans targeting 3/2025 for 9/2025 letting.	6/30/2023

FFY 2024 - 2028 STP - Shared Fund Active Program Status Report: November 2023

FFY 2026

TIP ID	Project	Sponsor	Programmer	STP-SF Programmed	Match Source(s)	Match Amount	Phase Total	Max % STP-SF	Project Total	Cost Increase Limitations	Authorization Deadline	Phase	Target Let / Auth.	STP-SF Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date
01-12-0015	Grand Avenue Bridge over North Branch of the Chicago River	CDOT	CDOT	\$17,600,000	STP-L, Local	\$16,900,000	\$34,500,000	51%	\$37,989,115	n	9/30/2026	CON	1/2025	\$0		Pre-final plans targeting 6/2024, for a 1/2025 letting.	9/30/2023	No change; Phase 2 Kick-off held 11/8/22. Pre-final plans targeting 12/2023, for a 4/2024 letting.	6/30/2023
10-17-0016	Everett Road at Waukegan Road Intersection Improvement	Lake Forest	Lake Council	\$875,440	Local	\$218,860	\$1,094,300	80%	\$531,616	100%	9/30/2026	ROW	6/2024	\$0		New FFY 2024-2028 Program	10/11/2023	N/A	N/A
03-23-0036	Melas-Meadow Pedestrian Bridge	Mount Prospect	Northwest Council	\$2,033,824	Local, ITEP	\$3,140,176	\$5,174,000	39%	\$6,436,173	100%	9/30/2026	CON	6/2024	\$0		New FFY 2024-2028 Program	10/11/2023	N/A	N/A
09-20-0084	Galena Boulevard Resurfacing and Traffic Signal Modernization from Constitution Drive to Locust Street	Aurora	Kane/Kendall Council	\$444,314	STP-L, Local	\$8,224,986	\$8,669,300	5%	\$10,940,987	0%	9/30/2026	CON	1/2025	\$0		New FFY 2024-2028 Program	10/11/2023	N/A	N/A
07-21-0007	Ashland Ave Complet Streets Road Modernization (120th St to Thornton Rd)	Calumet Park	South Council	\$500,000	TDCH	\$100,000	\$500,000	100%	\$7,771,551	n/a	9/30/2026	ENG1	11/2025	\$0		No change; Phase 1 consultant selection anticipated 12/2024.	6/28/2023	Phase 1 consultant selection anticipated 12/2024.	3/31/2023
07-23-0023	Steger Road from Halsted Street to Union Avenue	Steger	South Council	\$376,000	TDCH	\$94,000	\$376,000	100%	\$6,204,000	0%	9/30/2026	ENG1	11/2025	\$0		New FFY 2024-2028 Program	10/11/2023	N/A	N/A
06-16-0007	131st Street from Pulaski Road to Kedzie Avenue	Alsip	Southwest Council	\$3,280,570	Local, STP-L, Econ Dev	\$5,819,430	\$9,100,000	36%	\$11,815,000	n/a	9/30/2026	CON	11/2025	\$0		Phase 2 kick-off anticipated 10/2023. Pre-final plans anticipated 6/2025 and ROW certification anticipated 9/2025 for an 11/2025 target letting.	9/18/2023	Phase 2 kick-off anticipated 8/2023. Pre-final plans anticipated 6/2025 and ROW certification anticipated 9/2025 for an 11/2025 target letting.	6/22/2023
06-16-0007	131st Street from Pulaski Road to Kedzie Avenue	Alsip	Southwest Council	\$825,000	Local, STP-L, Econ Dev	\$540,000	\$1,365,000	60%	\$11,815,000	n/a	9/30/2026	CE	11/2025	\$0		Phase 2 kick-off anticipated 10/2023. Pre-final plans anticipated 6/2025 and ROW certification anticipated 9/2025 for an 11/2025 target letting.	9/18/2023	Phase 2 kick-off anticipated 8/2023. Pre-final plans anticipated 6/2025 and ROW certification anticipated 9/2025 for an 11/2025 target letting.	6/22/2023
10-23-0010	Village of Lake Bluff - Green Bay Road Reconstruction	Lake Bluff	Lake Council	\$3,909,760	Local	\$977,440	\$4,887,200	80%	\$5,189,400	100%	9/30/2026	C/CE	6/2026	\$0		New FFY 2024-2028 Program	10/11/2023	N/A	N/A
08-00-0009	IL 53 from S of IL 56 Butterfield Rd to Park Blvd	DuPage DOT	IDOT	\$1,840,800	State	\$460,200	\$4,212,000	44%	\$44,141,000	100%	9/30/2026	ENG2	1/2024	\$0		New FFY 2024-2028 Program	10/11/2023	N/A	N/A

FFY 2027

TIP ID	Project	Sponsor	Programmer	STP-SF Programmed	Match Source(s)	Match Amount	Phase Total	Max % STP-SF	Project Total	Cost Increase Limitations	Authorization Deadline	Phase	Target Let / Auth.	STP-SF Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date
03-23-0017	Wheeling Road from IL 68 (Dundee Rd) to Palatine Rd	Wheeling	Northwest Council	\$1,015,248	Local	\$507,977	\$1,523,225	67%	\$22,217,789	100%	9/30/2027	ENG2	10/2023	\$0		New FFY 2024-2028 Program	10/11/2023	N/A	N/A
08-00-0009	IL 53 from S of IL 56 Butterfield Rd to Park Blvd	DuPage DOT	IDOT	\$2,035,200	State	\$505,800	\$6,678,000	30%	\$44,141,000	100%	9/30/2027	ROW	1/2024	\$0		New FFY 2024-2028 Program	10/11/2023	N/A	N/A
01-23-0007	18th Street Viaduct: Wentworth to East Side of Chicago River	CDOT	CDOT	\$20,000,000	Local, SOCC	\$7,816,000	\$27,816,000	72%	\$30,816,000	0%	9/30/2027	CON	10/2026	\$0		New FFY 2024-2028 Program	10/11/2023	N/A	N/A
09-21-0019	Randall Rd @ IL 72	Kane DOT	Kane/Kendall Council	\$2,726,100	STP-L, Local	\$2,673,900	\$5,400,000	50%	\$7,484,756	100%	9/30/2027	CON	1/2027	\$0		New FFY 2024-2028 Program	10/11/2023	N/A	N/A
09-21-0005	Randall Rd @ Big Timber Rd	Kane DOT	Kane/Kendall Council	\$3,353,670	STP-L, Local	\$4,311,183	\$7,664,853	44%	\$9,373,312	100%	9/30/2027	CON	1/2027	\$0		New FFY 2024-2028 Program	10/11/2023	N/A	N/A
05-22-0016	Village of Summit Watermain and Street Light Replacement to be constructed with ILL 43 (Harlem Avenue) at 65th Street / BRC RR (RSP 109 TIP ID 01-06-0052)	Summit	Central Council	\$3,097,600	STP-L, Local	\$1,434,400	\$4,532,000	68%	\$4,532,000	100%	9/30/2027	CON	7/2027	\$0		New FFY 2024-2028 Program	10/11/2023	N/A	N/A

FFY 2028

TIP ID	Project	Sponsor	Programmer	STP-SF Programmed	Match Source(s)	Match Amount	Phase Total	Max % STP-SF	Project Total	Cost Increase Limitations	Authorization Deadline	Phase	Target Let / Auth.	STP-SF Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date
01-22-0043	Ogden Avenue from Pulaski to Roosevelt (Kedzie to Roosevelt section)	CDOT	CDOT	\$20,000,000	SOCC, Local	\$30,000,000	\$50,000,000	40%	\$111,150,000	0%	9/30/2028	CON	4/2028	\$0		New FFY 2024-2028 Program	10/11/2023	N/A	N/A
07-20-0048	Dolton Road/State Street Improvements from I-94 to State Line Road	Calumet City	South Council	\$12,780,770	Local, STP-L, TDCH	\$5,681,996	\$18,462,766	85%	\$19,559,766	50%	9/30/2028	CON	1/2027	\$0		New FFY 2024-2028 Program	10/11/2023	N/A	N/A