

CMAQ Program Summary - 2017 - 2020

Includes obligations through September 30, 2017

TIP ID	Sponsor	Brief Description	Phase	CMAQ \$ (Fed)	Increases*	Withdrawals*	Obligations*		Balance
2017									
01-12-0004	CDOT	Chicago Area Alternative Fuel Deployment Project, Phase 2	IMP	\$10,400,000					\$10,400,000
		200109111011111101011111111111111111111					Expected	authori	zation June 2018
01-12-0004	CDOT	Chicago Area Alternative Fuel Deployment Project, Phase 2	IMP	\$10,400,000					\$10,400,000
		Deployment Froject, Friage 2					Expected au	ıthoriza	tion August 2017
01-94-0092	CDOT	BIKE FAC-CHICAGO-STREETS FOR CYCLING/BIKE 2015 Plan Implementation	ENG	\$3,466,000		\$3,466,000	Т		\$0
		CTOLING/BIKE 2010 Flair implementation					Expected	d author	ization July 2017
			ENG	\$3,466,000					\$3,466,000
01-94-0092	CDOT	BIKE FAC-CHICAGO-STREETS FOR CYCLING/BIKE 2015 Plan Implementation	ENG	\$2,400,000	\$3,466,000 T		\$1,586,681	0	\$4,279,319
					Enginee	ering in progress	, expected accom	olishme	nt February 2018
			ENG	\$2,400,000			\$1,586,681		\$813,319
01-94-0092	CDOT	BIKE FAC-CHICAGO-STREETS FOR CYCLING/BIKE 2015 Plan Implementation	IMP	\$5,600,000					\$5,600,000
							Expected	d author	rization July 2018
01-94-0092	CDOT	BIKE FAC-CHICAGO-STREETS FOR CYCLING/BIKE 2015 Plan Implementation	IMP	\$8,000,000			\$1,680,000	0	\$6,320,000
							IPA	A sent to	DIDOT April 2017
05-16-0003	Cicero	Cicero Access to Transit Improvements	ENG2	\$19,200			\$19,186		\$14
							Estim	ate draj	ft PS&E July 2017
05-16-0003	Cicero	Cicero Access to Transit Improvements	CONST	\$186,080			_		\$186,080
							Target	ing letti	ing October 2017

^{*}Increase, Withdrawal and Obligation codes can be found at the end of this report.

Lines highlighted and shown in italics represent line item status as of prior PSC meeting.

TIP ID	Sponsor	Brief Description	Phase	CMAQ \$ (Fed)	Increases*	Withdrawals*	Obligations*	Balance
02-97-0006	Cook County DOTH	Old Orchard Rd from Harms to Skokie Blvd (new limits E of I-94/Edens Expy to W of IL 41/Skokie Blvd	CONST	\$800,000		\$800,000		\$0
03-11-0020	Cook County DOTH	Lake Cook Rd at Buffalo Grove Rd, Weiland Rd and IL 83/McHenry Rd.	CONST	\$2,974,000				\$2,974,000
		World it is and it oo worlding it.				@ IL 83/M	cHenry Rd. Targeting	g letting August 2018
03-11-0020	Cook County DOTH	Lake Cook Rd at Buffalo Grove Rd, Weiland Rd and IL 83/McHenry Rd.	CONST	\$4,185,000				\$4,185,000
		World it is and it oo worlding it.				0	@ Weiland. Targetin	g letting August 2018
03-11-0020	Cook County DOTH	Lake Cook Rd at Buffalo Grove Rd, Weiland Rd and IL 83/McHenry Rd.	CONST	\$5,113,000				\$5,113,000
		World it is and it oo worlding it.				@ Buffalo	Grove Rd. Targeting	g letting August 2018
08-12-0004	DuPage County DOT	55th St/CH 35 from Dunham Rd to Clarendon Hills Rd and 55th St at Main St	ROW	\$148,000	\$597,000 C	;	\$445,000 M	\$300,000
		Clarendon Timo Na ana com cr at Main Cr				Negotiations in	progress, anticipate	completion mid-2018
08-12-0004	DuPage County DOT	55th St/CH 35 from Dunham Rd to Clarendon Hills Rd and 55th St at Main St	CONST	\$1,120,000	\$1,970,000 C	;		\$3,090,000
		Clarendon Timo Na ana con Crat Main Cr					Targeting	g letting August 2018
02-16-0012	Evanston	Evanston Main Street Bike Rack Access to Transit Improvements	CONST	\$56,000			\$42,612 O	\$13,388
		to transit improvements					Schedule	ed for letting 4/28/17
12-12-0004	Frankfort	St Francis Rd Multi-Use Trail	CONST	\$118,000	\$70,000 T			\$188,000
							Targeting letting Jar	nuary 2018, will defer
03-12-0004	IDOT	IL 59/Sutton Rd at Stearns Rd	CONST	\$1,200,000	\$2,229,000 C	;	\$3,198,337 M	
							Proje	ect let for bid 4/28/17
06-16-0001	IDOT	Wolf Rd from 153rd St to 159th St	CONST	\$111,200	\$22,000 C	;	\$78,711 M	\$54,489 Project let June 2017
			CONST	\$111,200	\$22,000		\$111.200	\$22,000
00.40.0000	IDOT	II 20/December Del et Andreare Acc		. ,	. ,		, ,	
08-12-0002	וטטו	IL 38/Roosevelt Rd at Ardmore Av	CONST	\$400,000	\$800,000 C		\$910,276 M or bid March 3, 2017	+,

^{*}Increase, Withdrawal and Obligation codes can be found at the end of this report.

Lines highlighted and shown in italics represent line item status as of prior PSC meeting.

TIP ID	Sponsor	Brief Description	Phase	CMAQ \$ (Fed)	Increases*	Withdrawals*	Obligations*	Balance
10-14-0008	IDOT	IL 120/Belvidere Rd from IL 134/Main St to US 45	CONST	\$1,837,000	\$528,000 T		\$1,513,897 M	\$851,103
						Project let fo	or bid March 3, 2017 (i	low bid \$1,659,638)
10-16-0003	IDOT	US45/Lake St from Rollins Rd to Dada Dr/Grant Av	CONST	\$85,600			\$63,259 M	\$22,341
							Targetin	ng letting June 2017
			CONST	\$85,600			\$86,400	(\$800)
12-12-0005	IDOT	US 6/Southwest Hwy at Gougar Rd	CONST	\$800,000	\$1,620,000 C			\$2,420,000
Du	ue to anticipated	letting in September 2017, not deferred during 5/10	6 status upa	lates (even though RO\	W was not accomplis		not included in the Ma withdrawal of funding	
13-11-0015	IDOT	Traffic Management Center Integration and Advanced Transportation Management System - Computer Aided Dispatch Integration	IMP	\$2,460,000			\$920,180 M	\$1,539,820
		•		Agreement has bee	en executed by all pa	rties and is waiting	g for federal authoriza	tion and obligation.
15-16-0004	IDOT	Edens Expressway/I-94 Bus on Shoulder	CONST	\$7,899,440		Project let fo	\$6,285,684 M or bid March 3, 2017 (i	\$1,613,756 low bid \$7,217,823)
15-16-0004	IDOT	Edens Expressway/I-94 Bus on Shoulder	IMP	\$2,092,755			\$2,692,800 O Targeting letti	(\$600,045) ng September 2017
			IMP	\$2,092,755				\$2,092,755
13-14-0001	IEPA	Chicago Area Green Fleet Grant Program	IMP	\$1,000,000		\$1,000,000	Т	\$0
13-14-0002	IEPA	Indiana Harbor Belt Railroad Locomotive Fuel Conversion	IMP	\$7,342,392				\$7,342,392
							Expected auth	orization June 2017
13-14-0002	IEPA	Indiana Harbor Belt Railroad Locomotive Fuel Conversion	IMP	\$12,262,966				\$12,262,966
							Expected auth	orization June 2017
13-16-0001	IEPA	Railserve\Ingredion Switcher Locomotive Engine Replacement	IMP	\$2,692,300				\$2,692,300
							Expected authoriz	ation October 2017

^{*}Increase, Withdrawal and Obligation codes can be found at the end of this report.

Lines highlighted and shown in italics represent line item status as of prior PSC meeting.

Balance	Obligations*	Withdrawals*	Increases*	CMAQ \$ (Fed)	Phase	Brief Description	Sponsor	TIP ID
\$0 hment June 2018	\$280,000 O Expected accompli			\$280,000	ROW	Fabyan Pkwy/CH 8 at Kirk Rd/CH 77	Kane County	09-12-0011
\$3,846,000 letting June 2018	Targeting			\$3,846,000	CONST	Fabyan Pkwy/CH 8 at Kirk Rd/CH 77	Kane County	09-12-0011
\$80,000 g November 2017	Targeting lettir			\$80,000	CONST	Randall Rd Adaptive Signal Control from Huntley Rd to Big Timber Rd	Kane County	09-14-0004
\$750,700 g November 2017	Targeting lettir			\$750,700	IMP	Randall Rd Adaptive Signal Control from Huntley Rd to Big Timber Rd	Kane County	09-14-0004
\$600	\$767,000 O			\$767,600	CONST	Longmeadow Pkwy at Randall Rd	Kane County	09-96-0017
\$1,400,023 September 2017	Targeting lettin			\$1,400,023	CONST	Longmeadow Road Bike Path Extensions	Kane County	09-96-0017
\$0 o implementation	T Funds transferred	\$160,000		\$160,000	ENG	Repower Passenger Locomotives	Metra	18-14-0002
\$736,000 date not received	May 2017 status uļ			\$736,000	CONST	Midlothian Metra Station Area Access Improvements	Midlothian	07-16-0003
\$10,600 ow bid \$181,695)	\$151,200 M for bid March 3, 2017 (Project let	\$27,000 C	\$134,800	CONST	Covered Bicycle Parking at the Mt. Prospect Metra Station	Mount Prospect	03-16-0016
\$339 ttal January 2018	\$58,661 O imate draft PS&E subm	Esti	\$23,000 C	\$36,000	ENG2	Maple Av Bike Path	Mundelein	10-16-0001
\$36,000 late NOT received	O May 2017 status up			\$36,000	ENG2	Oak Forest TOD Area Access to Transit Improvements	Oak Forest	07-16-0004
\$0	\$10,360,350 O			\$10,360,350	IMP	I-90 Corridor Enhanced Markets	Pace	17-12-0001

^{*}Increase, Withdrawal and Obligation codes can be found at the end of this report.

Lines highlighted and shown in italics represent line item status as of prior PSC meeting.

TIP ID	Sponsor	Brief Description	Phase	CMAQ \$ (Fed)	Increases*	Withdrawals*	Obligations*		Balance
06-06-0061	Palos Heights	Cal Sag Greenway Bike Trail from IL 83 to 127th St	ROW	\$40,000					\$40,000
	Phase not started.	Modifications to the approved Phase I PDR Alig	nment were	required during Phase	e II to mitigate confli	cts and address co	mments received o	during th	ne design phase.
06-06-0061	Palos Heights	Cal Sag Greenway Bike Trail from IL 83 to 127th St	CONST	\$1,823,000					\$1,823,000
							Targe	ting lett	ing August 2018
07-14-0010	Park Forest	Install CNG Facilities in Park Forest and Homewood; Purchase CNG Refuse Haulers	IMP	\$415,000			\$415,000		\$0
								P	hase 3 complete
07-16-0005	Richton Park	Richton Park Metra Electric Station Area Access	CONST	\$263,842					\$263,842
							Targeting	g letting	November 2017
04-16-0001	Rosemont	Rosemont CTA Station Pedestrian Crossing: River Rd at I-190	CONST	\$527,206	\$128,800 C		\$527,206	М	\$128,800
		Grossing. Niver Na at 1 150					Project let for b	id 1/20/.	2017 (\$747,604)
07-16-0001	Sauk Village	Sauk Trail/Cottage Grove Av Bike Path Improvements	ENG1	\$124,800					\$124,800
							May 2017 sto	atus upd	ate not received
03-03-0102	Schaumburg	IL 62/Algonquin Rd at Meacham Rd	ROW	\$360,000			Expected au	thorizat	\$360,000 ion August 2017
03-16-0001	Schaumburg	Schaumburg Metra Station Bike Racks and Lockers	IMP	\$42,000			\$27,200	0	\$14,800
							Tar	geting le	etting May 2017
02-06-0035	Skokie	Gross Point Rd from Old Orchard Rd to Golf Rd	ENG2	\$32,000			\$27,313	0	\$4,687
							Expected	authoriz	ation June 2017
02-06-0035	Skokie	Gross Point Rd from Old Orchard Rd to Golf Rd	CONST	\$446,000					\$446,000
							Targeting	g letting	November 2018
02-14-0003	Skokie	Church St Bike Lane from Linder Av to McCormick Blv	ENG2	\$32,000					\$32,000
					Expected	authorization Aug	ust 2017, accompl	ishment	November 2017

^{*}Increase, Withdrawal and Obligation codes can be found at the end of this report.

Lines highlighted and shown in italics represent line item status as of prior PSC meeting.

TIP ID	Sponsor	Brief Description	Phase	CMAQ \$ (Fed)	Increases*	Withdrawals*	Obligations*	Balance
02-97-0006	Skokie	Old Orchard Rd from Edens Ewy to Skokie Blv	ROW	\$176,000	\$1,350,000 T			\$1,526,000
					Expect	ed authorization J	uly 2017, accomplishr	nent December 2017
07-16-0006	University Park	University Park Metra Transit Access	CONST	\$357,400		Project let for bid S	\$357,400 O 9/22/17 (low bid \$226	\$0 5,466, 80% \$181,173)
54 line item	ns in 2017 totalling:			\$118,395,654	\$12,830,800	\$5,426,000	\$32,407,953	\$93,392,501
2018								
09-16-0002	Aurora	Edgelawn Dr Bikeway Project	ENG2	\$26,870		Estin	nate draft PS&E subm	\$26,870 hittal December 2017
09-16-0002	Aurora	Edgelawn Dr Bikeway Project	CONST	\$295,570			Targeting st	\$295,570 ate letting April 2018
09-16-0003	Aurora	Montgomery Rd Multi-use Path	ENG2	\$35,839		Estin	nate draft PS&E subm	\$35,839 hittal December 2017
09-16-0003	Aurora	Montgomery Rd Multi-use Path	CONST	\$394,229			Targeting st	\$394,229 ate letting April 2018
09-16-0004	Aurora	Aurora Transportation Center (ATC) Enhancements	ENG2	\$598,071		\$598,071	S	\$0 Funded locally
09-16-0004	Aurora	Aurora Transportation Center (ATC) Enhancements	CONST	\$8,027,911	\$3,455,013 T			\$11,482,924
04-16-0003	Bellwood	St. Charles Road Access to Transit	ENG2	\$40,000			Expected author	\$40,000 ization October 2017
08-16-0001	Bensenville	IL 83 from Bryn Mawr Av to Foster Av	ENG2	\$32,000			Estimate draft F	\$32,000 PS&E November 2018
05-16-0001	Berwyn	16st St from Harlem Av to Ridgeland Av	ENG1	\$59,600			Expected au	\$59,600 thorization July 2017
06-16-0010	Chicago Ridge	Chicago Ridge Metra Station Area Access Improvements	ENG2	\$55,716		\$55,716 Fun	T ds transferred to cons	\$0

^{*}Increase, Withdrawal and Obligation codes can be found at the end of this report.

Lines highlighted and shown in italics represent line item status as of prior PSC meeting.

TIP ID	Sponsor	Brief Description	Phase	CMAQ \$ (Fed)	Increases*	Withdrawals*	Obligations*	Balance
08-16-0002	Clarendon Hills	Burlington Av Metra Station Bicycle Parking Shelter	ENG2	\$4,400				\$4,400
			Village coo	rdinating with larger r	elated project (nev	v commuter rail statio	on). Expected authori	zation January 2019
03-96-0021	Cook County DOTH	I-294 at IL 64/North Av	ROW	\$3,352,800				\$3,352,800
03-96-0021	Cook County DOTH	Elmhurst Rd and Touhy Av/IL 72	CONST	\$11,450,000			Targeting I	\$11,450,000 etting January 2018
03-96-0021	Cook County DOTH	Touhy Av and UPRR	CONST	\$23,289,000			Targeting I	\$23,289,000 etting January 2018
03-96-0021	Cook County DOTH	I-294 at IL 64/North Av	CONST	\$26,117,074			Targeting I	\$26,117,074 etting January 2018
16-10-9001	СТА	Red and Purple Line Modernization	ENG2	\$25,000,000			Expected aut	\$25,000,000 horization FFY 2018
09-10-0024	Geneva	IL 38/E State St from IL 25/Bennett St to Kirk Rd	ROW	\$48,000		IDOT committed	to acquiring the proje	\$48,000 ect ROW on 4/13/17
09-10-0024	Geneva	IL 38/E State St from IL 25/Bennett St to Kirk Rd	ROW	\$216,000			ed to acquiring the p	\$216,000
01-16-0003	IDOT	Ramp Metering I-55 Expansion and Dan Ryan Enhancement	ENG2	\$281,600	Expected au	thorization Novembe	r 2017, accomplishm	\$281,600 ent September 2018
02-14-0004	IDOT	Willow Rd at Pfingsten Rd	ROW	\$204,000	Ехр	ected authorization (October 2017, accom	\$204,000 olishment May 2019
10-14-0021	IDOT	IL 176 at Roberts Rd	ROW	\$80,000		Acquisition in progr	\$80,000 O ress, expected accomp	\$0 olishment May 2018
13-14-0001	IEPA	Chicago Area Green Fleet Grant Program	IMP	\$3,000,000			Expected aut	\$3,000,000 horization July 2017
			IMP	\$3,000,000		\$1,000,000		\$2,000,000

^{*}Increase, Withdrawal and Obligation codes can be found at the end of this report.

Lines highlighted and shown in italics represent line item status as of prior PSC meeting.

Balance	Obligations*	Withdrawals*	Increases*	CMAQ \$ (Fed)	Phase	Brief Description	Sponsor	TIP ID
\$11,586,750				\$11,586,750	IMP	Indiana Harbor Belt Railroad Locomotive Fuel Conversion	IEPA	13-14-0002
\$739,690				\$739,690	CONST	Butterfield Rd from Allanson Rd to Buckley Rd/Peterson Rd	Lake County	10-16-0002
letting January 2019	Targeting							
\$1,836,960				\$1,836,960	CONST	US 12/Rand Rd from IL 176 Ramps to Miller Rd	Lake County	10-16-0004
letting January 2018	Targeting							
\$1,836,960				\$1,836,960	CONST		ogrammed in FFY 2017	Previously pro
\$80,000				\$80,000	ROW	Sunset Av/Golf Rd/Greenwood Av from McAree Rd to IL 137/Sheridan Rd	Lake County	10-16-0005
rization January 2018	Expected author							
\$1,428,320				\$1,428,320	CONST	Sunset Av/Golf Rd/Greenwood Av from McAree Rd to IL 137/Sheridan Rd	Lake County	10-16-0005
ng letting March 2018	Targetin							
\$0	Т	\$256,000		\$256,000	ROW	IL 134 and Fairfield Rd	Lake County DOT	10-00-0117
ment December 2018	ch 2018, accomplishr	d authorization Marc	ed to CON; expected	CMAQ funds transfer				
\$16,000				\$16,000	ENG2	Lake Villa TOD Sidewalk and Multi-use Path Connections to Metra	Lake Villa	10-16-0013
Possible rescoping								
\$10,583,000		>	С	\$10,583,000	CONST	Randall Rd at Algonquin Rd Intersection Improvement and Signal Interconnect	McHenry County DOT	11-03-0018
8, letting March 2018	ization January 2018	Targeting author				,		
\$0 horization early 2018:	\$4,000,000 O	7	\$160,000 T	\$3,840,000	IMP	Repower Passenger Locomotives	Metra	18-14-0002
\$4,000,000	,		\$160,000	\$3,840,000	IMP		ogrammed in FFY 2017	Previously pro
\$938,500			, , ,	\$938,500	CONST	Maple Av Bike Path		10-16-0001
ting letting April 2018	Target			4333,300	30			13 .0 0001
\$938,500				\$938,500	CONST		ogrammed in FFY 2019	Previously pro

^{*}Increase, Withdrawal and Obligation codes can be found at the end of this report.

Lines highlighted and shown in italics represent line item status as of prior PSC meeting.

TIP ID	Sponsor	Brief Description	Phase	CMAQ \$ (Fed)	Increases* V	Vithdrawals*	Obligations*	Balance			
10-16-0006	Mundelein	McKinley Av Commuter Bridge over CN RR at Mundelein Metra Station	ENG2	\$320,000				\$320,000			
						Expect authorization summer 20					
09-14-0005	Pace	Randall Rd Transit Infrastructure Improvements	CONST	\$1,240,000	\$1,240,000						
							Targeting l	etting September 2017			
Previously pro	ogrammed in FFY 2017		CONST	\$1,240,000				\$1,240,000			
17-12-0001	Pace	I-90 Corridor Enhanced Markets	IMP	\$9,390,621	\$9,390,¢ Expected authorization September						
17-94-0002	Pace	VIP Vanpool Program	IMP	\$4,096,000			Expected authroi	\$4,096,000 ration September 2018			
07-14-0010	Park Forest	Install CNG Facilities in Park Forest and Homewood; Purchase CNG Refuse Haulers	IMP	\$421,000				\$421,000			
		ridatoro				A	waiting approval fr	om IDOT Central Office			
07-14-0010	Park Forest	Install CNG Facilities in Park Forest and Homewood; Purchase CNG Refuse Haulers	IMP	\$430,000				\$430,000			
						A	waiting approval fr	om IDOT Central Office			
05-16-0002	Riverside	Central Business District Bike Parking	CONST	\$48,400	Finalizing locations	to create site p	olan, expected auth	\$48,400 prization October 2017			
13-16-0002	RTA	Access to Transit Group	ENG2	\$289,660		\$289,660	Х	\$0			
13-16-0002	RTA	Access to Transit Group	CONST	\$56,000		\$56,000	Х	\$0			
03-03-0102	Schaumburg	IL 62/Algonquin Rd at Meacham Rd	CONST	\$2,320,000			Targetir	\$2,320,000 g letting January 2019			
02-14-0003	Skokie	Church St Bike Lane from Linder Av to McCormick Blv	CONST	\$440,000				\$440,000			
							Targeti	ng letting August 2018			

^{*}Increase, Withdrawal and Obligation codes can be found at the end of this report.

Lines highlighted and shown in italics represent line item status as of prior PSC meeting.

TIP ID	Sponsor	Brief Description	Phase	CMAQ \$ (Fed)	Increases*	Withdrawals*	Obligations*	Balance
02-16-0013	Skokie	Skokie Bicycle Parking at Dempster and Oakton	ENG2	\$20,984				\$20,984
					Expecte	d authorization De	cember 2017, accom	olishment June 2018
12-12-0003	Will County Division of Transportation	Bell Rd/CH 16 at 143rd St/CH 37	CONST	\$10,384,000		\$10,384,000		\$0
	Transportation					ROW in condemi	nation. Targeting lett	ing September 2018
Previously pr	rogrammed in FFY 2017		CONST	\$10,384,000				\$10,384,000
45 line iten	ns in 2018 totalling:			\$163,370,565	\$3,615,013	\$11,639,447	\$4,080,000	\$151,266,131
2019								
09-16-0001	Aurora	Indian Trail Rd from IL25/Aurora Av to Pensbury Ln	CONST	\$905,607				\$905,607
04-16-0003	Bellwood	St. Charles Road Access to Transit	CONST	\$560,000				\$560,000
08-16-0001	Bensenville	IL 83 from Bryn Mawr Av to Foster Av	CONST	\$267,738				\$267,738
01-06-0058	CDOT	71st St and CSX Grade Separation (GS19)	ENG2	\$900,000				\$900,000
06-16-0010	Chicago Ridge	Chicago Ridge Metra Station Area Access Improvements	CONST	\$742,876	\$573,974 T			\$1,316,850
08-16-0002	Clarendon Hills	Burlington Av Metra Station Bicycle Parking Shelter	CONST	\$39,760				\$39,760
16-13-0005	СТА	Ashland Av Transit Signal Priority and Signal Modernization	CONST	\$8,890,857				\$8,890,857
		Olgital Modelin Edition					Expected au	thorization FFY 2019
09-10-0024	Geneva	IL 38/E State St from IL 25/Bennett St to Kirk Rd	CONST	\$404,550				\$404,550
							Targeting I	etting January 2019
09-10-0024	Geneva	IL 38/E State St from IL 25/Bennett St to Kirk Rd	CONST	\$3,867,068				\$3,867,068
01-16-0003	IDOT	Ramp Metering I-55 Expansion and Dan Ryan Enhancement	CONST	\$2,816,000				\$2,816,000

^{*}Increase, Withdrawal and Obligation codes can be found at the end of this report.

Lines highlighted and shown in italics represent line item status as of prior PSC meeting.

TIP ID	Sponsor	Brief Description	Phase	CMAQ \$ (Fed)	Increases*	Withdrawals*	Obligations*	Balance
02-14-0004	IDOT	Willow Rd at Pfingsten Rd	CONST	\$800,400				\$800,400
02-16-0006	IDOT	Golf Rd at Harms Rd	CONST	\$660,000				\$660,000
10-14-0021	IDOT	IL 176 at Roberts Rd	CONST	\$780,000				\$780,000
13-14-0001	IEPA	Chicago Area Green Fleet Grant Program	IMP	\$3,000,000				\$3,000,000
			IMP	\$4,000,000		\$2,000,000		\$2,000,000
10-00-0117	Lake County DOT	IL 134 and Fairfield Rd	CONST	\$443,000	\$256,000 T		Targeting I	\$699,000 letting January 2019
10-16-0013	Lake Villa	Lake Villa TOD Sidewalk and Multi-use Path Connections to Metra	CONST	\$248,000				\$248,000
								Possible rescoping
10-16-0006	Mundelein	McKinley Av Commuter Bridge over CN RR at Mundelein Metra Station	CONST	\$1,360,000				\$1,360,000
							Targeti	ng letting April 2019
07-16-0004	Oak Forest	Oak Forest TOD Area Access to Transit Improvements	CONST	\$415,910				\$415,910
17-12-0001	Pace	I-90 Corridor Enhanced Markets	IMP	\$10,329,683				\$10,329,683
17-94-0002	Pace	VIP Vanpool Program	IMP	\$7,520,000				\$7,520,000
13-16-0002	RTA	Access to Transit Group	CONST	\$3,875,732		\$3,875,732	<	\$0
03-14-0017	Schaumburg	Woodfield Rd at IL 53	CONST	\$2,106,000			Targeting let	\$2,106,000 ting November 2018
02-16-0013	Skokie	Skokie Bicycle Parking at Dempster and Oakton	CONST	\$230,824				\$230,824
23 line item	ns in 2019 totalling:			\$51,164,005	\$829,974	\$3,875,732		\$48,118,247

^{*}Increase, Withdrawal and Obligation codes can be found at the end of this report.

Lines highlighted and shown in italics represent line item status as of prior PSC meeting.

TIP ID	Sponsor	Brief Description	Phase	CMAQ \$ (Fed)	Increases*	Withdrawals*	Obligations*	Balance
16-10-9001	СТА	Red and Purple Line Modernization	CONST	\$100,000,000			Expected au	\$100,000,000 thorization FFY 2020
02-97-0006	Skokie	Old Orchard Rd from Edens Ewy to Skokie Blv	CONST	\$6,986,000		\$1,350,000	Т	\$5,636,000
2 line item	s in 2020 totalling	:		\$106,986,000		\$1,350,000		\$105,636,000
124 line ite	124 line items in 2017 - 2020 totalling:			\$439,916,224	\$17,275,787	\$22,291,179	\$36,487,953	\$398,412,879

Increase Codes

Withdrawal Codes

Obligation Codes

C - Committee

F - Final Voucher/FTA Grant Closed

I - Internal R - Reinstated T - Transfer

C - Project Complete D - Phase Deferred

M - Modified Project Agreement O - Obligated

O - Obligation Remainder S - Sponsor Request

T - Phase Transfer

U - Unknown (predates tracking)

X - Project Transfer

^{*}Increase, Withdrawal and Obligation codes can be found at the end of this report. Lines highlighted and shown in italics represent line item status as of prior PSC meeting.