

233 South Wacker Drive Suite 800 Chicago, Illinois 60606

312 454 0400 www.cmap.illinois.gov

## **MEMORANDUM**

To: CMAQ Project Selection Committee

From: CMAP Staff

Date: December 5, 2013

Re: CMAQ Transit Project Expenditure Updates – 3<sup>rd</sup> Calendar Quarter of 2013

Staff conducted the 3rd quarter of 2013 Transit Project Expenditure Update. This effort is intended to track transit project expenditures after each project has been obligated. Of the 57 transit projects reported on this quarter, 9 are complete, but not closed out. Eleven projects have not expended any CMAQ funds yet. The table below summarizes the agencies' responses and provides federal dollars expended, unexpended balances, and the percent of obligated CMAQ funds expended on each agency's projects (excluding completed projects) to show the degree to which active projects are yet to be undertaken.

## Summary of CMAQ Transit Project Expenditures Updates – 3rd Quarter 2013

Agency	# of Projects	# of completed projects (but not closed)	# of new "close outs"	# of Active Projects w/ zero expendi -tures	Combined % expended on incomplete projects	Federal Dollars expended on incomplete projects	Remaining Balance on incomplete Projects (Federal Dollars)	# "stalled- unclear" projects
RTA	8	0	0	2	10.9%	5,151,653	42,146,931	0
CTA	13	0	0	2	36.3%	7,907,321	13,892,620	0
Metra	14	2	0	6	30.9%	4,495,692	10,052,362	0
Pace	11	3	0	1	80.6%	54,104,870	13,062,358	0
CDOT	11	4	0	0	14.3%	16,281,107	97,462,893	0
Totals	57	9	0	11		87,940,643	176,617,164	0

No projects are stalled at this time.

###

December, 2013 1 | Page