



CMAQ Projects Phases that have a Sunset Year of FFY 2012 and the Potential to be Deferred on October 1, 2012

TIP	Sponsor	Project	Phase	Current Prog Yr	Sunset Yr	Programmed	Increases	Withdrawals	Obligations	Balance	Action Needed to Meet Accomplishment
12-06-0037	Bolingbrook	Lily Cache Bike Path	CONST	2010	2012	\$ 153,000		\$ 65,500		\$ 87,500	Letting
09-08-0005	Carpentersville	IL 31 at Huntley Rd	ENG2	2012	2012	\$ 190,400				\$ 190,400	Prior Phase Accompl
09-08-0005	Carpentersville	IL 31 at Huntley Rd	ROW	2012	2012	\$ 260,000				\$ 260,000	Prior Phase Accompl
01-08-0007	CDOT	79th Street from IL 50/Cicero Ave to Ashland Ave	CONST	2012	2012	\$ 5,020,000				\$5,020,000	Prior Phase Accompl
01-97-0088	CDOT	87th St from Western Ave to I-94/Dan Ryan Ewy	CONST	2012	2012	\$ 1,670,000				\$1,670,000	Letting
01-01-0013	CDOT	CDOT-Bike Transit Connection	IMP	2012	2012	\$ 401,627				\$ 401,627	Authorization
01-01-0011	CDOT	Chicago Bikes Marketing Campaign-Phase III	IMP	2012	2012	\$ 400,000				\$ 400,000	Authorization
01-01-0011	CDOT	Chicago Bikes Marketing Campaign-Phase IV-TravelSmart	IMP	2012	2012	\$ 786,315				\$ 786,315	Authorization
01-01-0009	CDOT	Lakefront Trail - Navy Pier Flyover	CONST	2012	2012	\$ 4,886,400				\$4,886,400	Letting
01-01-0009	CDOT	Lakefront Trail - Navy Pier Flyover	CONST	2013	2012	\$ 7,200,000				\$7,200,000	Prior Phase Accompl
01-03-0019	CDOT	Lakefront Trail Expansion, Ardmore Ave to Sheridan Rd	ENG1	2012	2012	\$ 300,000				\$ 300,000	Design Approval
01-05-0001	CDOT	Safe Routes to High Schools	IMP	2012	2012	\$ 100,000				\$ 100,000	Authorization
01-05-0001	CDOT	Safe Routes to Schools	ENG2	2012	2012	\$ 100,000				\$ 100,000	Pre-final Plans
01-05-0001	CDOT	Safe Routes to Schools	CONST	2012	2012	\$ 566,543				\$ 566,543	Prior Phase Accompl
01-08-0003	CDOT	Signal Controller Upgrade and Timing Program	IMP	2012	2012	\$ 1,600,000				\$1,600,000	Authorization
01-09-0005	CDOT	Traffic Management Center Integrated Corridor Management	IMP	2012	2012	\$ 1,520,000				\$1,520,000	Authorization
01-09-0002	CDOT	Weber Spur Trail UPRR (Former CNW)	ENG1	2012	2012	\$ 800,000				\$ 800,000	Design Approval
01-09-0002	CDOT	Weber Spur Trail UPRR (Former CNW)	ENG2	2012	2012	\$ 560,000				\$ 560,000	Prior Phase Accompl
01-09-0002	CDOT	Weber Spur Trail UPRR (Former CNW)	IMP	2012	2012	\$ 880,000				\$ 880,000	Prior Phase Accompl
07-01-0004	Chicago Heights	Old Plank Road Trail Extension from Western to Euclid	ENG2	2012	2012	\$ 65,000				\$ 65,000	Pre-final Plans
07-01-0004	Chicago Heights	Old Plank Road Trail Extension from Western to Euclid	CONST	2012	2012	\$ 849,450				\$ 849,450	Prior Phase Accompl
05-09-0002	Cicero	Cicero Rail Yard Locomotive Diesel Retrofit	IMP	2012	2012	\$ 1,820,000				\$1,820,000	Authorization
11-09-0006	Crystal Lake	Main St. and Crystal Lake Ave Railroad Crossings	ENG1	2010	2012	\$ 72,000			\$ 71,760	\$ 240	Design Approval
08-04-0001	Downers Grove	Bikeway Connections	CONST	2012	2012	\$ 159,000				\$ 159,000	Letting
01-08-0001	FPD of Cook Co	North Branch Bicycle Trail Extension	ENG2	2012	2012	\$ 239,000				\$ 239,000	Prior Phase Accompl
07-06-0058	FPD of Cook Co	Thorn Creek Bicycle Trail Completion	CONST	2012	2012	\$ 3,805,055				\$3,805,055	Prior Phase Accompl
07-09-0003	Hazel Crest	Commuter Parking along Park Av from 167th St to 171st St	CONST	2012	2012	\$ 189,760				\$ 189,760	Prior Phase Accompl
09-08-0003	Kane County DOT	Main St. at Nelson Lake Rd	ENG1	2010	2012	\$ 80,000			\$ 80,000	\$ -	Design Approval
09-08-0003	Kane County DOT	Main St. at Nelson Lake Rd	ENG2	2012	2012	\$ 96,000		\$ 41,000		\$ 55,000	Prior Phase Accompl
10-00-0113	Lake County DOT	Monaville Rd at Cedar Lake Rd	ENG2	2012	2012	\$ 314,000			\$ 186,622	\$ 127,378	Pre-final Plans
10-02-0007	Lake Zurich	US 12/Rand Rd at Ela Rd	ENG2	2012	2012	\$ 35,000				\$ 35,000	Prior Phase Accompl
10-02-0007	Lake Zurich	US 12/Rand Rd at Ela Rd	CONST	2012	2012	\$ 175,383	\$ 148,400			\$ 323,783	Prior Phase Accompl
10-02-0007	Lake Zurich	US 12/Rand Rd at Ela Rd	CONST	2012	2012	\$ 275,400				\$ 275,400	Prior Phase Accompl
11-03-0007	McHenry	IL 31 from McCullom Lake Rd to IL 120	ENG2	2010	2012	\$ 494,400			\$ 493,447	\$ 953	Pre-final Plans
11-04-0001	McHenry DOT	Johnsburg Rd from IL 31 to Chapel Hill Rd	CONST	2012	2012	\$ 1,604,259				\$1,604,259	Prior Phase Accompl
04-08-0001	Melrose Park	North Ave Commuter Bicycle Path from Mannheim Rd to Thatcher Ave	ENG2	2012	2012	\$ 59,165				\$ 59,165	Prior Phase Accompl



CMAQ Projects Phases that have a Sunset Year of FFY 2012 and the Potential to be Deferred on October 1, 2012

TIP	Sponsor	Project	Phase	Current Prog Yr	Sunset Yr	Programmed	Increases	Withdrawals	Obligations	Balance	Action Needed to Meet Accomplishment
06-06-0061	Palos Heights	Cal Sag Greenway Bike Trail from IL 83 to 127th St	ENG2	2010	2012	\$ 360,000			\$ 358,475	\$ 1,525	Pre-final Plans
06-06-0061	Palos Heights	Calumet-Sag Trail from Cal-Sag Trail Stage 1 to Burnham Greenway Bike Trail	ENG2	2012	2012	\$ 440,000				\$ 440,000	Pre-final Plans
12-10-0001	Romeoville	135th St Metra Parking Lot	ENG1	2010	2012	\$ 340,000			\$ 292,400	\$ 47,600	Design Approval
08-05-0002	RTA	DuPage County Transit Marketing	IMP	2012	2012	\$ 480,000				\$ 480,000	FTA Grant Approval
03-00-0108	Schaumburg	Schaumburg-Schaumburg and Barrington Roads Intersection Improvements	CONST	2012	2012	\$ 597,733	\$2,531,443			\$3,129,176	Letting
04-00-0010	Schiller Park	Schiller Park-Des Plaines River Rd Continuous Left Turn Lane from River St to Winona	ENG2	2012	2012	\$ 24,000				\$ 24,000	Pre-final Plans
09-10-0002	Sleepy Hollow	Bike Path- Sleepy Hollow Rd from Thorobred Lane to Dundee Twp Bird Sanctuary Trail Head	ENG1	2012	2012	\$ 9,600			\$ 9,600	\$ -	Design Approval
09-10-0002	Sleepy Hollow	Bike Path- Sleepy Hollow Rd from Thorobred Lane to Dundee Twp Bird Sanctuary Trail Head	ENG2	2012	2012	\$ 9,600				\$ 9,600	Prior Phase Accompl
07-06-0002	Univeristy Park	Cicero Ave Shared Use Path	ENG2	2012	2012	\$ 14,000				\$ 14,000	Prior Phase Accompl
07-96-0003	Univeristy Park	University Parkway at Governors Hwy Intersection Improvement	CONST	2012	2012	\$ 550,000	\$ 775,200			\$1,325,200	Letting
07-96-0003	Univeristy Park	University Parkway Bike/Pedway	CONST	2012	2012	\$ 248,000	\$ 86,800			\$ 334,800	Letting