Chicago Metropolitan Agency for Planning

Brief Description	TIP Project ID	Federal Amount	Notes	What phase/s are scheduled for FFY 2011?	Is this phase under contract?	One Time Move	If not - why?	Provide a brief explanation about why the phase is not under contract.	Form/Application has been submitted	Additional Comments
CDOT-Lakefront Trail-Navy Pier Flyover	01-01-0009	$6,496,000		Construction	No	TRUE	Other	Engineering not completed	Yes	Construction currently projected to begin, at least for North segment, in 2012.
CDOT-Lakefront Trail-Navy Pier Flyover	01-01-0009	$2,964,000		PHII Engineering	Yes	TRUE	n/a	Engineering for North/Central segmenst is under contract with contract extensior	Yes	
CDOT-New Resident/Student Bike Marketing Program	01-01-0011	$400,000		Implementation	No	TRUE	Other	RFP being finalized, will be issued July 2011	Yes	
CDOT-Bike Transit Connection	01-01-0013	$394,912		Implementation	Yes		n/a		Yes	Work Completed in Summer 2010. We will work with CMAP to confirm whether funds listed are available or inaccurate.
CDOT-Bike Transit Connection	01-01-0013	$401,627		Implementation	Yes		n/a		Yes	Work Completed in Summer 2010. We will work with CMAP to confirm whether funds listed are available or inaccurate.
Cicero Ave Smart Corridor	01-02-0027	$1,387,000		Construction	No	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	PS&E Complete and out for review. Advertising expected in June orJuly	Yes	
Central Ave from I-55/Stevenson Ewy to 55th St and a signal on 63rd St	01-02-0032	$686,446		Construction	No		Other	Project implementation under review	Yes	
Roosevelt Rd from Western Ave to US 41/Lake Shore Dr	01-03-0004	$3,929,600		Construction	Yes		n/a	Engineering not completed		Phase I Engineering awarded to HNTB, Phase II complicated by necessity to include "System Manager" technology.
Lakefront Trail Expansion, Ardmore Ave to Sheridan Rd	01-03-0019	$300,000		PHII Engineering	No	TRUE	Lack of local match	Awaiting local matching grant.	no	
35th St Bicycle-Pedestrian Bridge	01-04-0002	$6,201,818		Construction	No	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	Right of Entry Agreement delayed due to dispute over payments on previous projects	Yes	
Safe Routes to School Program - Citywide	01-05-0001	$692,000		Construction	No		Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	Phase II Engineering RFQ Responses recently recieved	Yes	
Safe Routes to School Program - Citywide	01-05-0001	$100,000		Implementation	No		Other	RFP in Development	Yes	
Safe Routes to School Program - Citywide	01-05-0001	$192,000		PHII Engineering	No	TRUE	Other	RFQ responses recently received		
Safe Routes to School Program - Citywide	01-05-0001	$100,000		PHII Engineering	No	TRUE	Other	RFQ responses recently received		
Jackson Park/59th St Bicycle Path	01-05-0005	$578,000	Submitted for PHI, not construction	Cons		TRUE				
Walk Chicago-Pedestrian Encouragement Program	01-06-0004	$160,000		Implementation	No	TRUE	Other	RFP had to be reissued after original selection was unable to complete task order prior to contract expiration	Yes	
Walk to Transit - Pedestrian Improvements to Intersections near CTA Rail Stations	01-06-0005	$0		Construction	No		Other	Engineering not completed	Yes	
Walk to Transit - Pedestrian Improvements to Intersections near CTA Rail Stations	01-06-0005	$160,000		PHII Engineering	No		Other	RFP responses recently recieved and under evaluation	Yes	
Walk to Transit - Pedestrian Improvements to Intersections near CTA Rail Stations	01-06-0005	$140,000	New Project	PHI Engineering	No		Other	RFP responses recently recieved and under evaluation	Yes	
Chicago Diesel Fleet Retrofit Project	01-06-0074	$1,739,000		Implementation	No	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	Softmatch approved - Procurement Strategizing postponed for change in mayor and Commissioners	Yes	
Chicago Diesel Fleet Retrofit Project	01-06-0074	$472,800		Implementation	No	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	Softmatch approved - Procurement Strategizing postponed for change in mayor and Commissioners	Yes	
Chicago Diesel Fleet Retrofit Project	01-06-0074	$1,118,000		Implementation	No	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	Softmatch approved - Procurement Strategizing postponed for change in mayor and Commissioners	Yes	
North Branch Bicycle Trail Extension	01-08-0001	$239,000		PHII Engineering	No	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	Awaiting Environmental signoffs from IDOT.	n/a	Alignment has been finalized. Design Approval expected by early, 2012
City of Chicago Bicycle Fleet Program	01-08-0004	$80,000		Implementation	No		Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	Soft Match approved - Procurement strategizing postponed for change in Mayor and Commissioners	Yes	
79th St from IL 50/Cicero Ave to Ashland Ave	01-08-0007	$5,020,000		Construction	No	TRUE	Other	ENG-1 completed, final; preparing ENG-2 for bid w/"System Manager" component	Yes	ENG-1 is in contract processing
Weber Spur Trail UPRR (Former CNW)	01-09-0002	$0		Construction	No		Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	Phase not yet funded. ROW acquisition dependent on ENG-1 which is in contract processing	Yes	ENG-1 is in contract processing
Union Station Transportation Center	01-09-0004	$412,000		PHII Engineering	No	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	Phase I underway. Per FTA regs, can not obligated Phase II until NEPA process cor	Yes	
Retofit of Amtrak Switcher Engines	01-09-0006	$1,200,000		Implementation	No	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	The Illinois Department of Tranpsortation has issues a draft Final funding agreement to Amtrak and both sides believe that all issues have been resolved. Execution of this Agreement is expected by July 1		
Park and Ride Transit for the Northeastern Region	01-09-0034	$1,200,000		Implementation	Yes	TRUE	n/a	At the December 14, 2010 meeting, the CMAQ Committee approved a scope clarification and change in sponsorship for this project. The funds will be used by IDOT to implement improvements related to bus-on-shoulder operations along I-55. The improvements are being implemented in conjunction with IDOT's resurfacing project. Construction began in April 2011 and will be completed in October 2011, with bus-on-shoulder operations scheduled to begin in November 2011.	yes	Sponsorship of this project has been transferred to IDOT and the associated improvements are being implemented as part of TIP ID 01-09-0034
Diesel Particulate Filter Retrofit for CTA Buses	01-10-0004	$11,920,000	New Project	Implementation	No		Other	CMAQ funds have not been received.	Yes	Grant has been entered into TEAM.
Bike Parking	01-94-0045	$352,912		Implementation	Yes	TRUE	n/a		Yes	Ongoing Project: Engineering under contract since Jan 2010; Installation contract bid package under review by Chicago Dept. of Procurement Services prior to advertising
BIKE FAC-CHICAGO-STREETS FOR CYCLING/BIKE 2015 Plan Implementation	01-94-0092	$800,000		Construction	No		Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	Bid package awaiting approval by Chicago Law Dept. and will be issued in upcoming months.	Yes	Ongoing project. Past Phases have been under contract and completed
BIKE FAC-CHICAGO-STREETS FOR CYCLING/BIKE 2015 Plan Implementation	01-94-0092	$202,232		Construction	No		Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	Bid package awaiting approval by Chicago Law Dept. and will be issued in upcoming months.	Yes	Ongoing project. Past Phases have been under contract and completed
BIKE FAC-CHICAGO-STREETS FOR CYCLING/BIKE 2015 Plan Implementation	01-94-0092	$1,160,000		PHII Engineering	Yes		n/a		Yes	Ongoing project. New Engineering Task Order of $1.3M for ENG1 & ENG 2 services approved since last update.
BIKE FAC-CHICAGO-STREETS FOR CYCLING/BIKE 2015 Plan Implementation	01-94-0092	$80,000		PHII Engineering	Yes		n/a		Yes	Ongoing project. New Engineering Task Order of $1.3M for ENG1 & ENG 2 services approved since last update.
BIKE FAC-CHICAGO-STREETS FOR CYCLING/BIKE 2015 Plan Implementation	01-94-0092	$400,000		PHII Engineering	Yes		n/a		Yes	Ongoing project. New Engineering Task Order of $1.3M for ENG1 & ENG 2 services approved since last update.
BIKE FAC-CHICAGO-STREETS FOR CYCLING/BIKE 2015 Plan Implementation	01-94-0092	$1,000,000		PHII Engineering	Yes		n/a		Yes	Ongoing project. New Engineering Task Order of $1.3M for ENG1 & ENG 2 services approved since last update.
BIKE FAC-CHICAGO-STREETS FOR CYCLING/BIKE 2015 Plan Implementation	01-94-0092	$1,260,000		PHII Engineering	Yes		n/a		Yes	Ongoing project. New Engineering Task Order of $1.3M for ENG1 & ENG 2 services approved since last update.
CLARK/DIVISION STATION IMPROVEMENT - RED LINE	01-96-0008	$0		Construction	No	TRUE	Other	Assembling funds. Current funding is not sufficient to complete project; CMAQ FY12-16 application has been filed.	Yes	Grant for engineering submitted and work near completion.
CLARK/DIVISION STATION IMPROVEMENT - RED LINE	01-96-0008	$11,360,000		Construction	No	TRUE	Other	Assembling funds. Current funding is not sufficient to complete project; CMAQ FY12-16 application has been filed.	Yes	Grant for engineering submitted and work near completion.
CLARK/DIVISION STATION IMPROVEMENT - RED LINE	01-96-0008	$20,000,000	New Project	Construction	No	TRUE	Other	Assembling funds. Current funding is not sufficient to complete project; CMAQ FY12-16 application has been filed.	Yes	Grant for engineering submitted and work near completion.
CDOT-Streeterville-Illinois Center Signal Interconnect	01-97-0085	$3,312,000		Construction	No		Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	Environmental testing has found issues that will notable increase cost of project. Decision on whether to proceed in process	Yes	
CDOT-Near West Side Signal Interconnect	01-97-0086	$1,692,000		Construction	No	TRUE	Other	Engineering 95% complete. Contract Extension to finish ENG-2 is in process	Yes	

Orange - Update received but not directly
Yellow - Missing
Green- New project Form Submitted
Purple - Recommend removal
Red- Update received late

Brief Description	TIP Project ID	Federal Amount	Notes	What phase/s are scheduled for FFY 2011?	Is this phase under contract?	One Time Move	If not - why?	Provide a brief explanation about why the phase is not under contract.	Form/Application has been submitted	Additional Comments
Broadway Ave and Sheridan Rd from Devon Ave to Hollywood Ave	01-97-0087	$292,000		PHI Engineering	No		Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	Consultant Team selected in April, currently finalizing contract to submit to IDOT for approval	Yes	
Broadway Ave and Sheridan Rd from Devon Ave to Hollywood Ave	01-97-0087	$292,000		PHII Engineering	No	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	Consultant Team selected in April, currently finalizing contract to submit to IDOT for approval	Yes	
87th St from Pulaski Rd to I-94/Dan Ryan Ewy	01-97-0088	$1,338,000		Construction	Yes		Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	Phase I for Western-Ryan completed, contract extension in progress for Western-Central Park	Yes	
87th St from Pulaski Rd to I-94/Dan Ryan Ewy	01-97-0088	$1,670,000		Construction	Yes		Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	Phase I for Western-Ryan completed, contract extension in progress for Western-Central Park	Yes	
87th St from Pulaski Rd to I-94/Dan Ryan Ewy	01-97-0088	$200,000		PHI Engineering	Yes		n/a		Yes	Western-Ryan completed, contract extension in progress for Western-Central Park
95th St from Western Ave to US 41/Ewing Ave	01-97-0093	$3,460,000		Construction	No		Other	Phase I completed but Phase II contract in processing	Yes	
95th St from Western Ave to US 41/Ewing Ave	01-97-0093	$4,360,000		Construction	No		Other	Phase I completed but Phase II contract in processing	Yes	
Sheridan Rd from Central St to Chicago Ave	02-08-0005	$674,000	New Project	Construction	No		Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	We started the phase II Design early this year after the approval of the agreement by IDOT. The IDOT agreement process took six months. The Phase II Design was delayed and this will push the construction to 2012. We are targeting November 2011 letting for this project.	yes	We will submit a revised JNR form indicating the revised construction schedule and cost.
Lincolnwood Union Pacific (UP) Rail Line/Weber Spur Bike/Multiuse Trail	02-10-0001	$36,000		PHI Engineering	Yes	TRUE	n/a			
Lincolnwood Union Pacific (UP) Rail Line/Weber Spur Bike/Multiuse Trail	02-10-0001	$72,000		PHII Engineering	No		Other	Awaiting Phase I to be further completed.	n/a	Move to FY 2012 is anticipated for Phase II.
Lincolnwood Union Pacific (UP) Rail Line/Weber Spur Bike/Multiuse Trail	02-10-0001	$4,800,000		Right of Way	No		Other	Awaiting Phase I to be further completed	n/a	Move to FY 2013 is anticipated for Phase II.
Lincolnwood Commonwealth Edison (ComEd) Utility ROW / Skokie Valley Bike/Multiuse Trail	02-10-0002	$28,000		PHI Engineering	Yes	TRUE	n/a		n/a	
Lincolnwood Commonwealth Edison (ComEd) Utility ROW / Skokie Valley Bike/Multiuse Trail	02-10-0002	$84,000		PHII Engineering	No		Other	Waiting Phase I to be submitted prior to processing Phase II contracts.	n/a	Likely will need a move to FY 2012 for Phase II.
Schaumburg-Schaumburg and Barrington Roads Intersection Improvements	03-00-0108	$597,733		Construction	No	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)		n/a	
Schaumburg-Schaumburg and Barrington Roads Intersection Improvements	03-00-0108	$1,081,776		Right of Way	Yes	TRUE	n/a		Yes	
Schaumburg Commuter Rail Facility Bikeway Connector - IL 19/Irving Park Rd Bike Path	03-06-0002	$749,595		Construction	Yes	TRUE	n/a		n/a	
Schaumburg Commuter Rail Facility Bikeway Connector - IL 19/Irving Park Rd Bike Path	03-06-0002	$16,000		Right of Way	Yes	TRUE	n/a		n/a	
Plum Grove Rd from Bryant Ave to Kirchoff Rd	03-06-0034	$99,100		Construction	No	TRUE	Right of Way	ROW anticipated to by completed by June 2011. Plans have been approved by IDOT pending ROW acquisition. Project scheduled for the August 2011 letting.	yes	
Plum Grove Rd from Bryant Ave to Kirchoff Rd	03-06-0034	$60,800		Right of Way	Yes	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)		yes	ROW acquisition anticipated to be completed by June 2011.
Arlington Park Train Station Bicycle Lane Extension	03-08-0004	$420,000	Received for ROW but not C			TRUE				
IL 19/Irving Park Rd at Barrington Rd	03-09-0009	$336,000		Construction	No	TRUE	n/a	Contract 60L23 is scheduled for 8/5/2011 contract letting.	n/a	n/a
IL 59/Sutton Rd between N and S Ramp at US 20/Lake St	03-09-0010	$792,000		Construction	No	TRUE	n/a	Contract 60K62 is scheduled for 6/17/2011 contract letting	n/a	n/a
Dundee Rd Sidewalk	03-09-0012	$456,169		Construction	No	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	IDOT agreement processing delayed design phase. Currently in Phase 2 design		
McDonald Creek Bike Path Improvements (sidepath and park path)	03-10-0001	$242,000		Construction	No	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	Phase I and Phase II have been submitted to IDOT. Once approved by IDOT the project will go out for bidding.		
Diesel Fleet Emissions Reduction Project	03-10-0003	$221,600		Implementation	No		Other	Project bid opening was in November 2010. The Village rejected bids based on limited responses received. New Project bid opening is May 16, 2011.	yes	With the second bid opening, project should be completed this year.
IL 59 at Shoe Factory Rd	03-10-0004	$160,000		PHII Engineering	No		Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	This project is currently in the final steps of acquiring Phase I design approval from IDOT. We hope Phase I approval will occur by the end of May. After Phase I approval		
IL 59 at Shoe Factory Rd	03-10-0004	$160,000	ROW is not needed; request letter for where to move funds							
Des Plaines River Rd Continuous Left Turn Lane from River St to Winona	04-00-0010	$320,000		Construction	No		Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	Phase II is awating Phase I Approval		
Des Plaines River Rd Continuous Left Turn Lane from River St to Winona	04-00-0010	$24,000		PHII Engineering	No	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	Awaiting Approval of Phase I Report		
Various Sidewalk Projects throughout Oak Park	04-06-0033	$226,029		Construction	No		IDOT agreement processing	Project is slated for June		
Grand Ave Sidewalk from Northwest Ave to Rhodes Ave	04-08-0002	$140,000		PHI Engineering	No	TRUE	IDOT Agreement Processing	Agreements have been executed and forwarded onto IDOT for processing.	Yes	
Grand Ave Sidewalk from Northwest Ave to Rhodes Ave	04-08-0002	$1,693,000	Received for PHI but not for C							
Grand Ave Sidewalk from Northwest Ave to Rhodes Ave	04-08-0002	$140,000	Recevied for PHI but not for PHII			TRUE				
Union Pacific Proviso Railyard Switcher Engine Retrofit	04-09-0002	$2,080,000		Construction	No	TRUE	IDOT agreement processing	Delay due to finnalizing contract terms and conditions. UP signed and sent to Berkely April 30. Expect Berkely and IDOT to execute in May 2011. Units will be ordered when agreement has been executed.		
Union Pacific Proviso Railyard Switcher Engine Retrofit	04-09-0002	$5,200,000	New Project	Construction	No	TRUE	IDOT agreement processing	Delay due to finnalizing contract terms and conditions. UP signed and sent to Berkely April 30. Expect Berkely and IDOT to execute in May 2011. Units will be ordered when agreement has been executed.	Yes	
Indiana Harbor Belt Railroad Switcher Engine Retrofit	04-09-0003	$2,763,150	Generally keeps us up to date currently just finalizing agreement language with IDOT							
Bike Lanes on Augusta St; Division St; Chicago Ave.	04-10-0001	$122,700		Construction	Yes	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)			
Division St from IL 43/Harlem Ave to Austin Blv -- on-street facility	04-10-0002	$32,000		Construction	Yes	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)			
Chicago Ave bike lane from IL 43/Harlem Ave to Austin Blv	04-10-0003	$54,700		Construction	Yes	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)			
Village Wide Bus Shelters	04-10-0004	$72,900	Was let and advised not to submit an update			TRUE				
Bicycle Parking and Marketing	05-10-0001	$25,840		Construction	Yes	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)			Bike parking portion was let in April and data collection is underway for the map portion

Orange - Update received but not directly
Yellow - Missing
Green- New project Form Submitted
Purple - Recommend removal
Red- Update received late

Brief Description	TIP Project ID	Federal Amount	Notes	What phase/s are scheduled for FFY 2011?	Is this phase under contract?	One Time Move	If not - why?	Provide a brief explanation about why the phase is not under contract.	Form/Application has been submitted	Additional Comments
Roberts Rd Sidewalk-79th to 87th St	06-03-0002	$116,000		Construction	No	TRUE	n/a	Project is scheduled for letting on June 17		
BRC, Clearing Yard Switcher Retrofit	06-09-0004	$2,925,000	Underway			TRUE				
BRC, Clearing Yard Switcher Retrofit	06-09-0004	$2,798,250	Underway							
104th Ave/Flavin Rd at 95th St	06-09-0005	$2,000,000		Construction	No		n/a	Contract 62337 is scheduled for 6/17/2011 contract letting.	n/a	Brian Carlson - IDOT
104th Ave/Flavin Rd at 95th St	06-09-0005	$2,000,000	Not a valid phase							
80th Ave from 121st St to 123rd St	06-09-0007	$107,200		Construction	Yes		n/a	Let in April, not awarded yet		Dave Vandervelde Consultant
80th Ave from 121st St to 123rd St	06-09-0007	$107,200	Phase complete							
Commuter & Bicycle Bridge over LaGrange Rd/US 45 at IL 7/Southwest Hwy	06-09-0056	$664,000		Construction	Yes	TRUE	n/a	Contract 60K64 was let 3/11/2011 and is awaiting award. Low bid was $960,186.93	n/a	Brian Carlson - IDOT
Commuter & Bicycle Bridge over LaGrange Rd/US 45 at IL 7/Southwest Hwy	06-09-0056	$300,246		Construction	Yes	TRUE	n/a	Contract 60K64 was let 3/11/2011 and is awaiting award. Low bid was $960,186.93	n/a	Brian Carlson - IDOT
City of Chicago Heights-Old Plank Road Trail Extension from Western to Euclid	07-01-0004	$849,450		Construction	No	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	The final PDR will be submitted for approval on 5/19/11 along with the Phase II Engineering agreement. The Phase II work will as soon as it is authorized with the intention of awarding the construction phase by 9/30/11		
City of Chicago Heights-Old Plank Road Trail Extension from Western to Euclid	07-01-0004	$65,000	Update included in Const update			TRUE				
Safe Routes to Schools-South Suburban Mayors and Manager Association	07-06-0001	$262,246	SR2S in Lansing - should be completed...	Construction	Yes	TRUE	n/a		Yes	This project is complete
Cicero Ave Shared Use Path	07-06-0002	$35,000		PHI Engineering	No	TRUE	IDOT agreement processing	Processing necessary paperwork through IDOT.	yes	Project is on track for 2013 targeted construction.
Thorn Creek Bicycle Trail Completion	07-06-0058	$3,805,055		Construction	No	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	n/a	Phase 1 DA expected by June. Construction letting by April, 2012
Thorn Creek Bicycle Trail Completion	07-06-0058	$304,400	Update included in Const update							
New Commuter Parking Lot on the NW corner of 171st St at Park Ave.	07-08-0002	$320,000	Update included in PHI update			TRUE				
New Commuter Parking Lot on the NW corner of 171st St at Park Ave.	07-08-0002	$132,000	Update included in PHI update							
New Commuter Parking Lot on the NW corner of 171st St at Park Ave.	07-08-0002	$132,000	Updated included in PHI update							
Village of Homewood Bicycle Network - Near and Mid-Term Priorities	07-08-0009	$105,000	Update included in PHI update							
Village of Homewood Bicycle Network - Near and Mid-Term Priorities	07-08-0009	$105,000	Update included in PHI update							
CSXT Barr Rail Yard Switch Engine Retrofit	07-08-0010	$975,000	Railroad - generally non-responsive but through other means, know the projects is moving forward							
Commuter Parking along Park Av from 167th St to 171st St	07-09-0003	$189,760	Update for PHI; PHI has not started			TRUE				
Commuter Parking along Park Av from 167th St to 171st St	07-09-0003	$32,320	Update for PHI; PHI has not started							
183rd St at Oak Park Ave	07-10-0001	$144,000		PHI Engineering	Yes				Yes	PHI 20% complete
158th St and 155th St Sidewalk Project between Laramie Ave and Cicero Ave	07-10-0002	$138,400	Recommend removal.	Construction	no		local match	The City does not have the required local match.	No	The City of Oak Forest asks that this project be removed from the program.
University Parkway Bike Facility and Intersection Improvement at Governors Highway	07-96-0003	$743,000		Construction	No	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	Target letting is fall of 2011.	yes	1 of 2: $743 Working through IDOT for PHI and PHII approvals."
University Parkway Bike Facility and Intersection Improvement at Governors Highway	07-96-0003	$334,800		Construction	No	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	Target letting is fall of 2011. Working through IDOT Ph I and Ph II approval process.	yes	2 of 2 is for $334
IL56/Butterfield Rd from Naperville Rd to IL59	08-00-0010	$790,000		Construction	Yes		n/a	The final PDR will be submitted for approval on 5/19/11 along with the Phase II Engineering agreement. The Phase II work will as soon as it is authorized with the intention of awarding the construction phase by 9/30/11	n/a	Awarded 4/19/2011 at $705,124.96
Villa Park - Roosevelt Road Sidewalk From Ardmore to Michigan	08-02-0008	$583,263		Construction	No	TRUE	Right of Way	IDOT initiating condemnation for two easements		Scheduled for August 2011 letting
Oak Brook Employment Area Distributor Service	08-05-0005	$50,000		PHI Engineering	Yes	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)		yes	Feasibility study and initial decision briefing complete. Tentative routes have been selected and analyzed. Pending decision for implementation.
Thorndale Ave from I-290 Entrance Ramp to Park Blvd	08-07-0003	$264,000		PHII Engineering	No	TRUE	n/a	DuPage Co has elected to fund the phase II engineering using non-federal funds due to the aggressive schedule we are pursuing. We will formally petition to move E2 funds to Construction.		
Kuhn Rd Bike Path from Lies Rd to The Great Western Trail	08-07-0013	$74,000		Construction	No		Right of Way	ROW negotiations ongoing and expected to be completed in time for a November 18		
Kuhn Rd Bike Path from Lies Rd to The Great Western Trail	08-07-0013	$22,000	Update for C - seems ROW is underway							
55th St at Cass Ave	08-09-0006	$1,707,000		Construction	No	TRUE	Other	Project on schedule for August 5		
IL 59 at North Aurora Rd	08-09-0008	$120,000		Construction	no		n/a	The contract was awarded in 2009 and work was completed 6/10/2010 at $103,582.30	null	null
Jefferson St Sidewalk Improvements, Evergreen St to York Rd	08-10-0002	$237,600		Construction	No		Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	Design is underway and the construction documents will be submitted to IDOT for a November 2011 letting.	no	Phase I and II Engineering are currently under way and are beign paid for using local funds. An IDOT Kickoff meeting was held on May 12th and we will be submitting pre-final drawings on June 30 for the November letting schedule. The JRF will be submitted soon.
Geneva Rd from President St to Swift Rd	08-10-0004	$860,000		Construction	No		Other	Project is on schedule for Sept 23		
Geneva Rd from President St to Swift Rd	08-10-0004	$64,000		PHII Engineering	Yes	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)		yes	
IL 64 from Tyler Rd to 7th Ave	09-00-0012	$99,200								
Randall Road at Fabyan Parkway	09-03-0001	$240,000		Right of Way	Yes	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)			FHWA Authorization received 10/19/10
Randall Rd at Bolcum Rd/Ridgewood Dr	09-06-0002	$48,000		PHII Engineering	Yes	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)			FHWA Authorization received 3/30/10
Randall Rd at US 20/Foothill Rd	09-06-0003	$954,132		Construction	No		Other	Construction Letting targeted for 09/11.		
Randall Rd at US 20/Foothill Rd	09-06-0003	$133,068		PHII Engineering	Yes	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)			Local Agency Agreement executed with IDOT 1/6/11. FHWA Authorization received 11/4/10.
Randall Rd/Huntley Rd from Corporate Blv/Square Barn Rd to Huntly Rd/Sleepy Hollow Rd	09-08-0006	$1,310,000		Construction	Yes	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)			Local Agency Agreement executed with IDOT 1/3/11. FHWA Suthorization received 11/23/10.

Orange - Update received but not directly
Yellow - Missing
Green- New project Form Submitted
Purple - Recommend removal
Red- Update received late

Brief Description	TIP Project ID	Federal Amount	Notes	What phase/s are scheduled for FFY 2011?	Is this phase under contract?	One Time Move	If not - why?	Provide a brief explanation about why the phase is not under contract.	Form/Application has been submitted	Additional Comments
Elgin Bikeway Plan Route 1 NE Quadrant	09-09-0006	$297,900				TRUE				
US 20 from Plank Rd/Coombs Rd to Nesler Rd	09-09-0008	$200,000				TRUE				
Orchard Rd from Randall Rd to Rochester Dr	09-09-0011	$484,400		Construction	Yes	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)			Local Agency Agreement executed with IDOT 2/25/11
Randall Rd from Dean St to Main St	09-09-0012	$721,500		Construction	Yes	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)			Local Agency Agreement executed with IDOT 1/3/11.
Bike Path along Sleepy Hollow Road from Thorobred Lane to Dundee Township Bird Sanctuary Trail Head	09-10-0002	$72,000								
Bike Path along Sleepy Hollow Road from Thorobred Lane to Dundee Township Bird Sanctuary Trail Head	09-10-0002	$9,600								
Fabyan Pwy from Nagle Blv to IL 25	09-10-0003	$100,000		PHI Engineering	Yes	TRUE	IDOT agreement processing			Local Agency Agreement executed with IDOT 9/1/10. FHWA Authorization received 11/4/10.
Fabyan Pwy from Nagle Blv to IL 25	09-10-0003	$332,000		PHII Engineering	No		Other	Design Engineering Approval is expected in Oct/Nov 2011.		
Fabyan Pwy from Nagle Blv to IL 25	09-10-0003	$332,000		Right of Way	No		Other	Design Engineering Approval is expected in Oct/Nov 2011. ROW acquisition is expected in 2011/2012.		
Dunham Rd/Kirk Rd from Stearns Rd to IL 56/Butterfield Rd	09-10-0005	$1,616,800		Construction	No		IDOT agreement processing	7.5 months for IDOT to execute the E2 Agreement has delayed Construction phase.		
Dunham Rd/Kirk Rd from Stearns Rd to IL 56/Butterfield Rd	09-10-0005	$120,000		PHII Engineering	Yes	TRUE	IDOT agreement processing	7.5 months for IDOT to execute the E2 Agreement.		Local Agency Agreement executed with IDOT 3/31/11. FHWA Authorization received 3/24/11.
Farnsworth Ave from Molitor/Diehl Rd to E New York St	09-10-0006	$90,000		PHII Engineering	Yes	TRUE	n/a			Anticipated Construction Letting in 8/11
Farnsworth Ave from Molitor/Diehl Rd to E New York St	09-10-0006	$986,000	Update provided in PHII update							
Cedar Lake Rd at Monaville Rd	10-00-0113	$4,325,000		Construction	No		IDOT agreement processing	It took 9 months to get an executed Phase II agreement from IDOT	n/a	Request moving construction to 2013
Cedar Lake Rd at Monaville Rd	10-00-0113	$314,000		PHII Engineering	Yes	TRUE	n/a		n/a	
Cedar Lake Rd at Monaville Rd	10-00-0113	$102,000		Right of Way	No	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	Joint agreement for right-of-way was submitted to IDOT on 5/3/2011	n/a	
Roberts Rd at River Rd	10-00-0128	$4,530,000		Construction	No		Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)			Request moving construction phase to 2014
Lake Zurich-US 12/Rand Road at Ela Road	10-02-0007	$35,000		PHI Engineering	Yes	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)		yes	Phase I final Report has been submitted and is awaiting IDOT approval Phase II Engineering Agreements have been submitted and are awaiting IDOT approval
Hunt Club Rd at Millburn Rd	10-05-0004	$2,380,000		Construction	Yes	TRUE	n/a		no	
Hunt Club Rd at Millburn Rd	10-05-0004	$404,031		Construction	Yes	TRUE	n/a		no	
Hunt Club Rd at Millburn Rd	10-05-0004	$126,000		Right of Way	Yes	TRUE	n/a		no	n/a
Highland Park Interconnect	10-06-0005	$2,723,000	New Project	Construction	Yes				Yes	
Lake St from Hawthorne Blv to Longwood Ter	10-06-0064	$245,784	Update provided in PHII update							
S Old Rand Rd and Surryse Rd Sidewalks	10-08-0001	$264,374		Construction	No	TRUE	IDOT agreement processing	Construction Engineering Agreements have been submitted and in approval process. Project was scheduled for June letting but moved to the August 5		
US 12/Rand Rd at Bonner Rd	10-09-0004	$276,000		Construction	no	TRUE	n/a	Contract 60L20 is scheduled to be let 6/17/2011	n/a	
IL 137/Buckley Rd at O'Plaine Rd	10-09-0005	$276,000		Construction	No	TRUE	n/a	Contract 60K19 received bids on 4/29/2011. Low bid is $828,073.63	n/a	This project will be awarded out in TIP once the contract is executed.
US Route 45 at Gages Lake Rd	10-09-0006	$200,000		Construction	No		n/a	This project was witnin an add-lane project that received funding. This project was dropped from CMAQ program via 6/21/2010 e-mail request.	n/a	
US 14/Northwest Hwy at Kelsey Rd	10-09-0011	$276,000		Construction	No	TRUE	n/a	Contract 60K17 is scheduled for 6/17/2011 letting		
Washington St Bike Path (sidepath)	10-10-0002	$96,000		PHI Engineering	Yes	TRUE	n/a		n/a	
Prairie Crossing Bike Path/Midlothian Rd	10-10-0003	$1,910,400		Construction	No	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	Target letting is September 23, 2011	n/a	
Prairie Crossing Bike Path/Midlothian Rd	10-10-0003	$134,400		PHII Engineering	Yes		n/a			
IL 134/Main Street Sidewalk Project, from west village limit to east village limit	10-10-0005	$268,000		Construction	No		Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	Project is scheduled for an August 5, 2011 letting	n/a	Village of Round Lake has requested that the Village of Round Lake Park extend the limits of the project west to MacGillis Rd. This could delay the let date if the Village of Round Lake Park agrees.
IL Rt 31 West Bypass of Algonquin	11-00-0201	$316,000	Do not need to submit until 2014							
IL 31 from McCullom Lake Rd to IL 120	11-03-0007	$1,200,000		Right of Way			Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)			IL31/ IL 120 is tentatively scheduled for March 9
Walkup Rd/Crystal Lake Rd from Bull Valley to IL 176	11-03-0019	$7,132,310		Construction	No		Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	Project scheduled for September letting.	yes	
Johnsburg Rd IL 31 - Chapel Hill Rd	11-04-0001	$1,604,259		Construction	No	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	Project scheduled for September letting.	yes	
Miller Rd/Bull Valley Rd at N. Front St and Green St	11-06-0043	$1,556,440		Construction	No	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)		yes	Project will be moved to 2012.
Virginia Rd at IL 31(southwest quadrant)	11-07-0001	$320,000		Construction	No		Right of Way		yes	
IL 47 from IL 176 South Junction to IL 176 North Junction	11-09-0008	$500,000		Construction	Yes	TRUE	n/a		n/a	Contract 60K18 was awarded 3/21/2011 at $494,707.50
Village Bike Rack Installation	11-09-0009	$22,664		Implementation	Yes	TRUE	n/a			The project is completed and was awarded in the TIP on 5/3/11
BIKE FAC-MCHENRY CONSERVATION DISTRICT-WOODSTOCK CRYSTAL LAKE BIKEWAY	11-96-0007	$440,960		Construction	Yes	TRUE	IDOT agreement processing	bid openning May 13	no	on schedule for fall 2011 construction
Gougar Rd at US 30	12-06-0002	$1,056,000		Construction	No		Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	This phase is currently targeting an August 2011 letting.		
Lily Cache Ln from Veterans Pwy to IL 53/Bolingbrook Dr	12-06-0037	$178,000		Construction	Yes	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)		yes	
Laraway Rd at Wolf Rd	12-08-0002	$192,000		Construction	Yes	TRUE	Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)			This project was let for construction in early 2010 and constructed last season.
Laraway Rd at Wolf Rd	12-08-0002	$192,000		PHII Engineering	No		n/a	was completed in FY2010.		
Joliet Metra Lot 1 at Washington St	12-08-0010	$272,000	Obligated							
135th St Metra Parking Lot	12-10-0001	$440,000	Update provided via e-mail; PHI still underway so PHII has not begun	PHII Engineering	No		Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	A scope of work change occurred based on railroad feedback relating to their refusal to accept an at-grade platform, so additional investigations into tunneling and bridge options near the railroad have expanded the scope and duration of Phase 1, as well as requiring more substantial utility coordination. I recommend that Phase II be pushed back to FY 2012.	n/a	

Orange - Update received but not directly
Yellow - Missing
Green- New project Form Submitted
Purple - Recommend removal
Red- Update received late

Brief Description	TIP Project ID	Federal Amount	Notes	What phase/s are scheduled for FFY 2011?	Is this phase under contract?	One Time Move	If not - why?	Provide a brief explanation about why the phase is not under contract.	Form/Application has been submitted	Additional Comments
Romeoville Metra Station and Parking	12-10-0002			PHII Engineering	No		Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	A scope of work change occurred based on railroad feedback relating to their refusal to accept an at-grade platform, so additional investigations into tunneling and bridge options near the railroad have expanded the scope and duration of Phase 1, as well as requiring more substantial utility coordination. I recommend that Phase II be pushed back to FY 2012.	n/a	
Cook County Fleet Diesel Retrofit	13-09-0001	$582,738		Implementation	No	TRUE	Lack of local match	Waiting for availability of local match funds from SEP or Cook County		
Indiana Harbor Belt Railroad Retrofit	13-10-0002	$4,641,000	New Project	Implementation	No		Coordination with IDOT or other agencies (railroads / Metra / CMAP / Etc.)	Original Draft IDOT Agreement was a modified previous Agreement that required input from IHB for specific details of this purchase.	Yes	IHB has made the necessary changes and updates to the draft agreement and is in final review. IHB approved draft agreement will be mailed to IDOT by the end of the day today (Monday, May 9, 2011) with an email copy to Jason Johnson.
Norfolk Southern Railway Co Switchyard Diesel Locomotive Retrofit Project	13-10-0005	$3,380,000	New Project	Implementation	No		IDOT agreement processing	The Illinois DOT and Norfok Southern are still negotiating the required funding agreement.	yes	Due to uncertainty as to whether the funding agreement will be executed by September 30
Installation of GenSets on Two Metra Switch Engines	13-10-0007	$2,800,000	New Project	Implementation	No	TRUE	Lack of local match	RTA staff encouraged Metra to apply to RTA for local share, but RTA has reached no decision on local share. We are still waiting on their response.	Yes	FTA approved the grant.
Metropolitan Mayors Caucus Idling Reduction Program	13-10-0008	$140,600	Wasn't Requested.			TRUE				
I-55 from Naperville Rd to Lorenzo Rd Expansion of Congestion Monitoring, Incidence Detection and Traveler Information	13-10-0010	$0		Construction	Yes		n/a	n/a	n/a	Contract 60J24 was awarded 7/23/2010 at $2,089,257.45
Clean Air Public Information Campaign and Regional Carpool Radio Advertising	13-97-0002	$550,000		Implementation	Yes		Other		no	This project has been implemented and a draw from IDOT has been requested in the amount of $348
Clean Air Public Information Campaign and Regional Carpool Radio Advertising	13-97-0002	$550,000		Implementation	Yes		Other		no	This project has been implemented and a draw from IDOT has been requested in the amount of $348
Diesel Engine Retrofits	17-09-0001	$2,340,000	Should be TIP ID 17-09-0001	Implementation	Yes		n/a		Yes	This is a FY2010 CMAQ project which was awarded on 3/21/2011.
Diesel Engine Retrofits	17-09-0001	$2,340,000	Should be TIP ID 17-09-0002	Implementation	No			Will apply shortly	Yes	
Grayland station parking - Milwaukee North line	18-04-0561	$408,000	Update provided in ROW update							

Orange - Update received but not directly
Yellow - Missing
Green- New project Form Submitted
Purple - Recommend removal
Red- Update received late